



Capital Improvement Project Status

Airport

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
337	Roland Neufeld	Brandley Engineering	Automatic Entrance Security Gates (ACIP #2 & #5)	Airport	Pending Funding	\$128,000
Status Update					Project Phase	Date
Construction began on October 16th and is anticipated to be completed by December 12th, weather permitting.					Construction	10/31/2017
The contractor, Arktos Incorporated, is busy working on material submittals in preparation for the anticipated mid-October start of construction.					Funding Authorization	10/4/2017
Waiting on FAA approval to award the construction contract.					Funding Authorization	8/30/2017
Bids were received from two contractors on July 27th. Arktos Incorporated was the low bidder. Staff is working with the FAA to make use of the city’s FAA entitlement funds to help fund a portion of the project due to the fact that the low bid was higher than anticipated. It is anticipated that the construction contract will be on the August 22nd council agenda, pending FAA approval.					Funding Authorization	8/2/2017
383	Roland Neufeld	Brandley Engineering	Airport Layout Plan Update	Airport	Approved	\$150,000
Status Update					Project Phase	Date
Project is on hold pending the completion of the airport Obstruction Mitigation Plan Project (CIP 434).					No Action Taken	11/2/2017
397	Roland Neufeld	Motivational Systems (Design)	Air Center Entry Monument	Aviation Blvd/Nicolaus Road intersection	Approved	\$185,000
Status Update					Project Phase	Date
Recently, higher priorities have arisen at the airport and it was determined to cancel the construction of the monument project for the foreseeable future. Authorization to reject all bids will go before Council in December.					No Action Taken	12/4/2017
Project is on hold pending discussion of airport priorities.					No Action Taken	10/31/2017
The project is currently out to bid. Construction bids are due on October 5th.					Construction	10/4/2017
The construction documents will go to Council for approval on September 12th.					Construction	8/30/2017
Final Plans and Specifications have been received. They will go to council for approval in September with the start of construction anticipated in Spring of 2018.					Design	8/2/2017

Drainage

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
367	Travis Williams		Storm Drain Repair and Replacement	Various Locations	Approved	\$100,000
Status Update					Project Phase	Date

Drainage

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
367	Travis Williams		Storm Drain Repair and Replacement	Various Locations	Approved	\$100,000
Status Update				Project Phase	Date	
Pricing for the work on East Avenue is being negotiated with local contractors and no bids were submitted for the project.				Bidding / Award of Contract	11/8/2017	
The drainage issue and road failure on Gladding Road is currently being addressed by a combination of Engineering staff and Public Services, and will likely be performed by city forces.						
Additional work was identified on Gladding Road at the ravine crossing. Staff is looking into appropriate ways to address the storm drain issues.				Bidding / Award of Contract	10/4/2017	
As work on East 5th is anticipated to be complete in the coming weeks, this project will move forward with bidding and award of work.				Bidding / Award of Contract	9/5/2017	
This project is expected to bid in the coming weeks. Bidding was postponed while plans were finalized and work in East Ave adjacent to East 5th was completed as part of the East 5th Street Project.				Bidding / Award of Contract	8/2/2017	
Bids for the improvements on East Ave near East 5th are due in early July. Improvements consist of a new storm drain inlet on the east side of East Ave and a new storm drain manhole on the west side.				Bidding / Award of Contract	7/5/2017	
181	Roland Neufeld		Lakeview Farms Vol. Storage Phase 1 - bring into operation	Waltz Road between N Dowd and Wheatland Road	Approved	\$2,325,000
Status Update				Project Phase	Date	
The project design contract was awarded to Civil Engineering Solutions at the October 24th City Council meeting. Design is underway.				Design	10/31/2017	
The award of the design contract to Civil Engineering Solutions will go before City Council on October 24th.				Design	10/4/2017	
A scope and fee is anticipated from Civil Engineering Solutions for design work in the next couple of weeks.				Design	8/2/2017	
428	Travis Williams		Markham Ravine Tributary Maintenance	Drainage ditch south of Joiner Park from pedestrian bridge to northern limits	Approved	\$90,000
Status Update				Project Phase	Date	
No action has been taken.				No Action Taken	12/5/2017	
No action taken to date. The design and project setup is anticipated to begin in late November or early December.				No Action Taken	11/8/2017	
No Action Taken to Date.				No Action Taken	7/6/2017	

Park

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
351	Travis Williams	Stantec (Design)	Nathan Dubin Park includes a new soccer field, basketball court, tot lot, play area, shade structures and horseshoe court.	Nathan Dubin Park is bounded by Hillsdale Lane, Hamersley Lane and Hillwood Loop	Notice Of Completion	\$2,795,000
Status Update				Project Phase	Date	
The park was accepted as complete by City Council on October 24th. The one year warranty period has begun and all aspects of the site will be reviewed prior to releasing the bond next year.				Notice of Completion	11/8/2017	

Park

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
351	Travis Williams	Stantec (Design)	Nathan Dubin Park includes a new soccer field, basketball court, tot lot, play area, shade structures and horseshoe court.	Nathan Dubin Park is bounded by Hillsdale Lane, Hamersley Lane and Hillwood Loop	Notice Of Completion	\$2,795,000
Status Update				Project Phase	Date	
The park improvements are complete. A Notice of Completion is coming before council on October 24th.				Notice of Completion	10/4/2017	
All vegetation that was not properly establishing was replaced by the contractor. The areas of sod that were deficient were replaced in the last week of August. Staff anticipated removal of the fence at the soccer field by the week of September 18th.				Construction	9/5/2017	
The landscaping is currently in the establishment phase. A recent inspection found numerous trees and shrubs that will need to be replaced at the contractors expense. Also, the sod for the soccer field is mostly established, with only minor dead spots that need to be addressed.				Construction	8/2/2017	
All improvements to Dubin Park have been completed. We are still in the 90 day establishment period for the soccer field sod. Depending on the sod establishment progress, the City may have the fence removed prior to the end of the maintenance period.				Notice of Completion	7/5/2017	
The contractor has completed all improvements and landscaping other than the new soccer field. This work is currently underway, and when completed the establishment period will begin for the sod.				Construction	6/7/2017	
All of the interpretive signs and sculpture have been installed. We continue to be slowed by significant rain events. Current operations include a staged completion of the landscape planting until weather becomes more stable and plants are more available. The western end of the park (Phase I) is substantially complete. Major operations remaining include, soil amendment, planting.				Construction	5/5/2017	
412	Araceli Cazarez		Installation of pre-fabricated restroom	McBean Park restroom between Lincoln Little League Field and the McBean Stadium	Approved	\$511,000
Status Update				Project Phase	Date	
The pre-fabricated restroom building will commence production in the coming weeks in order to meet the May 2018 delivery date. Staff will be meeting this week with respect to the onsite utility improvements to review comments prior to going out to bid.				Bidding / Award of Contract	12/4/2017	
Award to Public Restroom Company occurred on October 24th. Exterior colors and restroom location on the site are being vetted with staff and other stakeholders. Fabrication of the restroom will commence in early November and be ready for delivery in April, 2018. Pre-design for site improvements will be completed this month and final design by the end of December. The site improvements will be bid in January for completion in March and April, 2018.				Bidding / Award of Contract	10/26/2017	
Bids for the pre-fab restroom were opened on September 28th. Award to Public Restroom Company will go to Council on October 24th. Fabrication of the restroom will commence in early November and be ready for delivery in April, 2018. Pre-design for site improvements will be completed this month and final design by the end of December. The site improvements will be bid in January for completion in March and April, 2018.				Bidding / Award of Contract	10/3/2017	
Bids were opened for the restroom building with one bid received; staff will be forthcoming at the October 24th council meeting for award of contract and budget augmentation.				Bidding / Award of Contract	9/30/2017	
A site meeting has been held and different configurations vetted with Bob Habian.				Design	8/24/2017	
Staff has begun preliminary utility investigation and site placement discussions with Building Department and Facilities supervisor.				Design	8/2/2017	
413	Alan Mitchell	Ponticello	McBean Pool Resurfacing	McBean Memorial Park	Approved	\$85,000
Status Update				Project Phase	Date	
Pool has been re-plastered. Currently Adams Pool is brooming and brushing the plaster to take out any voids. The project shall be completed by the end of the calendar year. A Notice of Completion will be forthcoming to council in January.				Construction	12/6/2017	
Award to Adams Pool Specialties went to Council on October 24th and was approved. Construction will commence in early November and be completed by December 31st.				Construction	10/26/2017	

Park

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
413	Alan Mitchell	Ponticello	McBean Pool Resurfacing	McBean Memorial Park	Approved	\$85,000
Status Update				Project Phase		Date
Bids were opened on September 28th. Award to Adams Pool Specialties will go to Council on October 24th. Construction will commence in early November and be completed by December 31st.				Bidding / Award of Contract		10/3/2017
Out to Bid. Pre-Bid meeting - 9/12/17. Bid Opening - 9/26/17				Bidding / Award of Contract		8/29/2017
389	Alan Mitchell		Wilson Park playground resurface, replace with wood fiber	Wilson Park East Joiner Pkwy	Approved	\$82,000
Status Update				Project Phase		Date
Met with City staff on-site to review scope of the project. Preparation of a bid document will commence in January 2018. Bid Call should occur in late February, and construction in May when favorable weather prevails.				Design		12/7/2017
No action taken				No Action Taken		10/26/2017
No action taken				No Action Taken		10/3/2017
No Action Taken				No Action Taken		8/29/2017
No Action Taken to Date.				No Action Taken		7/6/2017
415	Travis Williams		McBean Pool Site Access Improvements to comply with ADAAG	65 McBean Park Drive	Approved	\$130,000
Status Update				Project Phase		Date
Staff has completed field surveys and conceptual design. The next phase of work will be preparation of construction drawings and project specifications. This project is anticipated to go out for public bid in late winter for a spring construction start.				Design		12/5/2017
This project is currently in the design process. The dominant scope of work will include ADA ramp replacement and sidewalk upgrades from the ADA parking stalls to the pool entrance.				Design		11/8/2017
Field inspections have been completed and the design scope is being finalized.				Design		10/4/2017
The final scope of this project is being discussed and initial survey/design efforts are anticipated to begin in September.				Design		9/5/2017
Staff has requested a proposal for design services, combining the McBean Pool Site Access, the City Hall Site Access and the Community Center Site Access projects into one package for efficiency.				Design		8/2/2017
416	Scott Boynton		Joiner Park parking lot resurfacing, restriping and expansion	Joiner Park	Approved	\$40,000
Status Update				Project Phase		Date
Scope of work is being finalized for bid document preparation. Anticipate going out to bid February/March 2018.				Design		12/7/2017
Working on bid documents anticipate construction Spring 2018.				Design		11/8/2017

Park

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
416	Scott Boynton		Joiner Park parking lot resurfacing, restriping and expansion	Joiner Park	Approved	\$40,000
Status Update				Project Phase		Date
The project will be out to bid within the next month and hoping to award construction contract in October.				Design		9/6/2017
No Action Taken to Date.				No Action Taken		7/6/2017
417	Scott Boynton		Multiple power outlets in Beermans Plaza for City Staff and the community to use for event hosting, permanent setting for the Christmas tree	5th & F St Downtown Plaza	In Construction	\$30,000
Status Update				Project Phase		Date
Project is complete.				Notice of Completion		12/7/2017
Electrical upgrades have been completed in time for holiday events.				Construction		11/8/2017
Vendors have been contacted for quotes. The work is anticipated to be completed in early November prior to the holiday season.				Bidding / Award of Contract		9/6/2017
No Action Taken to Date.				No Action Taken		7/6/2017

Public Facilities

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
373 & 405	Lindy Childers		Twelve Bridges Library Improvements - Awnings and Site Access Improvements	Twelve Bridges Library	Approved	\$225,000
Status Update				Project Phase		Date
Staff is continuing their efforts on finalizing the Site Access improvement plans and specifications, and anticipates bringing the Awnings and Sight Access PS&E to Council for approval this winter.				Design		11/30/2017
Staff is working on finalizing the Site Access improvement plans and specifications. Staff will bring the Awings and Site access PS&E to City Council for approval this winter. Following Council approval, staff will put the Awning project and Site Access project out to bid, with plans for construction in Summer 2018.				Design		10/30/2017
DSA approved the accessibility plans for the west parking lot. During this fall, staff will be finalizing the specifications. After completion of the specifications and estimates, staff will bring the plans and specifications to City Council for approval, and go out to bid in the winter. Construction is anticipated next summer.				Design		10/4/2017
Staff is awaiting the DSA comments on the accessibility plans for the west parking lot.				Design		8/31/2017
DSA approved the Twelve Bridges Library Awning plans, however DSA will still need to approve the parking lot accessibility upgrades.				Design		8/1/2017
The Project Architect will be meeting with DSA on July 12, 2017 for final plan check processing.				Design		7/5/2017
Staff anticipates plan revision completion last month with resubmittal to DSA in June.				Design		6/5/2017

Public Facilities

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
373 & 405	Lindy Childers		Twelve Bridges Library Improvements - Awnings and Site Access Improvements	Twelve Bridges Library	Approved	\$225,000
Status Update				Project Phase	Date	
DSA provided comments on Awnings and Site Access Improvements. Consultant Architect is revising plans and Civil Engineer is revising plans to address comments.				Design	5/15/2017	
402	Araceli Cazarez	Accessibility Consultants Inc.	ADA Transition Plan Update	Citywide	Approved	\$90,000
Status Update				Project Phase	Date	
Draft ADA Transition Plan has been submitted and is currently being reviewed by staff.				Report Preparation	12/1/2017	
Staff is still awaiting the draft ADA Transition plan.				Report Preparation	10/30/2017	
Staff is still awaiting the draft ADA Transition plan.				Report Preparation	9/30/2017	
The draft ADA Transition Plan has been delayed until the self evaluation is completed which entails a survey of City staff to gauge the City’s knowledge base in various areas of the law. The revised anticipated date for having a draft plan in place is early October.				Report Preparation	8/24/2017	
The Consultant is working on the Draft ADA Transition Plan with an anticipated submittal early July for staff review.				Report Preparation	7/3/2017	
404	Alan Mitchell	Williams + Paddon	Replace and expand aged HVAC system to provide better temperature control during summer months. Also, replace leaky and aged roof system with new pvc membrane.	Civic Center	Approved	\$300,000
Status Update				Project Phase	Date	
Design completed and permit application will be submitted to building department. Staff met with Lincoln Theatre Group and determined the best time to perform the HVAC and Re-Roof work to have the least impact to their performance schedule. The project will be combined with the Re-Roof for Fire Station 35. Both projects should be advertised for bids in early 2018.				Design	12/7/2017	
Design underway, with the 90% design plans under review by staff. Design should be completed in late November, then staff will determine best time to bid and construct. Depending upon timing; the work may be advertised for bids with Fire Station 35 re-roof.				Design	10/26/2017	
Design underway, with a review-submittal due shortly. Design should be completed by November, then staff will determine best time to bid and construct.				Design	10/3/2017	
Work Order issued for W+P design services. The schedule has the project ready to bid in October. Staff will determine best time to advertise for bids and consider some front end time for submittals, shop drawings and ordering of long lead items so that construction can progress quickly in the spring as soon as the rainy season ends.				Design	8/29/2017	
373	Lindy Childers		Library Improvements - Awnings to properly shed water during rain events	Twelve Bridges Library	Approved	\$27,000
Status Update				Project Phase	Date	
Staff continues efforts in final design review of the Library Accessibility project plans and specifications. Staff anticipates bringing the Library Awnings and Accessibility Plans and Specifications to Council for approval in the winter.				Design	11/30/2017	
Staff is working on review and modifications of the Library Accessibility project plans. When these plans are complete, staff will bring the Library Awnings and Accessibility PS&E to City Council for approval. The project will be put out to bid this winter, for summer construction.				Design	10/30/2017	
DSA approved the accessibility plans for the west parking lot. During this fall, staff will be finalizing the specifications. After completion of the specifications and estimates, staff will bring the plans and specifications to City Council for approval, and go out to bid in the winter. Construction is anticipated next summer.				Design	10/4/2017	

Public Facilities

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
373	Lindy Childers		Library Improvements - Awnings to properly shed water during rain events	Twelve Bridges Library	Approved	\$27,000
Status Update				Project Phase	Date	
Staff is awaiting DSA review of the parking lot plans. Any comments from DSA will need to be addressed by the Civil Engineer. Therefore, another submittal to DSA may be necessary, prior to improvement plan approval by the City.				Design	8/31/2017	
The Library Awning design was approved by DSA. The parking lot accessibility upgrades (CIP 405) have not yet been approved by DSA.				Design	8/1/2017	
The project Architect has a meeting on July 12, 2017 with DSA to finalize the plan checking process.				Design	7/5/2017	
429	Alan Mitchell		Fire Station 35 Roof Replacement	Fire Station 35 - 1525 East Joiner Parkway	Approved	\$70,000
Status Update				Project Phase	Date	
Staff met with the Architect from Williams + Paddon. The W+P design scope is under review. The design should commence in mid-November, and be completed in January 2018. Depending upon timing; this project may be advertised with the Civic Center roof project.				Design	10/26/2017	
No action taken				No Action Taken	10/3/2017	
No Action Taken. Staff will most likely advertise with Civic Center Re-Roof, in October.				No Action Taken	8/29/2017	
No Action Taken to Date.				No Action Taken	7/6/2017	
430	Scott Boynton		Exterior Pavilion Painting	65 McBean Park Drive	Pending Funding	\$67,000
Status Update				Project Phase	Date	
City staff has decided to suspend the project for now.				No Action Taken	11/8/2017	
Staff is currently working on the project documents and will be soliciting bids in the next several weeks.				Design	9/6/2017	
No Action Taken to Date.				No Action Taken	7/6/2017	
431	Alan Mitchell		Painting of interior walls, update/upgrade floor in main entry, replace stage curtains, replace damaged formica face on stage and add new classroom dividers	Community Center	Approved	\$90,000
Status Update				Project Phase	Date	
Project is on hold.				No Action Taken	12/7/2017	
Project Manual is being prepared. Paint Spec will match what was used at Police Station. The work will occur in early 2018.				Design	10/26/2017	
Project Manual is being prepared. Paint Spec will match what was used at Police Station.				Design	8/29/2017	
No Action Taken to Date.				No Action Taken	7/6/2017	

Public Facilities

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
432	Travis Williams		Community Center Site Access Improvements to comply with ADAAG requirements	Community Center 2010 1st Street: provide exterior on-site improvements to comply with ADAAG requirements	Approved	\$165,000
Status Update				Project Phase	Date	
Field surveys have been completed. The project plans and specifacitons are being developed. Anticipated spring bid for construction during summer break at Creekside Oaks.				Design	12/5/2017	
This project is currently in the design phase. Scope of work includes modifications to the driveway approach, additional sidewalk required to provide a pedestrian path from 1st Street and on-site sidewalk upgrades.				Design	11/8/2017	
Field inspections have been completed and the design scope is being finalized.				Design	10/4/2017	
The final scope of this project is being discussed and initial survey/design efforts are anticipated to begin in September.				Design	9/5/2017	
Staff has requested a proposal for design services, combining the McBean Pool Site Access, the City Hall Site Access and the Community Center Site Access projects into one package for efficiency.				Design	8/2/2017	
386	Alan Mitchell		Transit Stop Improvement Project	Various existing transit stops throughout the city	Approved	\$283,000
Status Update				Project Phase	Date	
A meeting will be held shortly to review the pre-design report, and determine what locations to move forward with for design and construction. The locations will be coordinated with other projects that may affect those segments of roadway.				Design	12/7/2017	
No action taken				Design	10/26/2017	
60% design completed. Public Services staff is reviewing the Engineer’s Design Report. The design will be completed once the review and direction from staff are done.				Design	10/3/2017	
60% design completed. Public Services staff is reviewing the Engineer’s Design Report. The design will be completed once the review and direction from staff are done.				Design	8/29/2017	
60% design completed. Public Services staff is reviewing the Engineer’s Design Report. The design will be completed once the review and direction from staff are done.				Report Preparation	8/2/2017	

Solid Waste

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
433	Scott Boynton		Garbage Bin Cover to prevent pollutants from washing out during rain events	Corp Yard	In Construction	\$30,000
Status Update				Project Phase	Date	
Covers have been ordered and anticipate installation in early 2018.				Construction	11/6/2017	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
-------	-----------------	------------	-----------------	----------------------	----------------	----------

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
124	Travis Williams	Coastland	This project rehabilitates numerous streets throughout the City utilizing a rubberized cape seal process. Non-compliant ada ramps within the project limits will be replaced and brought up to current standards.	7th St from Lincoln Blvd to East Ave. C St from McBean Park Dr to 9th St. 6th St from R St to H St H St from 3rd St to 7th St	Notice Of Completion	\$395,000
Status Update				Project Phase	Date	
The Notice of Completion will be going to City Council on December 12th.				Notice of Completion	12/5/2017	
All punch list items have been completed. Staff will be bringing the project to council for acceptance and issuance of the notice of completion as soon as the warranty bond is provided.				Notice of Completion	11/8/2017	
Staff is preparing a notice of completion for this project.				Notice of Completion	10/4/2017	
The City is awaiting completion of punch list items, and will bring the NOC to council pending a final inspection.				Construction	9/5/2017	
This project is substantially complete, with punch list and close out processes underway.				Construction	8/2/2017	
353	Roland Neufeld	Quincy Engineering	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase	Date	
On 11/13 staff met with Caltrans Headquarters to discuss grant funding eligibility for the project. At the meeting Caltrans required the City to request a variance from the Central Valley Flood Protection Board (CVFPB) to lower the required height of the new bridge. On 11/29 staff met with the CVFPB to request the variance. The CVFPB reduced the requirment for the bridge to be designed from conveying the 200 year storm event plus three feet of freeboard to conveying a 100 year storm event plus three feet of freeboard (approximately a six inch height reduction). Staff has passed the CVFPB's decision on to Caltrans and is waiting for Caltrans to make a decision on what components of the project are eligible for grant funding based on this information.				Design	12/4/2017	
Staff is still trying to schedule a meetingwith Caltrans Headquarters to discuss project funding.				Design	10/31/2017	
Caltrans Headquarters recently informed City staff that funding for a full bridge replacement was not approved, contradicting what had been previously communicated. Staff is working with the design team at Quincy Engineering to formalize a response to Caltrans. A meeting with Caltrans Headquarters is anticipated in the near future to discuss the project funding.				Design	10/4/2017	
The design team is working to revise the 30% plans with the revised, narrower bridge cross section following the Work Session with City Council on June 6th.				Design	7/5/2017	
354	Araceli Cazarez	Mark Thomas	Lincoln Blvd Improvements Phase II and HSIP	Phase 2 - McBean Park Dr. to 1st Street HSIP - Sterling Pkwy to 7th Street	Approved	\$1,315,000
Status Update				Project Phase	Date	
Bid Documents will be ready in December in order for the project to go out to bid in January.				Design	12/1/2017	
Consultant is incorporating comments from review and preparing bid documents for approval by Council which is anticipated for the first meeting in January.				Design	10/30/2017	
Project design documents including specifications and cost estimate have been revised and is currently being reviewed.				Design	9/30/2017	
Consultant is working on bid alternates for the project and will have bid documents ready in November 2017.				Design	8/2/2017	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
354 & 418	Araceli Cazarez		Lincoln Blvd Improvements Phase III	At grade railroad crossings Ferrari Ranch Road, 1st, 3rd, 5th, 6th, and 7th Streets	Approved	\$265,000
Status Update				Project Phase	Date	
Consultant is working with UPRR on the Construction and Maintenance Agreement. Once that is obtained the project can proceed with right-of-way clearance from Caltrans.				Design	12/1/2017	
Currently waiting for executed agreements from UPRR to continue with next steps in obtaining utility and right-of-way clearances.				Design	10/30/2017	
Currently waiting for executed agreements from UPRR to continue with next steps in obtaining utility and right-of-way clearances.				Design	9/30/2017	
UPRR will be reviewing revised plans based on comments and work on the draft agreement and approval of GO88 forms for all crossings. Once UPRR has executed agreements the Ferrari Ranch Road crossing will be advanced to bid and construction on it's own as this crossing is not federally funded.				Design	8/24/2017	
Currently working with UPRR regarding drainage concerns. Next step will be utility and right-of-way clearance through Caltrans after UPRR has provided consent to the design.				Design	8/2/2017	
362	Araceli Cazarez	BKF Engineers	East 9th Street Phase 1 Improvements includes: *Water line replacement *Sewer line replacement *new storm drain *new sidewalk, curb, gutter and roadway	East 9th	In Construction	\$650,000
Status Update				Project Phase	Date	
The roadway was paved on November 10th and final items of completion are scheduled to occur within the next week. Staff will be bringing for the NOC at the January council meeting. Also, staff will be working to wrap up the CDBG paperwork in order to receive the \$95,000 in planning grant money.				Construction	12/1/2017	
Sidewalk, curb and gutter continues to be installed along with the driveways. Contractor anticipates paving the week of November 14th.				Construction	10/30/2017	
Water and sewer are installed. Storm drain is the remaining wet utility to be completed prior to flat work and road restoration to begin. At the corner of S.Herold and East 9th Street a guy wire conflict has prevented the contractor from making progress with the installation of the storm drain. PG&E hopes to have a temporary solution for the contractor to continue work.				Construction	9/30/2017	
Construction has been underway with the water line the first utility to be installed and will be followed by the sewer and storm drain.				Construction	8/24/2017	
Contractor has starting potholing and mobilization efforts on East 9th Street.				Construction	8/2/2017	
390	Roland Neufeld	Wood Rogers	East 5th Street Improvements	East 5th Street from East Ave to End	In Construction	\$617,000
Status Update				Project Phase	Date	
The Notice of Completion was filed in November.				Notice of Completion	12/4/2017	
Construction is complete. The Notice of Completion will go before City Council in November.				Notice of Completion	10/31/2017	
The project is substantially complete, with only minor punch list items remaining. It is anticipated that a Notice of Completion will be filed in November.				Construction	10/4/2017	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
390	Roland Neufeld	Wood Rogers	East 5th Street Improvements	East 5th Street from East Ave to End	In Construction	\$617,000
Status Update				Project Phase	Date	
Water tie-ins are being made this week. The concrete curb, gutter, sidewalk and driveways will also be completed before the Labor Day weekend. Roadway paving will follow.				Construction	8/30/2017	
Construction is underway. The sewer improvements are complete and the contractor is currently working on the installation of the new water main and service laterals.				Construction	8/2/2017	
375	Lindy Childers	Omni-Means (Design Engineer)	Twelve Bridges Dr and Joiner Pkwy Slurry Seal	Twelve Bridges Dr. from Industrial to Sierra College and Joiner Pkwy from City limits to 1st St.	In Construction	\$218,546
Status Update				Project Phase	Date	
Construction efforts are suspended for winter. Construction, including crack seal and slurry seal efforts, will proceed in the spring when weather is warm and dry enough for construction.				Construction	11/30/2017	
Pedestrian ramp work and pavement base repair work are nearing completion. Once these construction efforts are complete, project construction will hiatus until next spring. When the weather warms up in spring, the crack sealing and slurry seal construction will occur.				Construction	10/30/2017	
Construction is progressing with the pedestrian ramp work which will continue throughout October. Pavement base repair work is anticipated in October, provided that the weather stays dry and warm enough for this effort. With the weather cooling off, the crack sealing and slurry seal work will occur next spring.				Construction	10/4/2017	
Construction has started with the pedestrian ramp work. This pedestrian ramp construction will continue throughout September. Pavement work is anticipated in October, provided that the weather stays dry and warm enough to support the slurry seal work. If the pavement work is not completed prior to the cool and wet weather, the pavement work may be delayed until next spring.				Construction	8/31/2017	
Construction contract for Base Bid only (Joiner from Twelve Bridges to Moore Rd, and Twelve Bridges Dr from E. Joiner to SR 65 east side ramps) with Central Valley Engineering & Asphalt and Salaber contract for Construction Management & Inspection contract were approved by City Council on 7/25/17.				Construction	8/1/2017	
Six Proposals for Construction Management & Inspection services were submitted to the City. Three Construction Proposal Bids were submitted to the City on 6/9/17, prior to the deadline. Central Valley Engineering & Asphalt is the apparent low bidder. The construction contract will be on the City Council agenda for 7/25/17.				Bidding / Award of Contract	7/5/2017	
393	Roland Neufeld	Kimley-Horn (Design)	Bike Facilities: 3rd & O Street	All of 3rd Street and O Street from 1st Street to Nicolaus Road	In Construction	\$96,000
Status Update				Project Phase	Date	
Construction is complete. The Notice of Completion will go before City Council in December.				Notice of Completion	10/31/2017	
Construction is complete. Staff is waiting on the contractor to submit their final paperwork in order to file the Notice of Completion.				Construction	10/4/2017	
Construction is complete except for a couple of punch list items. The Notice of Completion is anticipated to go to council in September.				Notice of Completion	8/30/2017	
Construction is anticipated to begin the week of August 7th in an effort to complete the work prior to the first day of school.				Construction	8/2/2017	
419	Travis Williams		City Hall parking lot ADA upgrades	Public parking lot adjacent to City Hall and sidewalk between 6th and 7th on the east side of F St	Approved	\$150,000
Status Update				Project Phase	Date	
Staff is preparing construction drawings and compiling project specifications. This project is anticipated to bid in early spring.				Design	12/5/2017	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
419	Travis Williams		City Hall parking lot ADA upgrades	Public parking lot adjacent to City Hall and sidewalk between 6th and 7th on the east side of F St	Approved	\$150,000
Status Update				Project Phase	Date	
This project is in the design stages. Preliminary scope of work includes reconfiguration of the City Hall parking lot to place the ADA parking stalls in areas that currently meet the required slopes, along with sidewalk and ramp upgrades from 6th Street to 7th Street.				Design	11/8/2017	
Field inspections have been completed and the design scope is being finalized.				Design	10/4/2017	
The final scope of this project is being discussed and initial survey/design efforts are anticipated to begin in September.				Design	9/5/2017	
Staff has requested a proposal for design services, combining the McBean Pool Site Access, the City Hall Site Access and the Community Center Site Access projects into one package for efficiency.				Design	8/2/2017	
420	Roland Neufeld	n/a	Pothole Repair on streets that are not on a near term cycle for street resurfacing or utility replacement	Various locations around the city, primarily in the older parts of town.	In Construction	\$250,000
Status Update				Project Phase	Date	
Construction is complete. The Notice of Completion is anticipated to go before City Council in December.				Notice of Completion	10/31/2017	
Construction began on September 30th. It is anticipated that construction will be wrapped up by October 20th.				Construction	10/4/2017	
A pre-construction meeting is scheduled for August 30th with Lamon Construction. Construction is anticipated to begin in the middle of September.				Construction	8/30/2017	
Construciton bids are due on August 10th.				Construction	8/2/2017	
421	Araceli Cazarez		Crosswalk Enhancement Various Locations	Various locations near schools throughout the City and McBean Park	Approved	\$297,500
Status Update				Project Phase	Date	
A coordination meeting was held with School District Staff to review location and summer construction schedule last week. The next step will be to obtain the environmental clearance from Caltrans.				Design	12/4/2017	
A draft of the preliminary environmental study (PES) was provided for staff review. Progress continues to be made on the design with input from the utility companies.				Design	10/30/2017	
Preliminary plans and letters will be sent out to utlity owners for identification of conflicts.				Design	9/30/2017	
A kick-off meeting is scheduled for August 30th.				Design	8/24/2017	
A consultant has been selected to execute a professional services contract with. At the August 22nd Council meeting staff will be requesting approval for a contract with KASL Consulting Engineers for design and environmental services.				Design	8/2/2017	
422	Roland Neufeld		Conversion of the westbound intersection approach to a configuration with dual through and dual left-turn lanes to improve level of service and reduce delays.	Ferrari Ranch & Caledon Circle intersection	Approved	\$105,000
Status Update				Project Phase	Date	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
422	Roland Neufeld		Conversion of the westbound intersection approach to a configuration with dual through and dual left-turn lanes to improve level of service and reduce delays.	Ferrari Ranch & Caledon Circle intersection	Approved	\$105,000
Status Update				Project Phase	Date	
The final construction documents will go before City Council for approval in December.				Design	12/4/2017	
The 95% plans and specifications have been reviewed. It is anticipated that the final construction documents will go before City Council for approval in December.				Design	10/31/2017	
The 90% plans and specifications are currently being reviewed.				Design	10/4/2017	
The first design submittal is anticipated for mid-September.				Design	8/30/2017	
Kimley Horn has started design.				Design	8/2/2017	
423	Araceli Cazarez		Conversion of overhead utility lines and facilities to underground	PGE R20A Alley between 5th & 6th St just east of Lincoln Blvd	Approved	\$45,000
Status Update				Project Phase	Date	
Andregg will be proceeding with survey in the coming weeks.				Design	12/4/2017	
Agreements have been executed by both parties and the City has obtained a scope and fee from Andregg Geomatics to proceed with the survey of the project area. After the survey is completed the initial design phase can begin with PG&E as the lead.				Design	10/30/2017	
The public hearing was held at the September 26th council meeting. Resolution passed and agreements are currently being executed.				Funding Authorization	9/30/2017	
The anticipated resolution and public hearing has been pushed to September.				Funding Authorization	8/2/2017	
391	Lindy Childers	R.E.Y. Engineers	1st Street Rehabilitation from Lincoln Blvd. to R St.	First Street from Lincoln Blvd. to R St.	Approved	\$1,382,000
Status Update				Project Phase	Date	
Potholing effort of First Street is complete. Staff is awaiting the pothole data. Design consultant is continuing their coordination with the utility companies and continuing their efforts on the design.				Design	11/30/2017	
Potholing to determine the depths of utilities is expected to occur November 13 through November 17. On First Street, from H Street to R Street, travel lane closures and detours are expected Monday (11/13/17) through Friday (11/17/17) from 8:15 - 5:00.				Design	11/8/2017	
R.E.Y. is proceeding with preliminary design. The potholing effort to determine the depth and location of the existing utilities is anticipated over the next 2 weeks. This information is needed to complete the 65% design submittal that is anticipated next month. City staff met with PG&E last week, to discuss the need to replace the PG&E Gas line, and to discuss PG&E's schedule for such replacement. PG&E anticipates replacing the First Street gas line in the fall/winter of 2018. Therefore, to reduce the impact of construction on the First Street School, the First Street Rehabilitation construction is planned for the Summer of 2019.				Design	10/30/2017	
R.E.Y. Engineers has completed the 30% design of First Street Resurfacing. Boring samples were taken of the street, and the staff is awaiting the geotechnical report. , Staff is working with the consultant on revised cost estimates to establish the limits of the base project and determine if bid alternates will be incorporated in the improvement plans. Staff is anticipating that R.E.Y. Engineers will submit 65% design to the City this month.				Design	10/4/2017	
The design Engineer is continuing with preliminary design.				Design	8/1/2017	

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
127	Travis Williams		Sidewalks through the City will be monitored, repaired and replaced as needed to address uneven sidewalk surfaces, including ADA ramp installation.	Varies	Approved	\$50,000
Status Update				Project Phase	Date	
Construction contract is being executed with a local construction company for replacement of the two driveways located on East Avenue near the intersection with 9th Street.				Bidding / Award of Contract	12/5/2017	
Sidewalk upgrades on East Avenue have been bid and the construction contract is being processed. The scope of this project will be replacement of 2 driveways and the connecting sidewalk on East Avenue due to drainage and accessibility issues.				Bidding / Award of Contract	11/8/2017	
Numerous ramp replacement areas were identified and project exhibits/specifications are being developed.				Design	9/5/2017	
A meeting with the Building Official/ADA Coordinator and Public Services will be coordinated in mid September to identify the project location(s) for this fiscal year.				Design	8/29/2017	

Wastewater

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
395	Travis Williams	Ponticello Enterprises	Nicolaus Road Pump Station Upgrades	Nicolaus Road Sanitary Sewer Pump Station	In Construction	\$220,000
Status Update				Project Phase	Date	
The primary wet well is currently being reconstructed. During rehabilitation, numerous failures were discovered and are being addressed through change orders. Anticipated project completion around the first of the year depending on weather and any additional unforeseen conditions.				Construction	12/5/2017	
The contractor has begun the electrical work needed to support the new pump and flow meters. Currently staff is working with the contractor on the bypass pumping plan, which will necessitate minor control upgrades to our backup pump. Rehabilitation of the large vault is anticipated to begin the week of November 13th.				Construction	11/8/2017	
All materials are being aquired and field meetings are underway to ensure that all work is planned out prior to bypass pumping.				Construction	10/4/2017	
The project is currently in the submittal review stages. A number of long lead time items are being ordered and will dictate the start of field work.				Construction	9/5/2017	
A project preconstruction meeting was held on July 28th, the project is slated to begin construction in the coming weeks.				Construction	8/2/2017	
396	Travis Williams	Ponticello Enterprises	Markham Ravine Sewer Rehabilitation	Markham Ravine Sewer Area	In Construction	\$290,000
Status Update				Project Phase	Date	
Staff has determined the extent of manhole rehabilitation and CIPP pipe lining. The contractor is manufacturing the custom liner and staff is looking at forecasted weather and determining when to begin construction.				Construction	12/5/2017	
Sewer cleaning and video investigations have been completed. Cure-in-place-pipe (CIPP) is being scheduled to rehabilitate the existing sewer line, and staff is determining the required scope of manhole rehabilitation.				Construction	11/8/2017	
CCTV and sewer cleaning is scheduled to start october 9th.				Construction	10/4/2017	
The City is awaiting submittals for this project. The preconstruction meeting went well and the City is ready to move forward with the project.				Construction	9/5/2017	

Wastewater

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
396	Travis Williams	Ponticello Enterprises	Markham Ravine Sewer Rehabilitation	Markham Ravine Sewer Area	In Construction	\$290,000
Status Update				Project Phase	Date	
A preconstruction meeting is scheduled for the 3rd week in August. Construction will commence in late August or early September.				Construction	8/2/2017	
411	Ray Leftwich	Stantec	WWTRF Expansion Phase 1 - expand capacity by 1.2 mgd with addition of Oxidation Ditch and related components	WWTRF	Approved	\$1,540,000
Status Update				Project Phase	Date	
The 65% design submittal will be provided to City staff by the end of November. The funding application continues to be worked on with the technical application and environmetal portion subitted to SRF for review. The remaining package to be sumitted is the finacial package which requires the sewer rate study to be completed for the package to be sumitted.				Design	11/8/2017	
Design is proceeding with a 65% design submittal expected by mid-October. Progress is being made on the funding applications with the Reimbursement, Authorizing, and Pledged Revenues and Fund(s) resolutions coming forth to Council at the September 26th meeting. Of the four funding packages that are necessary the General Information has been submitted.				Design	9/5/2017	
Staff met with State Funding staff in downtown Sacramento to discuss project details and application options. Statec is proceeding with preparing the funding application for both expansion projects and include the solar component.				Design	7/6/2017	
425	Travis Williams		Silver Spur Sanitary Sewer Lift Station replacement	Silver Spur Circle	Approved	\$400,000
Status Update				Project Phase	Date	
No action has been taken on this project. Staff is currently focusing on the Nicolaus pump station upgrades and will commence with the Silver Spur Lift Station upon completion.				Design	12/5/2017	
No action has been taken, it is anticipated that the design contract will begin in late November or early early December.				Design	11/8/2017	
Engineering and Public Services are working together on the requested design elements and lift station features. A design contract will be awarded through our on-call process.				Design	9/5/2017	
Staff has requested a proposal for design services on the Silver Spur Sanitary Sewer Lift Station project.				Design	8/2/2017	
427	Travis Williams		Aviation Blvd & Venture Dr Sewer Line - replacement of approx. 400 feet	Aviation Blvd & Venture Dr	Approved	\$62,000
Status Update				Project Phase	Date	
Engineering staff is working with Public Services to clean the existing line in order to confirm slopes and elevations. With this data staff will be able to complete the project design.				Design	12/5/2017	
No action has been taken, design is anticipated to begin in late November or early December.				Design	11/8/2017	
This project is in the pre-design phase.				Design	8/2/2017	
300	Araceli Cazarez		Phase 2 Reclamation - extend reclaimed water for irrigation to Peter Singer Park and Joiner Park	Peter Singer Park, Machado Park and Joiner Park	Approved	\$305,000
Status Update				Project Phase	Date	
A scope and fee has been submitted to staff for review and approval to extend reclaimed water pipelines to the three parks. Staff will meet internally to review and determine the best path to proceed.				Design	12/4/2017	

Wastewater

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
300	Araceli Cazarez		Phase 2 Reclamation - extend reclaimed water for irrigation to Peter Singer Park and Joiner Park	Peter Singer Park, Machado Park and Joiner Park	Approved	\$305,000
Status Update				Project Phase	Date	
Staff is working on finding requested as-builts to the parks in order to define the scope for the site survey.				No Action Taken	10/30/2017	
A scope and fee has been requested.				No Action Taken	8/24/2017	

Water

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
135-FY16/17	Roland Neufeld	Unknown	Water Distribution System Rehabilitation	High School Area	Approved	\$1,598,000
Status Update				Project Phase	Date	
Staff had additional comments to the 4th submittal. The project is now anticipated to go out to bid in January.				Design	12/4/2017	
The third submittal of plans and specifications have been reviewed. Approval of the construction documents is anticipated to go before council in December. Construction is anticipated to begin in late summer/early fall after two other water projects are finished.				Design	10/31/2017	
A 90% submittal of the plans and specifications is anticipated this week. Construction is currently anticipated to begin in early Spring.				Design	10/4/2017	
Review of the second design submittal is complete. Final plans are anticipated to be completed in September in preparation for construction in summer 2018.				Design	8/30/2017	
The second submittal of plans and specifications was recently received. Review is underway.				Design	8/2/2017	
410	Araceli Cazarez	Bennett	Downtown Waterline & Street Replacement	A , B, C, D from 7th to 9th 8th from E to D Street 9th from D to C Street	Approved	\$260,000
Status Update				Project Phase	Date	
Bid documents are ready for publication. The Bid period is anticipated to be from December 13th - January 11th. With construction anticipated to begin in March. At the same time PG&E will be replacing/relocating their gas main that has been identified to be in conflict or they on their own accord want to replace due to age.				Bidding / Award of Contract	12/1/2017	
The Consultant is working on the bid documents and will be ready for approval of PS&E by Council at the December meeting.				Design	10/30/2017	
Staff has reviewed the 90% design drawings and will be meeting to review comments with consultant. Project will be ready to bid early in 2018. There have also been two meetings with PG&E regarding gas line conflicts and they are in process of relocating and/or replacing their lines prior to the contruction of the water line project.				Design	9/30/2017	
A meeting was held with the Meadowland's developer engineers to coordinate improvements and project limits. The next submittal 90% Design is anticipated in mid-September.				Design	8/24/2017	
City staff has reviewed and provided comments to the 65% submittal. Per the schedule it is anticipated the 90% will be ready for staff review early September.				Design	8/2/2017	
307	Dane Schilling	Ubora	30 inch PCWA Pipeline (Phase III)	Southeasterly City Limit between Fuente Place and Conspiracy Point reservoir	In Construction	\$7,866,000
Status Update				Project Phase	Date	

Water

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
307	Dane Schilling	Ubora	30 inch PCWA Pipeline (Phase III)	Southeasterly City Limit between Fuente Place and Conspiracy Point reservoir	In Construction	\$7,866,000
Status Update				Project Phase	Date	
The 42-inch pipeline contractor, Bay Pacific Pipelines, is under contract for the pipeline construction. The pipe is being manufactured now and delivery of pipe will begin around mid-January. The metering station design is nearly complete and the metering station is expected to bid in December/January with start of construction in the Spring of 2018.				Construction	11/8/2017	
The City Council awarded the two pipeline projects (this project and 36" Pipeline Project) to Bay Pacific Pipelines. The property owner agreement with Bickford Ranch will be routed for signatures July 6th. The 90% design documents on the metering station are due to the City on July 7th. Staff hopes to bring the project documents to the Council in early August for authorization to bid the metering station.				Construction	7/6/2017	
394	Dane Schilling	Bennett Engineering	Water mains at Verdera North (36-inch Pipeline to Twelve Bridges Drive)	Twelve Bridges at Catta Verdera	In Construction	\$4,095,525
Status Update				Project Phase	Date	
The contractor, Bay Pacific Pipelines, has installed about 3,000 lineal feet of pipe along Twelve Bridges Drive. Restoration paving is anticipated by mid-December. The construction has progressed into the open space area east of Twelve Bridges Drive and Camino Verdera.				Construction	12/6/2017	
The contractor, Bay Pacific Pipelines, has installed about 3,000 lineal feet of pipe along Twelve Bridges Drive. Restoration paving is anticipated by Thanksgiving. The construction has progressed into the open space area east of Twelve Bridges Drive and Camino Verdera.				Construction	11/8/2017	
Staff is awaiting contracts back from Bay Pacific Pipelines for construction of the two pipeline projects (this project and Lincoln-Penryn pipeline). Staff is reviewing an amendment for Bennett for additional engineering design services on the tank and 36-pipeline projects to bring to Council on August 8th. The additional work includes design for a sewer pump station, compliance with new storm water requirements, pre-construction environmental monitoring and reporting, and other miscellaneous items.				Bidding / Award of Contract	7/6/2017	
377	Dane Schilling	Bennett Engineering	Tank #3 at Catta Verdera North	Twelve Bridges at Catta Verdera	Approved	\$12,924,821
Status Update				Project Phase	Date	
The design and environmental work to reduce the tank size from 10MG to 5MG is underway with an environmental scoping meeting at the December 20th Planning Commission Meeting. Construction is expected to commence in Spring/Summer of 2018.				Environmental	12/6/2017	
An amendment for revised design and environmental work to reduce the tank size from 10MG to 5MG is scheduled for the City Council on November 14th. Re-design and environmental permitting are expected to be complete in the Spring 2018 with construction commencing in Spring/Summer of 2018.				Environmental	11/8/2017	
Environmental work and permitting for the 10 MG Tank project continues. 100% plans, specifications and estimate are anticipated in early August with authorization to bid in early September. Staff is coordinating with PCWA on the possibility of the City using PCWA's conduit for the City's fiber optic line between Tanks 2 and 3. Staff is reviewing an amendment for Bennett for additional engineering design services.				Environmental	7/6/2017	
135a-FY17/18	Lindy Childers		Water Distribution Rehabilitation - replace old and deteriorated water pipelines and fire hydrants	1st St (Lincoln Blvd to R St)	Approved	\$3,320,000
Status Update				Project Phase	Date	
Potholing efforts were completed on First Street the week of November 20th. The design consultant is continuing with final design efforts. Staff anticipates bringing Plans and Specifications to Council for approval in the winter.				Design	11/30/2017	
Potholing to determine the depths of utilities is expected to occur November 13 through November 17. On First Street, from H Street to R Street, travel lane closures and detours are expected Monday (11/13/17) through Friday (11/17/17) from 8:15 - 5:00.				Design	11/8/2017	
Preliminary design is continuing with the waterline alignment identified. Staff anticipates the 65% design submittal this week. Potholing to determine the existing locations and depths of utilities is expected during the next 2 weeks.				Design	10/30/2017	
R.E.Y Engineers is proceeding with the preliminary design of the waterline and anticipates submitting 65% design to the City this month. The design efforts are focused on determination of the location of the new waterline, relative to location of the other utilities in First Street. Potholing to determine the location and depth of the existing waterline is needed to minimize conflicts in the field during construction. Potholing effort is anticipated in late October.				Design	10/4/2017	

Water

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
135a-FY17/18	Lindy Childers		Water Distribution Rehabilitation - replace old and deteriorated water pipelines and fire hydrants	1st St (Lincoln Blvd to R St)	Approved	\$3,320,000
Status Update				Project Phase	Date	
City Council approved the award of the First Street Water Line to R.E.Y. on August 8th. R.E.Y. Engineers has begun the preliminary design on the water line.				Design	8/31/2017	
The contract with R.E.Y. Engineers, for design of the water line on First Street, is scheduled for the August 8th City Council meeting.				Design	8/1/2017	
135-FY17/18	Araceli Cazarez		Replace old and deteriorated water pipelines and fire hydrants that provide inadequate fire flows and water pressure.	Waterlines will be replaced along S.Herold, East 6th, East 7th, East 8th and East 9th (East Ave. to S. Herold).	Approved	\$1,680,000
Status Update				Project Phase	Date	
A consultant has been selected and contract is anticipated for approval at the second January Council meeting.				Design	12/4/2017	
Four proposals were received and staff will meet on November 7th to review and select a consultant for contract award.				Design	10/30/2017	
RFP has been issued to on-call consultants with proposals due on October 19, 2017.				Design	10/5/2017	
Staff is preparing a RFP for design services for this project.				Design	9/5/2017	