
Village 1 Infrastructure and Public Facilities Financing Plan (Financing Plan)

Volume 2 - Infrastructure and Phasing Plan City of Lincoln, California



August 9, 2016

Prepared By:



1540 Eureka Road, Suite 100 Roseville, CA 95661 Phone: (916) 782-3000 Fax (916) 782-3995 www.frayjidg.com



Table of Contents

1.	Background	1
2.	Infrastructure Finance Plan	
3.	Distribution Considerations and Participation	
4.	Distribution Methodology	8
5.	Administration of Per Acre Infrastructure Costs	11
6.	Implementation of Per Unit Costs	12
7.	Cost Summary	12
8.	External Items	14
8.1	3 rd Party Reimbursement from Non-Village 1 Parcels	15
9.	Public Facilities Element (PFE)	15
10.	Backbone Infrastructure	18
10.1	Water Element	18
10.2	Drainage Element	20
10.3	Wastewater Element	22
10.4	Roadway System Element	22
10.5	Trails Element	26
10.6	Amenities Element	28
10	.6.1 Non-Potable Water	28
10	.6.2 Frontage Landscaping (Limited Locations)	28
10	.6.3 Park Land Acquisition	30
10.7	Neighborhood Parks (Local Parks) Element	32
11.	Village 1 Key Infrastructure - Minimum to Construct	34
12.	Finance Plan Preparation: 3 rd Party Reimbursement Fee	36
12.1	Background	36
12.2	Reimbursement Fee	37
13.	Implementation of Funding and Step-In Rights	37
13.1	Implementation of Funding	37
13.2	Step-In Rights	39
14.	Amendments to Infrastructure Finance Plan & Reconciliation of Obligation	39
15.	Conclusions	



List of Tables

Table 1: Non-Active Participant Land Owners	8
Table 2: Equivalent Land Use Descriptions	9
Table 3: Distribution Weighting Factors	9
Table 4: Land Use Dwelling Unit Factors	
Table 5: Resulting Infrastructure Estimated Costs per Acre	11
Table 6: Infrastructure Estimated Cost Summary	
Table 7: PFE Fees Per Dwelling Unit and Land Uses	16
Table 8: PFE Community Services	17
Table 9: PFE Park Construction Fee	34
Exhibit 1: Specific Plan Vicinity Map	2
Exhibit 2: Specific Plan Property Ownership Map	
Exhibit 3: Village 1 Infrastructure Finance Plan Participation Map	
Exhibit 4: Specific Plan Land Use Plan	5
Exhibit 5: Backbone Water System Plan	19
Exhibit 6: Backbone Drainage System Plan	21
Exhibit 7: Backbone Wastewater System Plan	23
Exhibit 8: Backbone Roadway System Plan	25
Exhibit 9: Trails	27
Exhibit 10: Backbone Amenities Plan Plan	29
Exhibit 11: Regional Park	31
Exhibit 12: Neighborhood Parks	33



List of Appendices

Appendix I	Overall Village 1 Estimated Cost Summary per Infrastructure Element
Appendix 2	
Appendix 3	
Appendix 4	
Appendix 5	
Appendix 6	
Appendix 7	
Appendix 8	
Appendix 9	
Appendix 10	
Appendix 11	Typical Signalized/ Intersection Widening PFE Eligible Diagram
Appendix 12	Estimated Cost Summaries per Phase (Phase 1 thru 8)
Appendix 13	Water PFE Estimated Costs
Appendix 14	Drainage PFE Estimated Costs
Appendix 15	
Appendix 16	
Appendix 17	
Appendix 18	Assumptions
Appendix 19	
Appendix 20	Finance Plan Preparation: 3 rd Party Reimbursement Fee
Appendix 21	Finance Plan Cost Distribution Methodologies Considered
Appendix 22	
Appendix 23	
Appendix 24	Village 1 Backbone Infrastructure Exhibits
Appendix 25	
Appendix 26	
Appendix 27	Park Programming
Appendix 28	
Appendix 29	

CIVIL ENGINEERING ° PLANNING ° SURVEYING



Village 1 Infrastructure and Public Facilities Financing Plan Volume 2 - Infrastructure and Phasing Plan

To facilitate the infrastructure development of the Lincoln Village 1 Specific Plan (Village 1), the City of Lincoln and Village 1 parcel owners would substantially benefit from a cooperative development strategy. To this end, providing a comprehensive delineation of the major infrastructure elements identified in the Specific Plan offers a viable tool for implementing a development solution in a coordinated manner. Furthermore, this analysis provides for the infrastructure financing plan for Village 1, whether through the use of a Community Facilities District (CFD), developer financing, pooled financing, fees, or a combination of means. Through a single infrastructure finance plan, the City of Lincoln can maximize benefits and reduce costs and ensure that the infrastructure is constructed in a responsible and orderly manner, all in an environment that fosters mutual cooperation. This report presents an analysis of the costs associated with the construction of the Village infrastructure within the City of Lincoln Village 1. As a requirement of tentative map approval and development agreement, an infrastructure finance plan was developed to build Village 1 with an orderly progression of implementation. All development agreements within Village 1 will be subject to this finance plan.

1. Background

The Village 1 Specific Plan Area consists of 1,832.1 acres of land located in Placer County to the east of the City of Lincoln and within the Lincoln Sphere of Influence, as shown in Exhibit 1. The Village 1 area is primarily utilized at present for agricultural uses. As Exhibit 2 illustrates, property within the Specific Plan Area consists of 59 parcels of varying size with numerous registered owners. At present, approximately 1,712 acres are being annexed into the City of Lincoln, 1,366.5 acres of which have been considered active participants (those parcels that have been identified as likely to develop within the next 30 years) in the Village 1 Infrastructure Finance Plan. Exhibit 3 illustrates the owners and parcels which are being considered as part of the Finance Plan. If non-active participant land owners pursue development of their property then they will be added to the public facilities financing plan.

The Specific Plan for Village 1 identifies an integrated multi-faceted community area with a central core that gradually transitions to lower densities radially toward the rural interface. The proposed Land Use Plan is illustrated in Exhibit 4.







Exhibit 1: Specific Plan Vicinity Map









To facilitate a cohesive development, the Specific Plan outlines the location and size of all the backbone drainage, sewer, water and non-potable water networks. The Specific Plan also identifies the location and type of amenities, trails, streets and typical roadway street cross-sections. This information served as the backdrop for determining the costs associated with each of the major backbone elements.

Some of the infrastructure, within the Specific Plan area, is partially in place. McBean Park Drive / State Route 193 currently bisect the middle of the Village 1 Specific Plan from north and south. This major thoroughfare moves traffic in an east-west direction and will remain in place with additional improvements in both directions to meet the Specific Plan. Oak Tree Lane and Ferrari Ranch Road provide traffic movements in the north/south direction. Each of these streets will be extended and widened to their respective ultimate sections according to the Village 1 Specific Plan. The remaining existing streets found within the Specific Plan area, including Virginiatown Road and Stardust Lane, will include minimal improvements.

Village 1 Ownership Group and City of Lincoln Community Development Staff met several times in a cooperative effort to fine tune the Specific Plan Infrastructure to correspond with the already approved Tentative Maps and the anticipated forthcoming Development Agreement. The purposes of these meetings were to vet out the details of the project level design and determine inadequacies, if any, with the current Specific Plan Infrastructure design, to ensure that the Infrastructure Finance Plan is a comprehensive document.

An existing City of Lincoln water transmission pipe passes through Village 1. We identified that some of the water lines will need to be replaced and other segments that will require upgrades. Furthermore, water service to higher elevation areas of the Specific Plan area will require higher pressure service in portions of the community and connections to water tanks in the south.

The Regional Sewer is located centrally along McBean Park Drive / State Route 193 in the east-west direction.

Natural Drainage in Village 1 flows east to west through Auburn Ravine, Ingram Slough and their tributaries.



2. Infrastructure Finance Plan

This Infrastructure Finance Plan delineates the estimated costs associated for the entire backbone improvements as identified in the Specific Plan document. This document identifies seven primary areas for analysis:

- Water
- Drainage
- Wastewater
- Roadway System
- Trails
- Amenities (including non-potable water)
- Neighborhood Parks

3. Distribution Considerations and Participation

For the purposes of this finance plan, only participating owners and acreage identified as developable, per the Village 1 Specific Plan have been identified as obtaining benefit from the improvements to the village. Furthermore, as only those parcels that develop would pay the cost of constructing infrastructure elements or need to be reimbursed, only those parcels that have been identified as likely to develop within the next 30 years have been considered in the aggregate acreage totals. In the event that these parcels do develop, the net benefit will need to be recalculated and appropriately redistributed. If parcels that are excluded from the Infrastructure Finance Plan but are included in the Specific Plan advance development plans sooner than anticipated, then they will be subject to the Infrastructure Finance Plan and applicable fees. If the plan does not require the additional funding obtained from parcel electing to participate, then the Plan shall reimburse all everyone participating if the savings, if the savings is greater than 5% of the acreage assessment.



The following land owners within the Specific Plan have been excluded from the calculations as they are not anticipated to develop within the planning horizon of this Finance Plan:

Table 1: Non-Active Participant Land Owners

Assessor's Parcel Number	Owners Name
021-272-013	Tofft
021-272-009	Duff/Layn Et.Al
021-272-007	(Turkey Creek Golf Course)
021-250-004	Duff/Layn Et.Al
021-230-004	(Turkey Creek Golf Course)
021-250-005	Duff/Layn Et.Al
021-230-003	(Turkey Creek Golf Course)
031-420-024	John & Joy Ewing
031-101-001	Allen
032-010-013	Allen
032-010-015	Jmag Enterprises, LLC
032-010-017	O'Brien
032-010-014	Bennett

Exhibit 3 provides a map showing the location of the non-participating land owners.

4. Distribution Methodology

In addition to considering the total infrastructure estimated cost, the distributed estimated cost to individual landowners has been considered. The Infrastructure Finance Plan sought to utilize a logical and fair formula that proportions costs to all owners in a manner that considers the underlying land uses and relative benefit from the infrastructure. Several factors complicate the matter, including densities associates with land use types, utilities usage based upon average home size, and costs tied to estimated population. Three distribution methods were examined for this report; Appendix 21 provides more detail of each method. The method selected and utilized in the Infrastructure Finance Plan utilizes factors consistent with the City of Lincoln PFE Structure Factors to provide fair distribution for the costs.

The City of Lincoln has an existing Public Facilities Element (PFE) Fee structure that incorporates weighting of fees based upon the type of zone. Units in Very Low Density Land Use areas pay a higher per unit fee than Low density, Medium Density and High Density, although the ratio varies by infrastructure component. The proportional ratio associated with



Village High Density Residential

Village Mixed Use

each component was applied as a weighing factor to those estimated costs when distributing the net assessment to each Land Use. The use of these weighting factors and the estimated costs identified should not be confused with the Impact PFE fees themselves, which will be assessed directly by the City apart from the infrastructure within the Village 1 area. The correlation of Village 1 Land Use designations with the equivalent City of Lincoln Public Facilities Element Fee structure land uses is provided for clarity.

Village 1 Land Use DescriptionAbbreviationPFE DescriptionVillage Country EstatesVCEVery Low DensityVillage Low Density ResidentialVLDRLow DensityVillage Medium Density ResidentialVMDRMedium Density

VHDR

VMU

High Density

High Density

Table 2: Equivalent Land Use Descriptions

For each of the Village 1 Residential Land Use Designations, the corresponding weighing factor is shown in the following table:

Infrastructure Element	PFE Category	VCE	VLDR	VMDR	VHDR	VMU
Water	Water	2.37	1.00	1.00	0.54	0.54
Non-Potable Water	Water	2.37	1.00	1.00	0.54	0.54
Drainage	Drainage	1.30	1.00	0.70	0.24	0.24
Wastewater	Wastewater	1.27	1.00	1.00	0.80	0.80
Circulation	Transportation	1.00	1.00	0.72	0.72	0.72
Walls and Landscaping	Transportation	1.00	1.00	0.72	0.72	0.72
Village Trails	Parks / Rec	1.00	1.00	1.00	0.72	0.72
Park	Parks / Rec	1.00	1.00	1.00	0.72	0.72

Table 3: Distribution Weighting Factors

The summation of all of the subcomponent estimated costs was utilized to calculate the total fee. This method has the strength that it utilizes the rationale already adopted by the City of Lincoln for distributing estimated costs to various types of land uses based upon their actual impact. Appendix 21 provides comparison of the three evaluated methods. Distribution utilizing PFE Structure method was seen as the most logical, stable and fair method for the division of the total estimated cost.

CIVIL ENGINEERING ° PLANNING ° SURVEYING



The Infrastructure Cost Responsibility of a project will be based upon multiplying the per acre

Table 4: Land Use Dwelling Unit Factors

cost per applicable land use type, as established in this Infrastructure Finance Plan, and the

Land Use Category	Specific Plan Dwelling Unit Range	Specific Plan Dwelling Unit Target	Finance Plan Dwelling Units
Villaga Country Estata	1-3	2.2	2
Village Country Estate	1 0	·	<u> </u>
Village Low Density Residential	3-6	5.5	4
Village Medium Density Residential	6-13	10	8
Village High Density Residential	13-25	20	18
Village Mixed Use	13-25	13	18

developable acreage of each land type included in the project, as depicted on the approved Tentative Subdivision Map.

From a developer / builder perspective, costs are often evaluated on a per unit basis. Since the costs established in this Infrastructure Finance Plan are a per acre basis, we have utilized incorporation of average density per land use type to provide a representative 'per unit' cost, if the average density was proposed for the project specific development. The unit count for the basis of this study was determined through review of preliminary site studies within the Village 1 Specific Plan area. The average density was determined based on a combination of averaging currently approved tentative maps for Phase 1 area of Village 1, Hidden Hills and Turkey Creek Estates, preliminary site layouts for APN: 021-274-042 (Leavell) along with an average density based on a range from the Village 1 Specific Plan. The table below shows the average density factors used for each land use category. The assumed dwelling units per acre used for Village Mixed Use was set arbitrarily high to offset the potential for Commercial Use.

The average density can be used to convert per acre estimated costs, to per unit estimated costs with the residential acreages for each land use determined by the "developable area" of the Specific Plan. See Exhibit B.1 Sub Planning Area Map of the Village 1 Specific Plan and Table 9 of the Amendment to the Lincoln – Village 1 Reimbursement Fee (**Resolution No. 2013-077**). The results of the distribution are provided in tabular summary form. Appendix 12 provides the CFD Infrastructure cost estimate summary of each Phase, Phase 1 through Phase 8. As Phases 1



and 2 include a significant infrastructure component to construct and allow development to proceed, the per acre cost for Phases 1 & 2 are greater than the Village 1 overall per acre responsibility. As such, the Phase 1 & 2 builders will be financing additional cost until there is funding available from subsequent phases to be reimbursed to be equitable to the overall Village 1 per acre responsibility. Builders within Phase 1 & 2 shall utilize the Phase 1 & 2 combined assessment. Reimbursement will be made from Others on a first submitted first reimbursed basis. The resulting overall Village 1 Specific Plan Per Acre effective estimated costs are as follows:

 Table 5: Resulting Infrastructure Costs per Acre

	Phase 1 & 2 Combined Per	Overall Village 1 Net Per Acre
	Acre Assessment ¹	Assessment
Village Country Estate	\$74,066	\$49,421
Village Low Density Residential	\$117,592	\$78,602
Village Medium Density Residential	N/A	\$122,573
Village High Density Residential	N/A	\$222,677
Village Mixed Use	N/A	\$222,426

1: Excluding any PFE Credits

5. Administration of Per Acre Infrastructure Costs

While the estimated costs associated with the finance plan are distributed throughout the entire Village, some parcels, by virtue of geography, ownership, or development timing will have little to no direct construction costs. However, these parcels will still receive benefit from the Village 1 Infrastructure that has been constructed by others. To facilitate parity, a Village 1 Infrastructure Fund will be set up and administered by the City to reimburse individuals who have constructed infrastructure to serve the entire Village in excess of the particular obligation associated with that parcel.

For instance, if a site has 100 acres of developable Village Low Density Residential, then the equivalent infrastructure contribution of that site would be \$7,860,200 (100 ac x \$78,602/ac). If the developer actually constructed \$7,000,000 in Village 1 Infrastructure Finance Plan identified improvements, then they would remit the remaining \$860,200 to the fund. That money would be used to pay other developers who constructed other portions of the plan. If the developer instead had constructed \$13,000,000 in improvements, the developer would be eligible for \$5,139,800 in



reimbursements from the fund. Reimbursements would be made from a first submitted for reimbursement, first paid (first come first served) from the fund basis. If the fund has not received sufficient funds to reimburse for the cost of improvements completed, the developer will need to wait until the fund has collected monies for the reimbursement. Developers may build improvements from later phases in earlier phases, but will need to wait for reimbursement until all of the earlier phase improvements are funded. Priority of reimbursement shall be: 1) Developers who have constructed in-phase infrastructure greater than their Phase 1 & 2 Combined obligation shall be reimbursed to the Phase 1 & 2 Combined obligation; 2) Developers who have paid or constructed in-phase improvements at or below the Phase 1 & 2 Combined per acre assessment but above the overall Village 1 per acre assessment to be reimbursed to the overall Village 1 per acre assessment to

6. Implementation of Per Unit Costs

The actual per home assessment would vary across the Village depending upon the selected density at which the developer constructs. The fees assessed will be tied to the developable acreage of each land use corresponding to the landowner. If higher densities are selected, within the ranges of the zoning code, then the per unit estimated costs would be reduced since the per acre assessment is fixed. Conversely, lower density construction would result in proportionally higher per home assessments. For commercial development within the Village Mixed Use zone, the assessment rate of commercial and residential would be reflected in the single assessment cost.

The City of Lincoln will administer the Village 1 Fee Program with each project paying its fee prior to city council acceptance of Final Map and / or prior to obtaining on-site rough grading permit (excluding stockpile permits or any permitted temporary operations such as ground preparation or tree removal). The Infrastructure Cost applicable for each project is calculated on a per developable acre basis.

7. Cost Summary

The identified elements of the Infrastructure Finance Plan were summarized according to estimated quantities and priced accordingly to arrive at a total estimated cost. The overall cost summaries provided also include 17.00% for soft costs associated with the infrastructure design along with general 15% contingency based upon hard construction costs. A separate Infrastructure Finance Plan City Administration Fee of one and one-half percent (1.50%) has



been tabulated (included in Appendix 29) as a budgetary figure to account for the City's administering the Village 1 Finance Plan. This Fee has been distributed based upon an individual parcel developable acreage as a percentage of total developable acreage. This fee will be payable at city council acceptance of Final Map and/or prior to obtaining on-site rough grading permit (excluding stockpile permits or any permitted temporary operations such as ground preparation or tree removal), whichever occurs first. As all of the cost estimation has been based on preliminary information, the quantities and costs could significantly change if unforeseen conditions are found. The resultant costs are:

Table 6: Infrastructure Estimated Cost Summary

Infrastructure Element	Estimated Cost ¹			
Imrastructure Element	Non-PFE	PFE	Total	
Water	\$7.35 million	\$1.74 million	\$9.08 million	
Drainage	\$9.79 million	\$1.44 million	\$11.23 million	
Wastewater	\$3.83 million	\$0.99 million	\$4.82 million	
Roadway and Bridges	\$49.39 million	\$22.22 million	\$71.61million	
Amenities	\$5.90 million	\$1.24 million	\$7.13 million	
Trails	\$2.63million	-	\$2.63 million	
TOTAL	\$ 78.89 million	\$ 27.63 million	\$ 106.51 million	

^{1:} Includes Contingency Based upon Hard Costs and Soft Cost contingency (15% and 17% respectively).

Overall Total estimated costs for Village 1 Infrastructure are provided in Appendix 1, for each corresponding Infrastructure Element. In each element the aggregate quantities, unit costs and amounts estimated are provided for the entire village. Appendix 2 provides the Overall Total Village 1 Infrastructure Costs per Land Use.

The Village 1 Finance Plan is based on the Specific Plan backbone infrastructure and subsequent studies provided by the City. The backbone infrastructure identified by the Specific Plan, as sized and modeled in the adopted supporting Village 1 Studies for Traffic, and Drainage are utilized. The City has recently completed water modeling in the Village 1 area and this modeling updates the Water study that was previously prepared for Village 1. These updated water pipe sizes are utilized in the Infrastructure Finance Plan. The City has also provided updated pipe sizes for the sanitary sewer system which updates the Sewer study that was previously prepared for Village 1. These updated sewer pipe sizes are utilized in the Infrastructure Finance Plan. All of the in-tract infrastructure including walls and landscape corridors fronting development by



Village 1, other than those limited items specifically identified in this report, are not included in the Infrastructure Finance Plan and are intended to be constructed with in-tract improvements.

8. External Items

There are additional costs to improve specific infrastructure outside of the Village 1 area, including improvements within the City of Lincoln and regional traffic improvements. Some of these items are already delineated in the City of Lincoln Public Facility Elements (PFE), which include:

- Ferrari Ranch Road south road widening, from existing bridge east of Lincoln Blvd. to intersection with McBean Park Drive.
- Sierra College Boulevard/Oak Tree Lane Intersection pavement widening and Traffic Signalization.

These costs are included in the Infrastructure Finance Plan as they will be paid for utilizing Public Facility Element fees collected from Village 1 building permits.

Other items are included in the South Placer Regional Transportation Authority (SPRTA) fees and include regional improvements to:

- Sierra College Boulevard
- Sierra College Boulevard/Twelve Bridges Drive Intersection and Signalization
- City of Rocklin West Stanford Ranch/Wildcat Boulevard Intersection
- State Route 65

These costs are not included in the Infrastructure Finance Plan as they will be paid for by SPRTA. The above listed projects represent mitigation of off-site impacts.

Per the EIR mitigation measures, other specific improvements have been included in the Infrastructure Finance Plan that are outside of the Village 1 area, but are included in the estimated costs to construct Village 1 infrastructure as specified in the Village 1 Specific Plan. This includes:

- Frontage improvements along APN: 378-010-057 (Commercial Parcel)
- Frontage improvements along APN: 021-274-023 (Crocker Knoll Development)



The additional frontage improvements to these two parcels include:

- Half-section of roadway
- Grading
- Curb and gutter
- Sidewalk

- Pavement
- Median curb
- Median landscaping

8.1 3rd Party Reimbursement from Non-Village 1 Parcels

Assuming Village 1 development schedule requires these improvements, the cost for these improvements will be paid for by the plan and the City will coordinate third party reimbursement for these facilities from the developers, if and when they develop. Both APN: 378-010-057 and 021-274-023 will also be responsible for their respective fair share for the cost of the traffic signal at the intersection of McBean Park Drive and Oak Tree Lane, along with the associated pavement widening as a result of the new intersection by payment of PFE fees. The landscape corridors fronting the development are not included, as it will be the responsibility of the developer, if and when the property develops. If these parcels develop first, there will be no reimbursement from the plan.

9. Public Facilities Element (PFE)

The City of Lincoln has an existing PFE program which incorporates the larger citywide elements of infrastructure within Lincoln. Village 1 has a significant amount of infrastructure that will be completed through the PFE program. The City will collect impact fees from the development of Village 1 and use those funds to pay for those items that the City has identified as PFE eligible. These funds will be collected and used to fund PFE Items in Village 1. Once the Village 1 PFE items are completed, or fully funded, remaining PFE impact fees will go into the City's general PFE fund. PFE infrastructure identified in Phase 1 and 2 will need to be 100% financed in order for those elements to be constructed, since no building permits have been issued and subsequently no fees have been collected to offset the costs.

The City currently projects that approximately 300 building permits will be issued for single family dwellings per year in the next few years. Therefore, in year two of construction, it is anticipated that those 300 units (overall units 301 - 600) and the PFE component of the impact fee paid at building permit issuance would be used to reimburse Phase 1 for the financed PFE infrastructure already built. This will continue until owners constructing Phase 1 PFE have been



fully repaid. The credit generated from PFE infrastructure constructed in Phase 1 and 2 shall be applied toward building permit impact fees. The credit can be either spread-out over all associated building permits, or taken based upon the maximum allowable amount per building permit to accelerate application of the credit, at the builder's discretion. The remaining Phases will have PFE impact fees collected and therefore the City will be able to construct other PFE infrastructure with the fees collected.

As indicated in Section 8 above, some infrastructure elements that are already included in the PFE program will be required to be constructed with the development of Village 1. A list of PFE improvements and the PFE Maps are included in Appendix 10 and identify items that are part of the existing City PFE program or that need to be included in the City's PFE program. In all cases, an update to the City PFE will need to be processed in order to include Village 1 and reconsider the likely costs. Appendix 10 provides a summary of the projected PFE Costs. The Typical Signalize/Intersection Widening Diagram which identifies the lanes of traffic that have been included as part of the PFE for all of the traffic signal intersections found in Village 1, is included in Appendix 11.

The PFE Fees Per Dwelling Unit, based upon the respective Land Use, to be collected by the City are summarized in **Table 7** and **Table 8** and are based on City Impact Fees Dated: July 1st 2014.

Table 7: PFE Fees Per Dwelling Unit and Land Uses (Excluding Critical Facilities and Administrative Fees)

Land Use	Sewer	Water	Transportation	Drainage	Total Fee*
Very Low Density (VCE)	\$7,983.80	\$13,427.49	\$2,945.42	\$327.86	\$24,684.57
Low Density (VLDR)	\$6,286.19	\$5,665.45	\$2,945.42	\$252.04	\$15,149.10
Medium Density (VMDR)	\$6,286.19	\$5,665.45	\$2,120.96	\$176.48	\$14,249.08
High Density (VHDR or VMU)	\$5,028.74	\$3,058.90	\$2,120.96	\$60.42	\$10,269.02

^{*}Total Fee represents maximum amount available for reimbursement per Building Permit.



Table 8: PFE Fees – Community Services (Park Construction Fee) Per Lands Use

Land Use	Park Remaining Communi		Total Fee
	Construction	Service Fee	
Very Low Density (VCE)	\$4,182.04	\$3,425.68	\$7,607.72
Low Density (VLDR)	\$4,182.04	\$3,425.68	\$7,607.72
Medium Density (VMDR)	\$4,182.04	\$3,425.68	\$7,607.72
High Density (VHDR or VMU)	\$3,010.74	\$2,466.58	\$5,477.32

Impact fees for sewer, water, transportation and drainage will be pooled to pay for the PFE eligible infrastructure being constructed by Village 1. Pooling of fees may be limited and is dependent upon the project needs of the critical infrastructure elements including water pipelines along Twelve Bridges Drive and storage tank, as well as, the wastewater treatment plant expansion project. The remaining impact fee is the Community Service Fee portion. From Table 8 the Park Construction portion of the current Community Service fee is \$4,182.04 per unit of VCE, VLDR and VMDR and \$3,010.74 per unit of VHDR/VMU. The neighborhood park construction impact fee portion of this fee will be available as a credit to the Village 1 owners for neighborhood park and trail construction. The neighborhood parks and trails costs make up approximately 37% of the total Park Construction Impact Fee. The remaining 63% will cover the rest of the Park Construction Impact Fee which consists of regional parks, community centers and aquatic facilities.

Oak Tree Lane, north of McBean Park Drive is proposed as a 2-lane road to being able to expand to a 4-lane road in the future. The additional 2 lanes are a PFE item. In the future when the initial two lanes are constructed north of Ferrari Ranch Road, the City will have the option of constructing the additional two lane (PFE funded) bridge on Oak Tree Lane, concurrently with the initial two lanes (non-PFE) to realize cost savings of PFE funds through economy of scale. If the additional two lane bridge is constructed at the same time as the initial two lane bridge, one single bridge may be constructed instead of two independent bridges, this could provide a significant potential savings.



10. Backbone Infrastructure

10.1 Water Element


The backbone **Water** portion of the finance plan includes all of the backbone water system shown in the Village 1 Specific Plan as shown in Exhibit 5. Backbone water lines are comprised of both PFE and Village 1 infrastructure. Below is a list of the water items that are PFE:

- Water Transmission Pipe, 18" diameter and larger, for the cost over a 16" diameter pipe
- Water Valve, 18" diameter and larger, for the cost over a 16" valve

The water system pipe sizes included are based on the Village 1 Specific Plan and subsequent studies provided by City of Lincoln. Water pipes were sized using a combination of the Village 1 Potable Water Distribution Modeling Report prepared by Frayji Design Group for the City of Lincoln dated July 2011 and more recent modeling by the City of Lincoln.

Water system within individual subdivisions are excluded, except where a transmission main is specifically shown to traverse a parcel. Appendix 3 provides the cost estimates for the Potable Water Element. The water system costs include the following items:

- Water Main Pipe
- Water Valve
- Pressure Reducing Valve
- Air Release Valve
- Fire Hydrant & Appurtenances
- Bore and Jack (at Auburn Ravine) Between Epick 1&2 and Epick 3
- Transmission Main Interconnections
- Trenching & Backfill
- Water Line across Auburn Ravine Bridge
- Flex Joints on Auburn Ravine Bridge



- ★ INSIDE OF PROPOSED BRIDGE
- ** TEMPORARY 16" MAIN IF ADDITIONAL CAPACITY IS REQUIRED.

NOTE:

- 1 NO INTERNAL VILLAGE SYSTEM, EXCEPT NORTHERLY CONNECTION AND SOUTHERLY CONNECTION TO TRUNK WATER.
- 2 DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (3) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (4) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



CIVIL ENGINEERING • PLANNING • SURVEYING

1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

Exhibit 5: Backbone Water System Plan

Revised 8/9/2016



10.2 Drainage Element


The backbone **Drainage** System portion of the finance plan considers primarily the drainage network needed to facilitate drainage of the major roads shown in the Village 1 Specific Plan. The backbone drainage network for Lincoln Village 1 is identified in Exhibit 6.

PFE Drainage items include:

• Retrofit Lake outlet and existing berm

The drainage sections also include several large additions to address flood detention and conveyance, including: grading within Auburn Ravine and rerouting of the Nevada Irrigation District canal. **Individual Subdivision drainage is excluded.** Appendix 4 provides the cost estimates for the Drainage Element. The drainage system costs include the following items:

- Storm Drain Pipes
- Storm Drain Manholes
- Culvert Extensions
- Headwall Retrofit
- Drainage Inlets
- Wetland Mitigation at Oak Tree Lane
- Retrofit Lake outlet and existing berm
- Storm Water Quality
- Outfalls
- Arch Culverts
- NID Box Culvert Expansion at McBean Park Drive
- CLOMR and LOMR Auburn Ravine overbank improvement adjacent to Ferrari Ranch Road
- Auburn Ravine Grading & Bank Stabilization



NOTE:

- (1) AUBURN RAVINE IMPROVEMENTS MUST BE COMPLETED BEFORE CERTIFICATE OF OCCUPANCY WILL BE ISSUED.
- (2) DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (3) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (4) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.
- (5) SOME LENGTHS ABOVE MAY NOT MATCH DUE TO INLET LEADS AND CROSSINGS.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING



10.3 Wastewater Element

The backbone **Wastewater** System portion of the finance plan includes all of the backbone sewer system shown in the Village 1 Specific Plan, as shown in Exhibit 7. Backbone wastewater lines are comprised of both PFE and NON-PFE infrastructure. Below is a list of the wastewater items that are PFE:


- Wastewater Pipe cost for upsizing above 10"
- Wastewater Pipe cost for upsizing above 12"
- Full cost of some 24" Wastewater Pipe

The wastewater pipe sizes included are based on the Village 1 Specific Plan and subsequent studies by City of Lincoln. The sewer system is sized using a combination of the Village 1 Sewer Collection Modeling Report prepared by Frayji Design Group for the City of Lincoln dated July 2011 and direction from the City of Lincoln. **Wastewater pipes within individual subdivisions were excluded**, except where a backbone sewer is specifically shown to traverse a parcel. The 30-inch to 24-inch Ferrari Ranch Road Option from the Modeling Report, designed to provide surplus capacity to Village 2, was utilized for the Infrastructure Finance Plan. Appendix 5 provides the cost estimates for the Wastewater Element. The wastewater system costs include the following items:

- Sanitary Sewer Pipe with trenching and backfill
- Sanitary Sewer Manholes
- Sanitary Sewer Lift Station
- Connection to Existing Transmission Main
- Bore and Jack (across Auburn Ravine) Between Epick 1&2 and Epick 3

10.4 Roadway System Element

The **Roadway System** portion of the finance plan includes all of the major delineated Roadways within Village 1, including the Auburn Ravine Bridge which is half funded by the Village 1 Finance Plan and half funded with money collected from PFE funds. Further discussion of this item is provided in Section 9 above.



NOTE:

- 1) ALL COLLECTOR STREET SEWER LINES TO BE INCLUDED AND TIE-IN FROM PARK TO TRUNK LINE.
- 2 DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (3) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (4) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Rd. Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

GIVIE BIVOITE

CIVIL ENGINEERING • PLANNING • SURVEYING

Revised 8/9/2016



For the Specific Plan roadways, the entire cost of the cross section is included between this element and the Trails and Amenities element. Where existing roads are present, only the additional pavement costs were considered and included. The exception being the existing Oak Tree Lane roadway where the proposed grades change significantly from existing and will necessitate the construction of new roadway.


Below is a list of PFE items associated with the construction of the roadway system element:

- All traffic signals and appurtenances
- Pavement widening as a result of traffic signal intersections (right turn/left turn lanes, etc)
- 2 lanes on 4 lane roadways
- Drainage pipes/culverts under the 2 lanes

The following Village 1 improvements are also included in the PFE:

- Ferrari Ranch Road (south) widening 2 west side lanes, 2 traffic signals and appurtenances
- Oak Tree Lane frontage along APN: 338-430 (existing condos parcel). This will include: 1 Lane curb, gutter and sidewalk, half of the median curb.
- Oak Tree Lane frontage along APN: 021-274-021 (existing church parcel). This will include: 1 Lane curb, gutter and sidewalk, half of the median curb.
- Oak Tree Lane/ Virginiatown Road frontage along APN: 021-231-019 (City of Lincoln Parcel). This will include: 1 Lane curb, gutter and sidewalk, half of the median curb.
- McBean Park Drive south frontage from Ferrari Ranch Road to Oak Tree Lane. This
 will include: 1 Lane, half of the median curb and landscaping and the frontage
 landscaping.

Only major roads as identified in the Village 1 Specific Plan are considered in this estimate, subdivision in-tract roadways have been excluded. The Backbone Roadway System Plan from the Specific Plan is provided as Exhibit 8 with sections and associated dimensions given as part of the Roadway Sections in Appendix 22. While each major Roadway System improvement has been placed in a specific phase, the time at which specific roadways are to be comleted is dependent on the number of building permits issued and is summarized in the Circulation Phasing Table, found in Appendix 7. The Circulation Phasing shows the timing of design, bidding and completion of each major road. Appendix 6 provides the cost estimates for the Roadway System Element.



- REMAINDER OF VIRGINIATOWN ROAD TO VILLAGE 1 BOUNDARY ASSUMED TO DEVELOP WHEN ADJACENT UNITS ARE BUILT AS THESE PROPERTIES ARE NOT INCLUDED IN THE CURRENT SHARED COSTS.
- ** 3670 LF OF JOINT TRENCH ON McBEAN PARK DRIVE AND 4910 LF OF JOINT TRENCH ON SR193 IN PHASE 1.

NOTE:

- 1 DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (2) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (3) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Rd. Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING




The roadway system costs include the following items:

- Mobilization
- Excavation
- Aggregate Base
- Asphalt Concrete
- Subgrade Preparation
- Signing and Striping*
- Traffic Signals
- Concrete Sidewalk
- Roundabout
- Joint Trench
- Gas Line Extension
- Underground Existing Utilities
- Type 5 Curb Median
- Median Landscaping
- Signal Conduit & Wiring (for Future Signal)
- Concrete Curb and Gutter

- Asphalt Concrete Driveway
- Irrigation Sleeves
- Street Lights
- Sawcut and Pavement Removal
- Reconstruct Ditches
- Erosion Control
- ROW Acquisition (specified segments)**
- Grind and Remove Pavement
- Grind and Overlay
- Retrofit Utilities
- Dewatering
- Golf Course Fence and Netting
- Split Rail Fencing
- FRR Supplemental Topo + Aerial Topo
- Remediation Trench and Monitoring
- Traffic Control
- Bridge (at Auburn Ravine)
- * Assumes per linear foot of roadway.
- ** Right-of-way acquisition includes: right-of-way mapping, potential wetland permitting, potential wetland mitigation and purchasing the required land.

10.5 Trails Element

The **Trails** element includes trails identified in the Village 1 Specific Plan and shown on Exhibit 9. There are two elements to the trails, Infrastructure Constructed (5.1 miles) and Non-Infrastructure Constructed (4.1 miles). The City has a trail requirement of 1.5 miles per 2,500 people. Based on the projected Village 1 population of 13,468 people, Village 1 requires 8.1 miles of trails. The Infrastructure Constructed and Non-Infrastructure Constructed trails make up 9.2 miles, which exceeds the City requirement. All trails built per the Specific Plan meet the PFE requirements. The finance plan has identified two types of trails. McBean Park Drive and State Route 193 Roadways will have 8' wide trails. The remaining trail network will be made up of 10' wide trails. Exhibit 9 shows those trails which are being built with the infrastructure and the remaining non-infrastructure constructed trails which will be built by the individual subdivisions but paid with funds collected by the finance plan. Appendix 8 provides the cost estimates for the Trails Element.



NOTE:

- ① DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (2) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (3) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS..
- (4) REQUIRED SIDEWALKS ARE INCLUDED AS A PART OF CIRCULATION.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING



The trails element cost includes the following items:

- Asphalt Trail
- Subgrade Preparation
- Signing and Striping

10.6 Amenities Element

(Includes Limited Frontage Landscaping, Regional Park Acquisition & Non-Potable Water)

The amenities element includes raw water, limited frontage landscaping (as further defined below) and the land acquisition for the Regional Park.


10.6.1 Non-Potable Water

The backbone **Non-Potable Water** System includes the grading and potential lining of a raw water lake along Oak Tree Lane on the Walkup Ranch parcel as shown in Exhibit 10. The Non-Potable Water System offsets the need to utilize potable water for major Village 1 landscaping, such as landscape corridors and parks, and also potentially to add fill water to the lake on North Ingram Slough when incorporated into the Regional Park. Some of the individual subdivisions in the early phases of build-out may connect to the domestic water line on a temporary basis, until the backbone raw water system is online. Appendix 9 provides the cost estimates for the Amenities Element.

10.6.2 Frontage Landscaping (Limited Locations)

Frontage Landscaping is also included in this section as the Non-Potable Water is used to irrigate the landscape corridors. The landscape corridors of the major backbone roads along open space areas are captured in the finance plan. This finance plan includes 6 frontage landscape areas that will receive PFE credit. Refer to Appendix 10 for the PFE Frontage Landscape Improvement Map, which identifies and shows the location of the aforementioned landscaped areas. Note that no landscaping is required along Turkey Creek Golf Course frontage and the Commercial parcel outside of the Village 1 Specific Plan (landscaping will be by the Developer). Below is a list of PFE items associated the Amenities Element:

• Frontage Landscaping (Limited Locations)



- 1 DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- (2) IMPROVEMENTS SHOWN PER PHASE WILL REQUIRE COMPLETION PRIOR TO PULLING THE BUILDING PERMIT OF THE FINAL LOT SHOWN IN THE CUMULATIVE TOTAL.
- (3) ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.
- 4 ALONG VILLAGE 1 DEVELOPABLE FRONTAGES, LANDSCAPING WILL BE FUNDED BY FRONTING DEVELOPMENT.

Exhibit 10: Backbone Amenities Plan

(Includes Non-Potable Water & Frontage Landscaping)

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING

Revised 8/9/2016



Below is a list of the locations of frontage landscaping that will be built with collected Impact PFE funds, which can be seen on the PFE Frontage Landscape Improvement Map in Appendix 10:

- Ferrari Ranch Road (south of McBean Park Drive)
- Oak Tree Lane frontage along APN: 338-430 (existing condos parcel).
- Oak Tree Lane frontage along APN: 021-274-021 (existing church parcel).
- Oak Tree Lane/ Virginiatown Road along APN: 021-231-019 (City of Lincoln Parcel).
- McBean Park Drive frontage (south side) from Ferrari Ranch Road to Oak Tree Lane.


10.6.3 Park Land Acquisition

The last component that makes up the Amenities Element is the land acquisition of the Regional Park. The current County parcel is subdivided into three Parcels, a 10.1+/- acre Village Mixed Use parcel, a 28.4+/- acre Regional Park and a 4.1+/- acre parcel for the existing corporation yard. The Regional Park parcel will be purchased by Village 1 funds at a cost of \$675,000. The park site will be acquired and constructed by the City. The Village 1 finance plan has allocated an additional \$175,000 for the 4.1+/- acre corporation yard parcel should the County elect to relocate from this site at a later date. In the interim, the plan has included costs for landscaping the frontage along the corporation yard to screen the facilities from the street. The cost for acquisition of the Regional Park does not have any contingency added as they are fixed. The cost of improvement to the regional park will be partially funded by Village 1 through the collection of PFE fees paid at time of obtaining building permits. The Regional Park parcel, to be acquired in phase 3, will be improved based on the projected park programming prepared by Fuhrman Leamy Land Group and included in Appendix 27. A map showing the location of the regional park site within Village 1 is provided as Exhibit 11.

The amenities element costs include the following items:

- Non-Potable (Raw) Water Line
- Temporary Connection to Domestic
- Frontage Landscaping
- Water Valves
- Booster Pump
- Pumping Station / Filtration / Standpipe
- Flushing Hydrant (End of Line)
- Intake

- De-chlorination Station
- Lake Aeration Oak Tree Lane (Walkup Ranch)
- NID Water Diversion Gate
- Lake Grading & Stabilization



NOTES:

- $\textcircled{1} \ \, \mathsf{DEVELOPMENT} \ \, \mathsf{MAY} \ \, \mathsf{PROCEED} \ \, \mathsf{IN} \ \, \mathsf{ANY} \ \, \mathsf{SEQUENCE} \ \, \mathsf{AND} \ \, \mathsf{PER} \ \, \mathsf{DIFFERENT} \ \, \mathsf{PHASES} \ \, \mathsf{AS} \ \, \mathsf{LONG} \ \, \mathsf{AS} \ \, \mathsf{NEEDED} \ \, \mathsf{INFRASTRUCTURE} \ \, \mathsf{TO} \ \, \mathsf{SUPPORT} \ \, \mathsf{DEVELOPMENT} \ \, \mathsf{IS} \ \, \mathsf{IN} \ \, \mathsf{PLACE}.$
- ② ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.
- (3) REGIONAL PARK OUTSIDE OF COUNTY PARCEL WILL BE DEDICATED ONCE DEVELOPED.

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING




10.7 Neighborhood Parks (Local Parks) Element

The Neighborhood Parks are included as part of each development within the Village 1 Specific Plan and should be constructed in accordance with the respective project's Conditions of Approval and Development Agreement. Based on the specific plan designated land uses, developable areas, unit count as included in this Infrastructure Finance Plan, and utilizing 2.43 acres per 1,000 residents as utilized in the Specific Plan (this is further discussed in Appendix 26), the estimated population of 13,468 people requires that Neighborhood Parks comprise of a total of 32.74 acres of dedicated neighborhood park land. Based on the Village 1 Specific Plan and the available tentative maps, the projected Neighborhood Park land area available is estimated 32.74 acres. Note that based on current unit projections, APN: 021-274-042 would be required to dedicate 3.48 acres of Neighborhood Park land plus the amount of required park needed based on its projected population, as part of the 32.74 acres required for all of Village 1 and will receive land acquisition and construction costs as outlined in Appendix 26. Any remaining undevelopable land not dedicated as park will be dedicated as open space. See Exhibit 12 for a map of the conceptual neighborhood parks layout in Village 1. As discussed previously, final location and sizing of neighborhood parks will be determined on respective tentative subdivision map applications for properties.

The reduction from 3 acres per 1,000 residents includes consideration of available reduction from in-active open space park credit, as outlined in the Village 1 Specific Plan, and further discussed within Appendix 26. A detailed methodology for calculating the area of required park and the estimated cost for acquisition and construction associated with the creation of the Neighborhood Parks is contained in Appendix 26 and is not part of the Infrastructure Costs directly, but is a separate cost component calculated and included within this Infrastructure Finance Plan.

Each property owner will be responsible for calculating minimum required Neighborhood Parks by considering the proposed project land use types, densities and on-site creditable resources, such as open space, that may reduce their obligation based upon credits as identified in the Village 1 Specific Plan. Those property owners who are deficient in the amount of neighborhood park they are obligated to dedicate will be required to purchase park credits in-lieu of dedicating land. Alternatively, those property owners short of the necessary park requirement may elect to dedicate land in order to meet the minimum requirement.

The City is requiring newly dedicated mini and neighborhood parks will be constructed by the residential developers in conjunction with their projects.



NOTES:

- 1 DEVELOPMENT MAY PROCEED IN ANY SEQUENCE AND PER DIFFERENT PHASES AS LONG AS NEEDED INFRASTRUCTURE TO SUPPORT DEVELOPMENT IS IN PLACE.
- ② ONLY AREAS COLORED ABOVE ARE INCLUDED IN THE INFRASTRUCTURE COSTS. OTHER IMPROVEMENTS ARE PROJECT OWNER COSTS.
- (3) PARK AREAS BASED ON THE BEST AVAILABLE LOT COUNTS, SPECIFIC PLAN OR TENTATIVE MAP AS APPLICABLE.
- (4) BOTH PRIVATE & PUBLIC PARKS ARE SHOWN. IT IS ASSUMED THAT BOTH WILL BE ELIGIBLE TO RECEIVE PARK FEE CREDITS.
- * PARK AREA AND LOCATION SHOWN ARE SUBJECT TO CHANGE. THE CUMULATIVE PARK AREA WILL 2.98 AC (REQUIRE TO BALANCE VILLAGE 1 NEED) PLUS THE AMOUNT OF PARK REQUIRED FOR THE PARCEL BASED ON THE PROJECTED POPULATION. REMAINDER WILL BE DESIGNATED AS OPEN SPACE.

Exhibit 12: Village 1 Neighborhood Parks (Based on Approved Specific Plan)

Disclaimer:

This Exhibit is based on Specific Plan and Conceptual Design. Finals Costs will be based on Final Improvement Plans.



1540 Eureka Road Ste. 100 Roseville, CA 95661 (916) 782-3000 Phone (916) 782-3955 Fax

CIVIL ENGINEERING • PLANNING • SURVEYING

Revised 8/9/2016



Village 1 plans to have park construction and City maintenance responsibilities stipulated in the individual development agreements between the City and project developers.

Village 1 owners will receive neighborhood park fee credit to offset against construction of neighborhood parks. Table 9 below shows the City Park Impact Fee component of the community services impact fee.

Tubic 7.11	2 Turk Construction I CC
Land Use	Park Portion of
	Community Service Impact Fee
Very Low Density (VCE)	\$4,182.04
Low Density (VLDR)	\$4,182.04
Medium Density (VMDR)	\$4,182.04
High Density (VHDR or VMU)	\$3,010.74

Table 9: PFE Park Construction Fee

The reimbursement for Village 1 land owners for neighborhood park construction is projected to be approximately 37% of the Park Impact Fee found in the table above, or \$1,547 per dwelling unit for VCE, VLDR, VMDR and \$1,114 per dwelling unit for VHDR or VMU. The remaining 63% of the Park Construction Impact Fee pays for community centers, regional parks and aquatic facilities.

11. Village 1 Key Infrastructure - Minimum to Construct

The Village 1 Specific Plan is a large area that requires a significant amount of improvements before the entire plan is developed. Due to the size of the Specific Plan Area there may be instances when properties are developed that do not need to complete all of the improvements found in that particular phase or prior phases before it is feasible to develop. The plan has outlined and identified all of the backbone elements by name and per phase. The Key Infrastructure Tables found in **Appendix 19**, has listed each of the major infrastructure by phase and indentified those items that are critical and must be completed in order for development to move forward. The Key Infrastructure Tables, along with the Backbone Phasing Exhibits found in **Appendix 24**, serve to assist in determining what key infrastructure elements will need to be constructed. Presenting the items in this manner does not alter or change the phasing of the improvements found in the Finance Plan; therefore improvements that are built out of phase would need to wait for reimbursement if more than the respective fair share obligation has been constructed. Specific elements that a Project is responsible to construct, or to be completed (if

www.frayjidg.com



being constructed by Others) shall be outlined in the project specific Development Agreement and shall reference segments as delineated in this Village 1 Infrastructure Finance Plan.

Developers, located within a particular geographic area, will not be required to construct improvements that have zero bearing on their respective project solely due to being in the same phase. If the necessary improvements to support their project have not been completed, those improvements would be constructed first. For example, a Phase 1 property located north of McBean Park Drive would not be required to construct improvements south of McBean Park Drive and vice versa, if the needed infrastructure to support that development area was already in place and the developer has met their infrastructure financial obligations. If once those needed infrastructure improvements have been completed and they have not yet met their respective phase obligation and/or Village 1 obligation (whichever is greater) they will be required to pay into the plan the difference. A proposed project shall be required to, at a minimum (exclusive of triggered threshold improvements or other improvements included in the Development Agreement), improve its frontage, extend joint trench, extend utilities to support development of the project, and if the project is located north of McBean Park Drive it shall require improvements to Auburn Ravine.

The Key Infrastructure Tables have no bearing on the Circulation Phasing of key roadways, as identified in **Appendix 7**. Once one of these circulation triggers has been hit based on the number of building permits issued, the respective developer will be required to construct those improvements indentified in **Appendix 7**, in addition to the critical infrastructure elements needed in order to developer their respective project. There are occurrences where key infrastructure elements found in the Key Infrastructure Tables are not classed as being critical, however, those items may be critical for another project to move forward and therefore would be required to be constructed. For example the sewer and water line bore and jack across Auburn Ravine. Those properties located south of Auburn Ravine have no need for these improvement since they are non-critical. However, for properties located immediately north of Auburn Ravine, the need for sewer and water bore and jack across Auburn Ravine is needed. This infrastructure item is needed in order for development to move forwarding, making it a critical infrastructure element.

There are instances where critical items are needed but full improvements would not be required to develop. For example, the gas and joint trench or undergrounding of the existing overhead utilities along McBean Park Drive. The cost to underground the overhead utilities is included as a line item in the Backbone Roadway Infrastructure Costs. However, in order to develop a project that does not front along McBean Park Drive, the only critical items need would be either

www.frayjidg.com



gas and/or joint trench. It is important to note the costs of any specific area to develop has not been quantified directly as this is only a framework for what improvements must be included for each section.

12. Finance Plan Preparation: 3rd Party Reimbursement Fee

The *Reimbursement Fee* is a mechanism that will enable the participating/private landowners (participating Village 1 Ownership Group) to recover the appropriate share of the costs advance-funded for other benefitting Village 1 landowners that did not participate in the original advance funding of the preparation of the Finance Plan. The *Reimbursement Fee* also includes allocation for initial Infrastructure Finance Plan Administration / Set-Up by the City of Lincoln. Ongoing administration costs have been included in the Plan by way of a 1.50% fee, further discussed in Section 7 of this report. This report describes the *Reimbursement Fee* calculations, explains the underlying methodology and assumptions, and serves as the basis for the City of Lincoln's (City) adoption of the *Reimbursement Fee*. Appendix 20 provides more detail regarding the Village 1 Infrastructure Finance Plan 3rd Party Reimbursement Fee, the methodology and assumptions used, as well as, how the fee was calculated, how the fee will be implemented and administered. The method selected and utilized in the Infrastructure Finance Plan utilizes factors associated with the City of Lincoln PFE Structure Weighting to provide fair weightings for the costs.

12.1 Background

Lake Development, on behalf of Elizabeth Layn and Jeanette Duff, the owners of Walkup Ranch and the Village 1 Ownership Group, which is comprised of:

- Silverado Hidden Hills LLC
- Leavell Ranch Partnership
- East Lincoln Associates, LLC
- Sunset Tartesso, LLC
- Bella Rosa LLC

funded the cost of preparing the *Finance Plan* for the Village Specific Plan area. The funding included all City Staff costs and City consultant costs incurred in the City's review and consideration of the *Plan*. The *Reimbursement Fee* includes eligible Finance Plan preparation costs that consist of the following: Engineering fees, Project Management, Legal fees, costs for



City review of project documents and exhibits, supporting studies, miscellaneous travel expenses, and indirect costs. Between 2015 to current, Lake Development and the Village 1 Ownership Group have contributed over \$975,000 toward the preparation and approval of the Village 1 Infrastructure Finance Plan, which also includes \$40,000 designated for the City of Lincoln for set-up funding of the Finance Plan and \$25,000 for public services CFD formation.

12.2 Reimbursement Fee

The *Reimbursement Fee* for landowners in the Village 1 Finance Plan was calculated by identifying eligible costs for reimbursement and dividing those costs by the Village 1 total developable acreage within the Village 1 annexation boundary. The *Reimbursement Fee* is calculated to be \$1,065 per developable acre, as shown in Appendix 20. This *Reimbursement Fee* is subject to change and will be reconciled upon adoption of the Finance Plan. A detailed methodology for calculating the Reimbursement *Fee* of is contained in Appendix 20 and is not part of the Infrastructure Costs directly. This fee shall be collected from land being developed and have submitted application to the City. The fee is to be collected upon initial Tentative Map application.

13.Implementation of Funding and Step-In Rights

13.1 Implementation of Funding

<u>If Infrastructure Construction is Required for a Development:</u>

For a Development that is responsible to construct Village 1 Specific Plan Infrastructure improvements, follow the applicable implementation of funding scenario.

- If a Development is to construct Infrastructure that is estimated to cost close to its obligation as set forth in the Infrastructure Finance Plan, then the Development shall post financial security for the full amount of Infrastructure obligation.
- If a Development is to construct Infrastructure that is estimated to cost below its obligation as set forth in the Infrastructure Finance Plan, then the Development shall post financial security for the full amount of Infrastructure obligation.
- If a Development is to construct Infrastructure that is estimated to cost above its obligation as set forth in the Infrastructure Finance Plan, then the Development shall post financial security for the full amount of the estimated Infrastructure elements Construction. If a Development constructs approved Infrastructure facilities (in-phase) in



excess of its Responsibility, the Development shall receive reimbursement of the cost in excess of Responsibility on a first-submitted first-reimbursed basis.

Each of the above scenarios shall post financial security prior to city council acceptance of Final Map and/or prior to obtaining on-site rough grading permit (excluding stockpile permits or any permitted temporary operations such as ground preparation or tree removal), whichever occurs first. Posting of the financial security (e.g., cash, letter of credit, performance bond, etc.) to cover the Developer's Infrastructure Cost Responsibility to facilitate a specific project shall be provided in one of the following forms:

- Depositing the cash equivalent of the full Infrastructure Cost Responsibility into a separate interest bearing escrow account with the City which may be drawn against by the Constructing Developer for contractor payment during performance of the Infrastructure Construction, or;
- Posting of a Performance Bond or Letter of Credit to cover the full Infrastructure Cost Responsibility estimated in the Infrastructure Finance Plan.

If Infrastructure Construction is Not Required for a Development:

 A Development that is not responsible to construct Village 1 Specific Plan Infrastructure improvements shall pay the City of Lincoln its full amount Infrastructure obligation prior to city council acceptance of Final Map and / or prior to obtaining on-site rough grading permit (excluding stockpile permits or any permitted temporary operations such as ground preparation or tree removal).

If there are no others moving forward and a Development's in-phase Infrastructure construction obligation exceeds the Phase 1 & 2 Combined per acre assessment the plan allows for future development by the same Developer to take credit for the over-sizing portion of the infrastructure obligation above the Phase 1 & 2 Combined per acre assessment. Reimbursement to the overall Village 1 net obligation shall be made as outlined below.

When a Development's in-phase Infrastructure obligation, in any phase, exceeds the overall Village 1 net obligation, the reimbursement will be received from future phases on a first-submitted first-reimbursed basis.

All facilities to be constructed by a certain Development shall be approved by City. The City shall verify that construction proposed is within the appropriate phase and that it follows appropriate priorities.

www.frayjidg.com



If a Development elects to construct facilities delineated in the Infrastructure Finance Plan in excess of the Infrastructure Cost Responsibility allocated to the Development, but such improvement is not included in the respective Phase identified in the Infrastructure Finance Plan, then the additional cost for the out-of-phase Improvements shall not be reimbursed until all of the prior in-phase Improvements of the Infrastructure Finance Plan have been constructed and reimbursed.

13.2 Step-In Rights

If a Development is constructing any Infrastructure improvement, as outlined within the Infrastructure Finance Plan, they shall use commercially reasonable efforts to diligently complete construction of such facility. If and when a certain Development does not use commercially reasonable efforts to diligently complete, the City shall have ability to step in to continue the work or authorize another Development to continue the work.

If a Development fails to diligently pursue completion of any Improvement, the Constructing Development acknowledges and agrees that the City shall suspend issuance of any remaining building permits for the non-performing Development's project until such time as the non-performing Constructing Development delivers written documentation that it has made adequate progress in completing the required Infrastructure Improvements and any conditions of non-performance have been corrected, and the City shall have the right, but not the obligation to complete, or transfer responsibility to complete such Improvements in accordance with the applicable improvement plans (the "Step-in Rights") in furtherance of the completion of the Improvements. In the event that the City elects to exercise its Step-in-Rights, the City or Development authorized to step in may draw on the applicable form of security posted by the original Constructing Development for purposes of covering the cost of the Full Infrastructure Cost Responsibility in completion of the improvement.

14. Amendments to Infrastructure Finance Plan & Reconciliation of Obligation

The Backbone Infrastructure utilized in the Specific Plan Documents and subsequent supplemental water and sewer information provided by the City has been employed for this finance plan. However, the plans originally derived are likely to be altered by developers through the course of time. These changes are likely to have an effect upon the total cost of implementing the plan and should be considered accordingly.



Some of the modifications to the plan will be minor alterations to the exact routing or configurations of the plan. These minor design modifications, with their associated cost impacts, should not require any update to the plan. Individual developers can internally alter their own development configurations as part of the normal entitlement process, so long as the change is acceptable to the City design standards. However, the costs associated with these changes should not affect the overall Finance Plan; the associated cost of those minor improvement modifications should be considered equivalent to the cost assumed in the original plan.

Developers may also wish to provide additional infrastructure elements for temporary use or increased performance. These improvements are not designed to replace an existing on-site element, but rather provide an enhancement of the development or provide for interim service. In that case, the costs associated with the change would be entirely borne by the individual developer.

In the event that a developer wishes to make a substantial change to the Specific Plan Infrastructure, such as fundamentally altering the adopted Specific Plan through a Specific Plan Amendment, the impact to the Infrastructure Estimated Cost would need to be evaluated. In the event that the estimated costs to the entire Specific Plan are increased by the change, the increase of cost from those costs identified in this Finance Plan should be borne by the individual developer making the proposed amendment, unless the amendment is required by the City. If the costs of the total Finance Plan are decreased based on the proposed amendment, then the costs to amend the Specific Plan, as incurred by the developer, will be reimbursed and only up to the amount of the savings made available based on the proposed change. In other words, if the costs to amend the Specific Plan exceed the amount saved, then only the available amount saved will be reimbursed. If the proposed change result in further cost reductions to the overall Finance Plan after costs for specific plan amendment and other applicable updates have been accounted for, then the resulting savings will be distributed to all participants under the Plan.

In the event that a major piece of infrastructure is modified at the City's initiative and discretion, such as upsizing or downsizing a major water line, the estimated cost identified in the Finance Plan should not be modified, and the credit associated with its construction should be considered equivalent to the base estimated cost assumed by the finance plan. In these cases, the cost differential would be revised through the City Public Facilities Element program.

The City of Lincoln may update the Village 1 Infrastructure Finance Plan from time to time to evaluate actual costs for implementation of the Plan in comparison of estimated costs for

www.frayjidg.com



implementation of the plan. If and when the Village 1 Specific Plan is amended, amendments that benefit the Village 1 Finance Plan, i.e. remove un-necessary items or revise items to adjust costs shall be completed using administrative approval. A City Administration Fee of 1.50% of the estimated construction cost has been created and is further discussed in Section 7 of this Plan.

Cost Updates and Adjustment to Infrastructure Finance Plan Per Acre Obligations:

- The Village 1 Infrastructure Finance Plan was developed utilizing the best available information at this time, however construction costs may change over time. A minimum of 3 construction bids shall be obtained for each proposed Infrastructure Construction contract. The City May elect to accept only 2 construction bids to award a scope of work if responsive bids are not received. The final cost for the construction contract is to be approved by the City through the bidding process.
- The costs associated with the Infrastructure Finance Plan can be re-evaluated at the end of Phase 2 (since Phase 1 and 2 have increased obligation, adjustments should be deferred until after those Phases are completed unless substantial cost savings are being observed based upon the bids), and at the end of each subsequent phase.
- If the city re-evaluates the Infrastructure Finance Plan at the completion of Phase 2, Phase 1 & Phase 2 Constructing Developers shall remain obligated to participate in either the increased or decreased obligation determined through the cost update evaluation.
- If the obligations to the Infrastructure Finance Plan are increased at the end of Phase 2, the Phase 1 & Phase 2 Constructing Developers pending reimbursement from the escalated Phase 1 & Phase 2 obligation rate reimbursement to the Overall Village 1 obligation rate shall be reduced by their incremental increase of cost responsibility. If the Constructing Developer had constructed improvements above the obligation and is awaiting reimbursement, the incremental increase can be deducted from the outstanding reimbursement amount.
- If the obligations to the Infrastructure Finance Plan are decreased at the end of Phase 2, the Phase 1 & Phase 2 Constructing Developers shall receive reimbursement, as funding is available, for the incremental decrease that is owed.
- Adjustments to per acreage obligations to the Infrastructure Finance Plan shall not be retroactive for any other phases other than Phase 1 & Phase 2 if evaluated at the completion of Phase 2, as described above. That is to say, if the costs were re-evaluated after Phase 3, and modifications made to per acre obligations, the new obligation rate shall be applied for Phases 4 and forward, until costs are re-evaluated and adjusted again. Obligation adjustments shall not be retro-active to prior phases.

Reconciliation of Obligation



- If the Development is in Phase 1 or Phase 2 and the Infrastructure Finance Plan obligation is being paid (no construction of Infrastructure facilities required) it shall be determined that the Development met obligation at the end of Phase 2, when that phase is reconciled and closed.
- If the Development is in Phases 3 through Phase 8 and the Infrastructure Finance Plan obligation is being paid (no construction of Infrastructure facilities required) it shall be determined that the Development met its obligation at the end of the respective Phase of which it is part of is reconciled and closed.
- If the Development is constructing Infrastructure facilities, then the overage or shortages shall be satisfied and deemed final at the end of the respective Phase of which it is part of is reconciled and closed.
- If the Development is constructing Infrastructure facilities and is to be reimbursed by future phases, it shall have priority of reimbursement from those phases and no adjustment to reimbursement based upon future phase reconciliation shall be made.
- All in-phase reimbursements shall be made on a first-submitted first-reimbursed basis and shall have priority to receive reimbursement prior to expending funds on infrastructure in other phases.
- If the Development elects to construct future phase Infrastructure improvements (at their own discretion), the Development shall await reimbursement until the appropriate phase for which the Infrastructure element was identified to be constructed.

15. Conclusions

The utilization of an overarching Finance Plan to construct the needed water, wastewater, drainage and roadway system within Village 1 appears to be a viable and reasonable prospect with all major infrastructure covered. Overall estimated costs of the infrastructure are derived from developable acres and assumed density factors, and have been distributed to account for variations in land use and otherwise disproportionate benefit. Final infrastructure costs are subject to change based on final improvement plans and market conditions. A minimum of three (3) construction bids shall be solicited prior to constructing a designed and permitted Infrastructure segment. These bids shall be utilized in order to determine an average unit cost for each infrastructure item included and being built and the basis for potential amendments to the Infrastructure Finance Plan.

APPENDIX 1 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Overall Village 1 Cost Summary per Infrastructure Element





Engineer's Opinion of Costs							
Village 1							
Summary - Final		107					
Description	Roadway	Water	Amenities	Sewer	Drainage	Trails	Total
Infractoriations Coats							
Infrastructure Costs	440.540.400	40 4== 000	44 454 500	44 =0= 000	*= +00 coo	4000 000	40
Phase 1	\$13,648,400	\$2,475,200	\$1,171,500	\$1,737,800	\$5,430,600	\$282,200	\$24,745,700
Phase 2	\$3,135,500	\$886,800	\$342,600	\$405,100	\$333,700	\$471,400	\$5,575,100
Phase 3	\$8,439,200	\$1,391,600	\$3,080,300	\$180,300	\$1,528,300	\$377,400	\$14,997,100
Phase 4	\$6,111,500	\$1,024,600	\$390,700	\$968,600	\$831,500	\$74,200	\$9,401,100
Phase 5	\$6,324,900	\$530,000	\$563,000	\$243,900	\$1,019,400	\$800,500	\$9,481,700
Phase 6	\$2,701,600	\$469,200	\$164,400	\$294,600	\$462,600	\$206,200	\$4,298,600
Phase 7	\$9,026,300	\$570,000	\$184,600	\$0	\$185,000	\$177,600	\$10,143,500
Phase 8	\$0	\$0	\$0	\$0	\$0	\$243,200	\$243,200
Subtotal	\$49,387,400	\$7,347,400	\$5,897,100	\$3,830,300	\$9,791,100	\$2,632,700	\$78,886,000
PFE Infrastructure Costs Finance	ed by Builders						
Phase 1	\$2,838,000	\$468,100	\$148,100	\$362,000	\$0	\$0	\$3,816,200
Phase 2	\$0	\$163,300	\$0	\$194,800	\$0	\$0	\$358,100
Subtotal	\$2,838,000	\$631,400	\$148,100	\$556,800	\$0	\$0	\$4,174,300
Total Financed Construction Co	osts						
	\$52,225,400	\$7,978,800	\$6,045,200	\$4,387,100	\$9,791,100	\$2,632,700	\$83,060,300
PFE Credits From Village 1 Colle	ected Impact Fe	es Reimburse	d to Builders				
Phase 1	-\$2,838,000	-\$468,100	-\$148,100	-\$362,000	\$0	\$0	-\$3,816,200
Phase 2	\$0	-\$163,300	\$0	-\$194,800	\$0	\$0	-\$358,100
Subtotal	-\$2,838,000	-\$631,400	-\$148,100	-\$556,800	\$0	\$0	-\$4,174,300
	+=//	Ţ ,	7=10,=00	7000,000	7-1	7.5	Ţ 1,JE1 1,GGG
PFE Infrastructure Costs Paid b	v Village 1 Colle	cted Impact F	995				
Phase 3	\$6,561,300	\$601,000	\$297,100	\$434,800	\$118,800	\$0	\$8,013,000
Phase 4	\$1,261,400	\$273,100	\$763,000	\$434,800	\$1,320,000	\$0 \$0	\$8,013,000
	\$1,261,400	\$273,100	\$763,000	\$0 \$0	\$1,320,000	\$0 \$0	\$3,617,500
Phase 5 Phase 6	\$2,581,100	\$0 \$0	\$0	\$0 \$0	\$0 \$0	\$0 \$0	\$2,581,100
Phase 7	\$8,981,400	\$230,400	\$29,300	\$0 \$0	\$0 \$0	\$0 \$0	\$9,241,100
Phase 8	\$8,981,400	\$230,400	\$29,300	\$0 \$0	\$0 \$0	\$0 \$0	\$9,241,100
	•					\$0	<u> </u>
Subtotal	\$19,385,200	\$1,104,500	\$1,089,400	\$434,800	\$1,438,800	\$0	\$23,452,700
Total Village 1Construction Cos		4	4	4	4	4	
Total	\$71,610,600	\$9,083,300	\$7,134,600	\$4,821,900	\$11,229,900	\$2,632,700	\$106,513,000

APPENDIX 2 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Overall Village 1 Cost Summary per Land Use





Engineer's Opinion of Costs											
Village 1: Village 1 Overall - Infrastructure C	net	e									
(Costs per Land Use Based on PFE Weighte											
(Oosts per Land Ose Based Off 1 L Weight	VCE VLDR VMDR VHDR VMU									Total	
Number of Units		469		2090		728		519		702	4508
Total Acres		234.2		522.5		91.0		28.8		39.0	915.5
Infrastructure Costs per Land Use for Village 1											
Water	\$	1,779,700	\$	3,346,400	\$	1,165,600	\$	448,700	\$	607,000	\$ 7,347,400
Amenities	\$	1,428,400	\$	2,685,800	\$	935,500	\$	360,200	\$	487,200	\$ 5,897,100
Roadway	\$	5,845,800	\$	26,050,600	\$	6,533,300	\$	4,657,700	\$	6,300,000	\$ 49,387,400
Wastewater	\$	519,600	\$	1,823,400	\$	635,100	\$	362,200	\$	490,000	\$ 3,830,300
Drainage	\$	1,704,500	\$	5,842,800	\$	1,424,600	\$	348,200	\$	471,000	\$ 9,791,100
Trails, Landscaping and Parks	\$	296,400	\$	1,320,700	\$	460,000	\$	236,100	\$	319,400	\$ 2,632,600
Subtotal for Village 1	\$	11,574,400	\$	41,069,700	\$	11,154,100	\$	6,413,100	\$	8,674,600	\$ 78,885,900
Infrastructure Costs Per Land Use (Based on De	evel	opable Acres)								
Water	\$	7,599	\$	6,405	\$	12,809	\$	15,580	\$	15,564	
Amenities	\$	6,099	\$	5,140	\$	10,280	\$	12,507	\$	12,492	
Roadway	\$	24,961	\$	49,858	\$	71,795	\$	161,726	\$	161,538	
Wastewater	\$	2,219	\$	3,490	\$	6,979	\$	12,576	\$	12,564	
Drainage	\$	7,278	\$	11,182	\$	15,655	\$	12,090	\$	12,077	
Trails, Landscaping and Parks	\$	1,266	\$	2,528	\$	5,055	\$	8,198	\$	8,190	
Subtotal per Developable Acre for Village 1	\$	49,421	\$	78,602	\$	122,573	\$	222,677	\$	222,426	
		•	Ė	•		•	-		-	•	



Engineer's Opinion of Costs										
Village 1: Village 1 Overall - Infrastructure C	nete									
(Costs per Land Use Based on PFE Weighte		٠,								
(Oosts per Land Ose Based Off TE Weighte	VC		1	VLDR	VMDR	VHDR		VMU		Total
Number of Units	46	9		2090	728	519		702		4508
Total Acres	234	.2		522.5	91.0	28.8		39.0		915.5
PFE Infrastructure Cost per Land Use										
Water	\$ 4	20,500	\$	790,600	\$ 275,400	\$ 106,000	\$	143,400	\$	1,735,900
Amenities	\$ 2	99,800	\$	563,600	\$ 196,300	\$ 75,600	\$	102,200	\$	1,237,500
Roadway	\$ 2,6	30,500	\$	11,722,200	\$ 2,939,900	\$ 2,095,900	\$	2,834,900	\$	22,223,400
Wastewater	\$ 1	34,500	\$	472,000	\$ 164,400	\$ 93,800	\$	126,800	\$	991,500
Drainage	\$ 2	50,500	\$	858,600	\$ 209,300	\$ 51,200	\$	69,200	\$	1,438,800
Trails, Landscaping and Parks	\$	-	\$	-	\$ -	\$ -	\$	-	\$	-
Subtotal for Village 1	\$ 3,7	35,800	\$	14,407,000	\$ 3,785,300	\$ 2,422,500	\$	3,276,500	\$	27,627,100
PFE Infrastructure Costs per Land Use (Based	on Develo	pable A	Acre	es)						
Water	\$	1,795	\$	1,513	\$ 3,026	\$ 3,681	\$	3,677		
Amenities	\$	1,280	\$	1,079	\$ 2,157	\$ 2,625	\$	2,621		
Roadway	\$	11,232	\$	22,435	\$ 32,307	\$ 72,774	\$	72,690		
Wastewater	\$	574	\$	903	\$ 1,807	\$ 3,257	\$	3,251		,
Drainage	\$	1,070	\$	1,643	\$ 2,300	\$ 1,778	\$	1,774		,
Trails, Landscaping and Parks	\$	-	\$	-	\$ -	\$ -	\$	-		
Subtotal per Developable Acre for Village 1	\$	15,951	\$	27,573	\$ 41,597	\$ 84,115	\$	84,013	·	
			•				•			

APPENDIX 3 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Potable Water Element





Engineer's Opinion of Costs Village 1	
Water Summary by Phase	
Description	Water
Infrastructure Costs	
Phase 1	\$2,475,200
Phase 2	\$886,800
Phase 3	\$1,391,600
Phase 4	\$1,024,600
Phase 5	\$530,000
Phase 6	\$469,200
Phase 7	\$570,000
Phase 8	\$0
Subtotal	\$7,347,400



Engineer's Opinion of Costs Village 1 - Backbone Water Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Wate	r System				
1	12" Water Line	LF	19,345	\$70	\$1,354,200
2	16" Water Line	LF	27,765	\$85	\$2,360,000
3	18" Water Line	LF	410	\$100	\$41,000
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	550	\$135	\$74,300
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	48	\$3,000	\$144,000
9	16" Water Valve	EA	58	\$6,500	\$377,000
10	18" Water Valve	EA	1	\$8,500	\$8,500
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	2	\$75,000	\$150,000
14	Air Release Valve	EA	2	\$3,000	\$6,000
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	74	\$6,000	\$444,000
16	Bore and Jack (Across Auburn Ravine)**	EA	500	\$700	\$350,000
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	2	\$34,000	\$68,000
19	Demolish and Remove Existing 20" Water	LF	3,760	\$20	\$75,200
20	Transmission Main Tank Connection	LS	2	\$22,000	\$44,000
21	Transmission Main Connection	LS	7	\$10,000	\$70,000
	Construction Total:				\$5,566,200

Contingency Based upon Hard Costs (15%): \$834,900 Soft Costs Contingency (17%): \$946,300

TOTAL WATER SYSTEM \$7,347,400

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	r System				
1	12" Water Line	LF	3,560	\$70	\$249,200
2	16" Water Line	LF	10,165	\$85	\$864,000
3	18" Water Line	LF	310	\$100	\$31,000
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	10	\$3,000	\$30,000
9	16" Water Valve	EA	22	\$6,500	\$143,000
10	18" Water Valve	EA	1	\$8,500	\$8,500
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	2	\$3,000	\$6,000
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	25	\$6,000	\$150,000
16	Bore and Jack (Across Auburn Ravine)**	EA	500	\$700	\$350,000
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	670	\$20	\$13,400
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	3	\$10,000	\$30,000
	Construction Total:				\$1,875,100

Contingency Based upon Hard Costs (15%): \$281,300 Soft Costs Contingency (17%): \$318,800

TOTAL WATER SYSTEM \$2,475,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 Ferrari Ranch Road 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	1,440	\$70	\$100,800
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	4	\$3,000	\$12,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$130,800

Contingency Based upon Hard Costs (15%): \$19,600

Soft Costs Contingency (17%): \$22,200

TOTAL WATER SYSTEM \$172,600

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 Ferrari Ranch Road 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	620	\$70	\$43,400
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	2	\$3,000	\$6,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$61,400

Contingency Based upon Hard Costs (15%): \$9,200

Soft Costs Contingency (17%): \$10,400

TOTAL WATER SYSTEM \$81,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water

Phase 1 Auburn Ravine Crossing 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	1,300	\$70	\$91,000
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0
16	Bore and Jack (Across Auburn Ravine)**	LF	500	\$700	\$350,000
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$450,000

Contingency Based upon Hard Costs (15%): \$67,500

Soft Costs Contingency (17%): \$76,700

TOTAL WATER SYSTEM \$594,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	500	\$85	\$42,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	1	\$6,500	\$6,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	670	\$20	\$13,400
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$62,400

Contingency Based upon Hard Costs (15%): \$9,400

Soft Costs Contingency (17%): \$10,600

TOTAL WATER SYSTEM \$82,400

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	500	\$85	\$42,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	1	\$6,500	\$6,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	1	\$6,000	\$6,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$55,000

Contingency Based upon Hard Costs (15%): \$8,300

Soft Costs Contingency (17%): \$9,400

TOTAL WATER SYSTEM \$72,700

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	420	\$85	\$35,700
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	1	\$6,500	\$6,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	1	\$6,000	\$6,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:	_			\$58,200

Contingency Based upon Hard Costs (15%): \$8,700

Soft Costs Contingency (17%): \$9,900

TOTAL WATER SYSTEM \$76,800

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	1,100	\$85	\$93,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	3	\$6,500	\$19,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	2	\$3,000	\$6,000
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$131,000

Contingency Based upon Hard Costs (15%): \$19,700

Soft Costs Contingency (17%): \$22,300

TOTAL WATER SYSTEM \$173,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	2,660	\$85	\$226,000
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	5	\$6,500	\$32,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	5	\$6,000	\$30,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$298,500

Contingency Based upon Hard Costs (15%): \$44,800

Soft Costs Contingency (17%): \$50,700

TOTAL WATER SYSTEM \$394,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 Temporary Water 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	500	\$85	\$42,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	1	\$6,500	\$6,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$49,000

Contingency Based upon Hard Costs (15%): \$7,400

Soft Costs Contingency (17%): \$8,300

TOTAL WATER SYSTEM \$64,700

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 McBean Park Drive 1

Item #	Description	Unit	Quantity	Unit Price	Amount			
Water	Water System							
1	12" Water Line	LF	0	\$70	\$0			
2	16" Water Line	LF	0	\$85	\$0			
3	18" Water Line	LF	310	\$100	\$31,000			
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0			
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0			
6	24" Water Line	LF	0	\$150	\$0			
7	30" Water Line	LF	0	\$175	\$0			
8	12" Water Valve	EA	0	\$3,000	\$0			
9	16" Water Valve	EA	0	\$6,500	\$0			
10	18" Water Valve	EA	1	\$8,500	\$8,500			
11	24" Water Valve	EA	0	\$30,000	\$0			
12	30" Water Valve	EA	0	\$35,000	\$0			
13	Pressure Reducing Valve	EA	0	\$75,000	\$0			
14	Air Release Valve	EA	0	\$3,000	\$0			
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	1	\$6,000	\$6,000			
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0			
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0			
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0			
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0			
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0			
21	Transmission Main Connection	LS	1	\$10,000	\$10,000			
•	Construction Total:				\$55,500			

Contingency Based upon Hard Costs (15%): \$8,300

Soft Costs Contingency (17%): \$9,400

TOTAL WATER SYSTEM \$73,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 State Route 193 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	830	\$85	\$70,600
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	2	\$6,500	\$13,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$95,600

Contingency Based upon Hard Costs (15%): \$14,300

Soft Costs Contingency (17%): \$16,300

TOTAL WATER SYSTEM \$126,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 State Route 193 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	1,340	\$85	\$113,900
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	3	\$6,500	\$19,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$151,400

Contingency Based upon Hard Costs (15%): \$22,700

Soft Costs Contingency (17%): \$25,700

TOTAL WATER SYSTEM \$199,800

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 1 State Route 193 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	200	\$70	\$14,000
2	16" Water Line	LF	1,975	\$85	\$167,900
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	1	\$3,000	\$3,000
9	16" Water Valve	EA	4	\$6,500	\$26,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	4	\$6,000	\$24,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$234,900

Contingency Based upon Hard Costs (15%): \$35,200

Soft Costs Contingency (17%): \$39,900

TOTAL WATER SYSTEM \$310,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Village 1 - Backbone Water Phase 1 State Route 193 4

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	340	\$85	\$28,900
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	1	\$6,500	\$6,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	1	\$6,000	\$6,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$41,400

Contingency Based upon Hard Costs (15%): \$6,200

Soft Costs Contingency (17%): \$7,000

TOTAL WATER SYSTEM \$54,600

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 2 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	820	\$70	\$57,400
2	16" Water Line	LF	5,160	\$85	\$438,600
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	10	\$6,500	\$65,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	3,090	\$20	\$61,800
20	Transmission Main Tank Connection	LS	1	\$22,000	\$22,000
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$671,800

Contingency Based upon Hard Costs (15%): \$100,800

Soft Costs Contingency (17%): \$114,200

TOTAL WATER SYSTEM \$886,800

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 2 Ferrari Ranch Road 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	760	\$70	\$53,200
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	1	\$6,000	\$6,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$68,200

Contingency Based upon Hard Costs (15%): \$10,200

Soft Costs Contingency (17%): \$11,600

TOTAL WATER SYSTEM \$90,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	60	\$70	\$4,200
2	16" Water Line	LF	2,260	\$85	\$192,100
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	4	\$6,500	\$26,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	3,090	\$20	\$61,800
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$296,100

Contingency Based upon Hard Costs (15%): \$44,400

Soft Costs Contingency (17%): \$50,300

TOTAL WATER SYSTEM \$390,800

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 2 Temp 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	2,900	\$85	\$246,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	6	\$6,500	\$39,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	1	\$22,000	\$22,000
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$307,500

Contingency Based upon Hard Costs (15%): \$46,200

Soft Costs Contingency (17%): \$52,300

TOTAL WATER SYSTEM \$406,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 3 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	890	\$70	\$62,300
2	16" Water Line	LF	8,265	\$85	\$702,500
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	6	\$3,000	\$18,000
9	16" Water Valve	EA	17	\$6,500	\$110,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	1	\$75,000	\$75,000
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	11	\$6,000	\$66,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	2	\$10,000	\$20,000
•	Construction Total:				\$1,054,300

Contingency Based upon Hard Costs (15%): \$158,100

Soft Costs Contingency (17%): \$179,200

TOTAL WATER SYSTEM \$1,391,600

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 3 Oak Tree Lane 3

Item #	Description	Unit	Quantity	Unit Price	Amount			
Water	Water System							
	-							
1	12" Water Line	LF	510	\$70	\$35,700			
2	16" Water Line	LF	2,260	\$85	\$192,100			
3	18" Water Line	LF	0	\$100	\$0			
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0			
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0			
6	24" Water Line	LF	0	\$150	\$0			
7	30" Water Line	LF	0	\$175	\$0			
8	12" Water Valve	EA	1	\$3,000	\$3,000			
9	16" Water Valve	EA	5	\$6,500	\$32,500			
10	18" Water Valve	EA	0	\$8,500	\$0			
11	24" Water Valve	EA	0	\$30,000	\$0			
12	30" Water Valve	EA	0	\$35,000	\$0			
13	Pressure Reducing Valve	EA	1	\$75,000	\$75,000			
14	Air Release Valve	EA	0	\$3,000	\$0			
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000			
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0			
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0			
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0			
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0			
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0			
21	Transmission Main Connection	LS	0	\$10,000	\$0			
•	Construction Total:			•	\$356,300			

Contingency Based upon Hard Costs (15%): \$53,400

Soft Costs Contingency (17%): \$60,600

TOTAL WATER SYSTEM \$470,300

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 3 Oak Tree Lane 10

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	320	\$70	\$22,400
2	16" Water Line	LF	3,090	\$85	\$262,600
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	4	\$3,000	\$12,000
9	16" Water Valve	EA	6	\$6,500	\$39,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	6	\$6,000	\$36,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$382,000

Contingency Based upon Hard Costs (15%): \$57,300

Soft Costs Contingency (17%): \$64,900

TOTAL WATER SYSTEM \$504,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 3 Oak Tree Lane 11

Item #	Description	Unit	Quantity	Unit Price	Amount			
Water	Water System							
1	12" Water Line	LF	60	\$70	\$4,200			
2	16" Water Line	LF	965	\$85	\$82,000			
3	18" Water Line	LF	0	\$100	\$0			
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0			
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0			
6	24" Water Line	LF	0	\$150	\$0			
7	30" Water Line	LF	0	\$175	\$0			
8	12" Water Valve	EA	1	\$3,000	\$3,000			
9	16" Water Valve	EA	2	\$6,500	\$13,000			
10	18" Water Valve	EA	0	\$8,500	\$0			
11	24" Water Valve	EA	0	\$30,000	\$0			
12	30" Water Valve	EA	0	\$35,000	\$0			
13	Pressure Reducing Valve	EA	0	\$75,000	\$0			
14	Air Release Valve	EA	0	\$3,000	\$0			
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000			
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0			
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0			
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0			
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0			
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0			
21	Transmission Main Connection	LS	0	\$10,000	\$0			
	Construction Total:				\$114,200			

Contingency Based upon Hard Costs (15%): \$17,100

Soft Costs Contingency (17%): \$19,400

TOTAL WATER SYSTEM \$150,700

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Village 1 - Backbone Water

Phase 3 Oak Tree Lane to Existing 30" (Tank 1)

Item #	Description	Unit	Quantity	Unit Price	Amount				
Water	Water System								
1	12" Water Line	LF	0	\$70	\$0				
2	16" Water Line	LF	1,950	\$85	\$165,800				
3	18" Water Line	LF	0	\$100	\$0				
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0				
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0				
6	24" Water Line	LF	0	\$150	\$0				
7	30" Water Line	LF	0	\$175	\$0				
8	12" Water Valve	EA	0	\$3,000	\$0				
9	16" Water Valve	EA	4	\$6,500	\$26,000				
10	18" Water Valve	EA	0	\$8,500	\$0				
11	24" Water Valve	EA	0	\$30,000	\$0				
12	30" Water Valve	EA	0	\$35,000	\$0				
13	Pressure Reducing Valve	EA	0	\$75,000	\$0				
14	Air Release Valve	EA	0	\$3,000	\$0				
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0				
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0				
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0				
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0				
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0				
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0				
21	Transmission Main Connection	LS	1	\$10,000	\$10,000				
•	Construction Total:				\$201,800				

Contingency Based upon Hard Costs (15%): \$30,300

Soft Costs Contingency (17%): \$34,300

TOTAL WATER SYSTEM \$266,400

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 4 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	r System				
	-				
1	12" Water Line	LF	6,390	\$70	\$447,300
2	16" Water Line	LF	1,810	\$85	\$153,900
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	13	\$3,000	\$39,000
9	16" Water Valve	EA	4	\$6,500	\$26,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	13	\$6,000	\$78,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	1	\$22,000	\$22,000
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$776,200

Contingency Based upon Hard Costs (15%): \$116,400

Soft Costs Contingency (17%): \$132,000

TOTAL WATER SYSTEM \$1,024,600

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 4 Oak Tree Lane 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	1,640	\$70	\$114,800
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:				\$141,800

Contingency Based upon Hard Costs (15%): \$21,300

Soft Costs Contingency (17%): \$24,100

TOTAL WATER SYSTEM \$187,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water

Phase 4 Oak Tree Lane to Water Tank 2

Item #	Description	Unit	Quantity	Unit Price	Amount		
Water System							
	-						
1	12" Water Line	LF	0	\$70	\$0		
2	16" Water Line	LF	1,810	\$85	\$153,900		
3	18" Water Line	LF	0	\$100	\$0		
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0		
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0		
6	24" Water Line	LF	0	\$150	\$0		
7	30" Water Line	LF	0	\$175	\$0		
8	12" Water Valve	EA	0	\$3,000	\$0		
9	16" Water Valve	EA	4	\$6,500	\$26,000		
10	18" Water Valve	EA	0	\$8,500	\$0		
11	24" Water Valve	EA	0	\$30,000	\$0		
12	30" Water Valve	EA	0	\$35,000	\$0		
13	Pressure Reducing Valve	EA	0	\$75,000	\$0		
14	Air Release Valve	EA	0	\$3,000	\$0		
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0		
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0		
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0		
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0		
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0		
20	Transmission Main Tank Connection	LS	1	\$22,000	\$22,000		
21	Transmission Main Connection	LS	0	\$10,000	\$0		
	Construction Total:				\$201,900		

Contingency Based upon Hard Costs (15%): \$30,300

Soft Costs Contingency (17%): \$34,300

TOTAL WATER SYSTEM \$266,500

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



17

18

19

20

21

Engineer's Opinion of Costs Village 1 - Backbone Water Phase 4 North South Collector 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Wate	r System				
1	12" Water Line	LF	980	\$70	\$68,600
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	2	\$3,000	\$6,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0

EΑ

EΑ

LF

LS

LS

Contingency Based upon Hard Costs (15%): \$13,000

0

0

0

0

0

Soft Costs Contingency (17%): \$14,700

TOTAL WATER SYSTEM \$114,300

\$50,000

\$34,000

\$22,000

\$10,000

\$20

\$0

\$0

\$0

\$0

\$86,600

Flex Joints on Auburn Ravine Bridge (24" Water)

Flex Joints on Auburn Ravine Bridge (16" Water)

Construction Total:

Demolish and Remove Existing 20" Water

Transmission Main Tank Connection

Transmission Main Connection

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 4 Collector Loop 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	2,510	\$70	\$175,700
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	5	\$3,000	\$15,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	5	\$6,000	\$30,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$220,700

Contingency Based upon Hard Costs (15%): \$33,000

Soft Costs Contingency (17%): \$37,600

TOTAL WATER SYSTEM \$291,300

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 4 Liberty Lane 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	1,260	\$70	\$88,200
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$125,200

Contingency Based upon Hard Costs (15%): \$18,800

Soft Costs Contingency (17%): \$21,300

TOTAL WATER SYSTEM \$165,300

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 5 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	3,635	\$70	\$254,500
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	8	\$3,000	\$24,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	1	\$75,000	\$75,000
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	8	\$6,000	\$48,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$401,500

Contingency Based upon Hard Costs (15%): \$60,200

Soft Costs Contingency (17%): \$68,300

TOTAL WATER SYSTEM \$530,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 5 Oak Tree Lane 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	1,325	\$70	\$92,800
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:		<u> </u>	•	\$119,800

Contingency Based upon Hard Costs (15%): \$18,000

Soft Costs Contingency (17%): \$20,400

TOTAL WATER SYSTEM \$158,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water

Phase 5 North South Collector 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	1,380	\$70	\$96,600
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	3	\$3,000	\$9,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	1	\$75,000	\$75,000
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	3	\$6,000	\$18,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
-	Construction Total:			_	\$198,600

Contingency Based upon Hard Costs (15%): \$29,700

Soft Costs Contingency (17%): \$33,800

TOTAL WATER SYSTEM \$262,100

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 5 Collector Loop 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	930	\$70	\$65,100
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	2	\$3,000	\$6,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
•	Construction Total:		-	•	\$83,100

Contingency Based upon Hard Costs (15%): \$12,500

Soft Costs Contingency (17%): \$14,100

TOTAL WATER SYSTEM \$109,700

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 6 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water S	System				
1	12" Water Line	LF	4,050	\$70	\$283,500
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	8	\$3,000	\$24,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	8	\$6,000	\$48,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$355,500

Contingency Based upon Hard Costs (15%): \$53,300

Soft Costs Contingency (17%): \$60,400

TOTAL WATER SYSTEM \$469,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 6 Collector Loop 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	4,050	\$70	\$283,500
2	16" Water Line	LF	0	\$85	\$0
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	8	\$3,000	\$24,000
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	8	\$6,000	\$48,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
<u> </u>	Construction Total:				\$355,500

Contingency Based upon Hard Costs (15%): \$53,300

Soft Costs Contingency (17%): \$60,400

TOTAL WATER SYSTEM \$469,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	2,365	\$85	\$201,000
3	18" Water Line	LF	100	\$100	\$10,000
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	550	\$135	\$74,300
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	5	\$6,500	\$32,500
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	6	\$6,000	\$36,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	2	\$34,000	\$68,000
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$431,800

Contingency Based upon Hard Costs (15%): \$64,800

Soft Costs Contingency (17%): \$73,400

TOTAL WATER SYSTEM \$570,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Oak Tree Lane 12

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	140	\$85	\$11,900
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	0	\$6,500	\$0
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:				\$11,900

Contingency Based upon Hard Costs (15%): \$1,800

Soft Costs Contingency (17%): \$2,000

TOTAL WATER SYSTEM \$15,700

www.frayjidg.com

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Oak Tree Lane 13

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	825	\$85	\$70,100
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	550	\$135	\$74,300
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	2	\$6,500	\$13,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	2	\$34,000	\$68,000
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	0	\$10,000	\$0
	Construction Total:		<u> </u>		\$237,400

Contingency Based upon Hard Costs (15%): \$35,600

Soft Costs Contingency (17%): \$40,400

TOTAL WATER SYSTEM \$313,400

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Virginiatown Road 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Water	System				
	-				
1	12" Water Line	LF	0	\$70	\$0
2	16" Water Line	LF	800	\$85	\$68,000
3	18" Water Line	LF	0	\$100	\$0
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0
6	24" Water Line	LF	0	\$150	\$0
7	30" Water Line	LF	0	\$175	\$0
8	12" Water Valve	EA	0	\$3,000	\$0
9	16" Water Valve	EA	2	\$6,500	\$13,000
10	18" Water Valve	EA	0	\$8,500	\$0
11	24" Water Valve	EA	0	\$30,000	\$0
12	30" Water Valve	EA	0	\$35,000	\$0
13	Pressure Reducing Valve	EA	0	\$75,000	\$0
14	Air Release Valve	EA	0	\$3,000	\$0
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0
21	Transmission Main Connection	LS	1	\$10,000	\$10,000
	Construction Total:				\$103,000

Contingency Based upon Hard Costs (15%): \$15,500

Soft Costs Contingency (17%): \$17,500

TOTAL WATER SYSTEM \$136,000

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Virginiatown Road 2

Item #	Description	Unit	Quantity	Unit Price	Amount			
Water	Water System							
1	12" Water Line	LF	0	\$70	\$0			
2	16" Water Line	LF	600	\$85	\$51,000			
3	18" Water Line	LF	0	\$100	\$0			
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0			
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0			
6	24" Water Line	LF	0	\$150	\$0			
7	30" Water Line	LF	0	\$175	\$0			
8	12" Water Valve	EA	0	\$3,000	\$0			
9	16" Water Valve	EA	1	\$6,500	\$6,500			
10	18" Water Valve	EA	0	\$8,500	\$0			
11	24" Water Valve	EA	0	\$30,000	\$0			
12	30" Water Valve	EA	0	\$35,000	\$0			
13	Pressure Reducing Valve	EA	0	\$75,000	\$0			
14	Air Release Valve	EA	0	\$3,000	\$0			
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	2	\$6,000	\$12,000			
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0			
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0			
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0			
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0			
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0			
21	Transmission Main Connection	LS	0	\$10,000	\$0			
	Construction Total:		•		\$69,500			

Contingency Based upon Hard Costs (15%): \$10,400

Soft Costs Contingency (17%): \$11,800

TOTAL WATER SYSTEM \$91,700

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets



Engineer's Opinion of Costs Village 1 - Backbone Water Phase 7 Virginiatown Road 3

Item #	Description	Unit	Quantity	Unit Price	Amount			
Water	Water System							
1	12" Water Line	LF	0	\$70	\$0			
2	16" Water Line	LF	0	\$85	\$0			
3	18" Water Line	LF	100	\$100	\$10,000			
4	24" Water Line across Auburn Ravine Bridge*	LF	0	\$200	\$0			
5	16" Water Line across Auburn Ravine Bridge*	LF	0	\$135	\$0			
6	24" Water Line	LF	0	\$150	\$0			
7	30" Water Line	LF	0	\$175	\$0			
8	12" Water Valve	EA	0	\$3,000	\$0			
9	16" Water Valve	EA	0	\$6,500	\$0			
10	18" Water Valve	EA	0	\$8,500	\$0			
11	24" Water Valve	EA	0	\$30,000	\$0			
12	30" Water Valve	EA	0	\$35,000	\$0			
13	Pressure Reducing Valve	EA	0	\$75,000	\$0			
14	Air Release Valve	EA	0	\$3,000	\$0			
15	Fire Hydrant w/Tee & Valves (FH / 500')	EA	0	\$6,000	\$0			
16	Bore and Jack (Across Auburn Ravine)**	EA	0	\$700	\$0			
17	Flex Joints on Auburn Ravine Bridge (24" Water)	EA	0	\$50,000	\$0			
18	Flex Joints on Auburn Ravine Bridge (16" Water)	EA	0	\$34,000	\$0			
19	Demolish and Remove Existing 20" Water	LF	0	\$20	\$0			
20	Transmission Main Tank Connection	LS	0	\$22,000	\$0			
21	Transmission Main Connection	LS	0	\$10,000	\$0			
•	Construction Total:		•		\$10,000			

Contingency Based upon Hard Costs (15%): \$1,500

Soft Costs Contingency (17%): \$1,700

TOTAL WATER SYSTEM \$13,200

^{*} Assumes that water will be completed in conjunction with the sewer bore and jack.

^{**}Including restrained joints and brackets

APPENDIX 4 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Drainage Element





Engineer's Opinion of Costs	
Village 1	
Drainage Summary by Phase	
Description	Drainage
Infrastructure Costs	
Phase 1	\$5,430,600
Phase 2	\$333,700
Phase 3	\$1,528,300
Phase 4	\$831,500
Phase 5	\$1,019,400
Phase 6	\$462,600
Phase 7	\$185,000
Phase 8	\$0
Subtotal	\$9,791,100



Engineer's Opinion of Costs Village 1 - Drainage Summary

Unit Amount Item # Description Quantity **Unit Price** Storm Drainage System Village 1 12" SD Line 1 F 12525 \$50 \$626,300 15" SD Line LF 2730 \$60 \$163,800 3 18" SD Line LF 5010 \$75 \$375,900 4 24" SD Line LF 2230 \$85 \$189,600 5 30" SD Line LF 1740 \$110 \$191,400 \$125 6 36" SD Line LF 1180 \$147,500 42" SD Line 7 LF 300 \$150 \$45,000 8 48" SD Line 1 F 200 \$180 \$36,000 9 60" SD Line LF 2200 \$190 \$418,000 Standard 48" SDMH (MH/400') 10 EΑ 65 \$4,250 \$276,400 11 Trunk 60" SDMH (MH/400") EΑ \$8,500 \$76,500 LF 12 18" Culvert Extension 150 \$125 \$18,800 13 24" Culvert Extension LF 90 \$150 \$13,500 14 36" Culvert Extension LF 120 \$225 \$27,000 15 Headwall Retrofit EΑ 12 \$12,500 \$150,000 16 Drainage Inlet EΑ 114 \$302,200 \$2,650 Drainage Inlet and Retrofit Pipe EΑ 17 13 \$5,000 \$65,000 18 Grassy Swale EΑ \$95,000 19 \$5,000 19 Stormwater Quality Basin EΑ 6 \$25,000 \$150,000 20 Outfall LS 32 \$9,000 \$288,000 Culvert - 12'x5' Arch Culvert - Oak Tree near EΑ 1 new Lake \$450,000 \$360,000 21 Culvert - 12'x5' Arch Culvert and 48" Culvert -EΑ 1 22 Oak Tree near Regional Park * \$525,000 \$525,000 23 NID Box Culvert Expansion EΑ 1 \$75,000 \$75,000 Culvert - 12'x5.5' Arch Culvert - North South EΑ 1 Collector near State Route 193 \$400,000 \$400,000 24 Culvert - 30" Culvert - Oak Tree Lane and South EΑ 1 25 Ingram Slough East of No. So. Collector \$100,000 \$100,000 Wetland Mitigation - Oak Tree Lane EΑ 1 \$300,000 \$300,000 26 Overcrossing ** CLOMR and LOMR - Auburn Ravine next to JOB 1 27 Ferrari Ranch Road \$80,000 \$80,000 Retrofit Lake outlet and berm*** EΑ 0 \$1,000,000 28 \$0 29 Grading CY 300098 \$4 \$1,200,400 Auburn Ravine Bank Stabilization SF \$1 \$43,100 30 86200 31 Auburn Ravine Hydroseed SF 1472173 \$0 \$220,800 Auburn Ravine Armoring SF \$357,300 32 23819 \$15 33 Auburn Ravine Tree Planting EΑ 1000 \$100 \$100,000 Construction Total: \$7,417,500

Contingency Based upon Hard Costs (15%): \$1,112,600 Soft Costs Contingency (17%): \$1,261,000

TOTAL DRAINAGE \$9,791,100

^{*} Includes traffic control and demolition of existing culverts.

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Engineer's Opinion of Costs Village 1 - Drainage

Phase 1 Summary

	Summary		1		
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1	<u> </u>				
1	12" SD Line	LF	2230	\$50	\$111,500
2	15" SD Line	LF	0	\$60	\$111,500
3	18" SD Line	LF	590	\$75	\$44,300
4	24" SD Line	LF	1230	\$85	\$104,600
5	30" SD Line	LF	740	\$110	\$81,400
6	36" SD Line	LF	180	\$125	\$22,500
7	42" SD Line	LF	300	\$150	\$45,000
8	48" SD Line	LF	0	\$180	\$45,000
9	60" SD Line	LF	2200	\$190	\$418,000
10	Standard 48" SDMH (MH/400')	EA	15	\$4,250	\$63,800
11	Trunk 60" SDMH (MH/400')	EA	9	\$8,500	\$76,500
12	18" Culvert Extension	LF	90	\$125	\$11,300
13	24" Culvert Extension	LF	60	\$150	\$9,000
14	36" Culvert Extension	LF	60	\$225	\$13,500
15	Headwall Retrofit	EA	7	\$12,500	\$87,500
16	Drainage Inlet	EA	31	\$2,650	\$82,200
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	4	\$5,000	\$20,000
19	Stormwater Quality Basin	EA	3	\$25,000	\$75,000
20	Outfall	LS	10	\$9,000	\$90,000
	Culvert - 12'x5' Arch Culvert - Oak Tree near			1-7-55	, = =,===
21	new Lake	EA	0	\$450,000	\$0
	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	1		
22	Oak Tree near Regional Park *			\$525,000	\$525,000
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
24	Culvert - 30" Culvert - Oak Tree Lane and South			Ş400,000	٥٤
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
	Wetland Mitigation - Oak Tree Lane	EA	1		
26	Overcrossing **	LA	1	\$300,000	\$300,000
27	CLOMR and LOMR - Auburn Ravine next to	JOB	1	¢00,000	¢00.000
27 28	Ferrari Ranch Road Retrofit Lake outlet and berm***	EA	0	\$80,000	\$80,000
29	Grading	CY	282944	\$1,000,000 \$4	\$0 \$1,131,800
30	Auburn Ravine Bank Stabilization	SF		\$4 \$1	\$1,131,800
30	Auburn Ravine Bank Stabilization Auburn Ravine Hydroseed	SF SF	86200 1472173	\$1 \$0	\$43,100
32	Auburn Ravine Hydroseed Auburn Ravine Armoring	SF SF	23819	\$0 \$15	\$220,800
33	Auburn Ravine Armoring Auburn Ravine Tree Planting	EA	1000		
33	ů .	EA	1000	\$100	\$100,000
	Construction Total:				\$4,114,100

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$617,100 Soft Costs Contingency (17%): \$699,400

TOTAL DRAINAGE \$5,430,600

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.



Village 1 - Drainage

Phase 1 Ferrari Ranch Road 2

Item #	Description	Unit	Quantity	Unit Price	Amount
item #	Description	Offic	- Quantity	Offict fice	Amount
Storm	Drainage System				
Village 1			1 000	4=0	445.000
1	12" SD Line	LF	320	\$50	\$16,000
2	15" SD Line	LF · -	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	160	\$85	\$13,600
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	8	\$2,650	\$21,200
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	4	\$5,000	\$20,000
19	Stormwater Quality Basin	EA	1	\$25,000	\$25,000
20	Outfall	LS	4	\$9,000	\$36,000
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	0		
21	Lake		U	\$450,000	\$0
00	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	О	4=== 000	40
22	Oak Tree near Regional Park *			\$525,000	\$0
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
24	Culvert - 30" Culvert - Oak Tree Lane and South			Ş400,000	ŞÜ
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
	Wetland Mitigation - Oak Tree Lane	EA	0	,	
26	Overcrossing **	EA	U	\$300,000	\$0
07	CLOMR and LOMR - Auburn Ravine next to	JOB	1	¢00,000	¢00,000
27	Ferrari Ranch Road			\$80,000	\$80,000
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	190484	\$4	\$762,000
30	Auburn Ravine Bank Stabilization	SF	80000	\$1	\$40,000
31	Auburn Ravine Hydroseed	SF	824467	\$0	\$123,700
32	Auburn Ravine Armoring	SF	12369	\$15 ·	\$185,500
33	Auburn Ravine Tree Planting	EA	500	\$100	\$50,000
Construction Total: \$1,381,50					

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$207,100

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$234,800

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 1 Ferrari Ranch Road 3

	Ferrari Ranch Road 3			•	
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	280	\$50	\$14,000
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	110	\$125	\$13,700
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	17154	\$4	\$68,600
30	Auburn Ravine Bank Stabilization	SF	1800	\$1	\$900
31	Auburn Ravine Hydroseed	SF	5400	\$0	\$800
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$111,800

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$16,800 \$19,000

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$147,600



Village 1 - Drainage

	Ferrari Ranch Road 4				
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	85	\$50	\$4,300
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	70	\$125	\$8,800
7	42" SD Line	LF	300	\$150	\$45,000
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	2	\$8,500	\$17,000
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	75306	\$4	\$301,200
30	Auburn Ravine Bank Stabilization	SF	4400	\$1	\$2,200
31	Auburn Ravine Hydroseed	SF	642306	\$0	\$96,300
32	Auburn Ravine Armoring	SF	11450	\$15	\$171,800
33	Auburn Ravine Tree Planting	EA	500	\$100	\$50,000
	Construction Total:				\$701,900

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$119,300

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$926,500

\$105,300



Village 1 - Drainage

Phase 1 McBean Park Drive 1

	McBean Park Drive 1		_		
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	0	\$50	\$0
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	550	\$190	\$104,500
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	2	\$8,500	\$17,000
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
Construction Total: \$126,8					

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$21,600

\$19,000

TOTAL DRAINAGE

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 1 McBean Park Drive 2

	McBean Park Drive 2				
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	0	\$50	\$0
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	1350	\$190	\$256,500
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	4	\$8,500	\$34,000
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	0	\$2,650	\$0
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
Construction Total: \$290,50					

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

Soft Costs Contingency (17%):

\$43,600 \$49,400

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 1 McBean Park Drive 3

	McBean Park Drive 3				
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	55	\$50	\$2,800
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	300	\$190	\$57,000
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	1	\$8,500	\$8,500
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	30	\$150	\$4,500
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	1	\$12,500	\$12,500
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
Construction Total: \$90,6					

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

\$13,600 **Soft Costs Contingency (17%):** \$15,400

TOTAL DRAINAGE

\$119,600

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.



Village 1 - Drainage

	State Route 193 2				
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	0	\$50	\$0
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	30	\$125	\$3,800
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	1	\$12,500	\$12,500
16	Drainage Inlet	EA	0	\$2,650	\$0
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$25,300

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$4,300

\$3,800

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$33,400



Village 1 - Drainage

Phase 1 State Route 193 3

	State Route 193 3					
Item #	Description	Unit	Quantity	Unit Price	Amount	
Storm	Drainage System					
Village 1						
1	12" SD Line	LF	0	\$50	\$0	
2	15" SD Line	LF	0	\$60	\$0	
3	18" SD Line	LF	0	\$75	\$0	
4	24" SD Line	LF	0	\$85	\$0	
5	30" SD Line	LF	0	\$110	\$0	
6	36" SD Line	LF	0	\$125	\$0	
7	42" SD Line	LF	0	\$150	\$0	
8	48" SD Line	LF	0	\$180	\$0	
9	60" SD Line	LF	0	\$190	\$0	
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0	
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0	
12	18" Culvert Extension	LF	60	\$125	\$7,500	
13	24" Culvert Extension	LF	30	\$150	\$4,500	
14	36" Culvert Extension	LF	60	\$225	\$13,500	
15	Headwall Retrofit	EA	5	\$12,500	\$62,500	
16	Drainage Inlet	EA	0	\$2,650	\$0	
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0	
18	Grassy Swale	EA	0	\$5,000	\$0	
19	Stormwater Quality Basin	EA	0	\$25,000	\$0	
20	Outfall	LS	3	\$9,000	\$27,000	
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	0			
21	Lake	LA	U	\$450,000	\$0	
00	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	0	ć=2= 000	Ġ0	
22	Oak Tree near Regional Park *	ΕΛ	0	\$525,000	\$0 \$0	
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0	
24	Collector near State Route 193	EA	0	\$400,000	\$0	
	Culvert - 30" Culvert - Oak Tree Lane and South			φ .00,000	Ψ.	
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0	
	Wetland Mitigation - Oak Tree Lane	EA	0			
26	Overcrossing **	LA	Ů	\$300,000	\$0	
27	CLOMR and LOMR - Auburn Ravine next to	JOB	0	\$80,000	\$0	
28	Ferrari Ranch Road Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0 \$0	
29	Grading	CY	0	\$1,000,000	\$0 \$0	
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0 \$0	
31	Auburn Ravine Bank Stabilization Auburn Ravine Hydroseed	SF	0	\$1 \$0	\$0 \$0	
32	Auburn Ravine Armoring Auburn Ravine Armoring	SF	0	\$0 \$15	\$0 \$0	
33	Auburn Ravine Amoring Auburn Ravine Tree Planting	EA	0	\$100	\$0 \$0	
აა		LA	1 0	\$100	\$115,000	
	Construction Total: \$115,000					

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$19,600

\$17,300

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$151,900



Village 1 - Drainage

	Oak Tree Lane 5				
Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1	1				
1	12" SD Line	LF	820	\$50	\$40,900
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	470	\$75	\$35,300
4	24" SD Line	LF	470	\$85	\$40,000
5	30" SD Line	LF	160	\$110	\$17,600
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	4	\$4,250	\$17,000
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	5	\$2,650	\$13,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	1	\$25,000	\$25,000
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$198,100

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$33,700

\$29,700

TOTAL DRAINAGE \$261,500

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Engineer's Opinion of Costs Village 1 - Drainage

Phase 1 Oak Tree Lane 6

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1	1				
1	12" SD Line	LF	670	\$50	\$33,50
2	15" SD Line	LF	0	\$60	\$
3	18" SD Line	LF	120	\$75	\$9,00
4	24" SD Line	LF	600	\$85	\$51,00
5	30" SD Line	LF	580	\$110	\$63,80
6	36" SD Line	LF	0	\$125	\$
7	42" SD Line	LF	0	\$150	\$
8	48" SD Line	LF	0	\$180	\$(
9	60" SD Line	LF	0	\$190	\$(
10	Standard 48" SDMH (MH/400')	EA	7	\$4,250	\$29,80
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$(
12	18" Culvert Extension	LF	0	\$125	\$(
13	24" Culvert Extension	LF	0	\$150	\$(
14	36" Culvert Extension	LF	0	\$225	\$(
15	Headwall Retrofit	EA	0	\$12,500	\$
16	Drainage Inlet	EA	10	\$2,650	\$26,50
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$(
18	Grassy Swale	EA	0	\$5,000	<u> </u>
19	Stormwater Quality Basin	EA	1	\$25,000	\$25,000
20	Outfall	LS	1	\$9,000	\$9,00
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$1
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	1	\$525,000	\$525,00
23	NID Box Culvert Expansion	EA	0	\$75,000	\$
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$1
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	1	\$300,000	\$300,00
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$
29	Grading	CY	0	\$4	\$
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$
31	Auburn Ravine Hydroseed	SF	0	\$0	\$
32	Auburn Ravine Armoring	SF	0	\$15	\$
33	Auburn Ravine Tree Planting	EA	0	\$100	\$
L	Construction Total:			<u>u</u>	\$1,072,60

^{*} Includes traffic control and demolition of existing culverts. **Contingency**

Contingency Based upon Hard Costs (15%): \$160,900 Soft Costs Contingency (17%): \$182,300

TOTAL DRAINAGE \$1,415,800

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage Phase 2 Summary

Item #	Summary Description	Unit	Quantity	Unit Price	Amount
	2000pue	J.III,		5	
Storm C	Orainage System				
Village 1	Tamage Cystem				
	40" CD Line	15	110	ćco	ĆE 500
1	12" SD Line	LF	110	\$50	\$5,500
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	<u>LF</u>	620	\$75	\$46,500
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	60	\$125	\$7,500
13	24" Culvert Extension	LF	30	\$150	\$4,500
14	36" Culvert Extension	LF	60	\$225	\$13,500
15	Headwall Retrofit	EA	5	\$12,500	\$62,500
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	3	\$5,000	\$15,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	1	\$75,000	\$75,000
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$252,800

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

\$37,900 **Soft Costs Contingency (17%):** \$43,000

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit. **TOTAL DRAINAGE** \$333,700



Village 1 - Drainage

Phase 2 McBean Park Drive 4

Item #	Description	Unit	Quantity	Unit Price	Amount
	2000.15.110.11	<u> </u>	1	0	7 0
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	0	\$50	\$0
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	30	\$125	\$3,700
13	24" Culvert Extension	LF	30	\$150	\$4,500
14	36" Culvert Extension	LF	60	\$225	\$13,500
15	Headwall Retrofit	EA	4	\$12,500	\$50,000
16	Drainage Inlet	EA	0	\$2,650	\$0
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	1	\$75,000	\$75,000
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$146,700

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

\$22,000

Soft Costs Contingency (17%):

\$24,900

TOTAL DRAINAGE

\$193,600

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 2 South of State Route 193 1

Phase 2 South of State Route 193 1							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	Prainage System						
Village 1							
1	12" SD Line	LF	0	\$50	\$0		
2	15" SD Line	LF	0	\$60	\$0		
3	18" SD Line	LF	0	\$75	\$0		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	30	\$125	\$3,800		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	1	\$12,500	\$12,500		
16	Drainage Inlet	EA	0	\$2,650	\$0		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	2	\$5,000	\$10,000		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	0	\$9,000	\$0		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$26,300		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$3,900 \$4,500

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$34,700



Village 1 - Drainage

Phase 2 Oak Tree Lane 4

Item #	Description	Unit	Quantity	Unit Price	Amount
iteiii #	Description	Onit	Quantity	Office 1	Amount
Storm	Drainage System				
Village 1			140	4= 0	Å= =00
1	12" SD Line	LF	110	\$50	\$5,500
2	15" SD Line	LF · –	0	\$60	\$0
3	18" SD Line	<u>LF</u>	620	\$75	\$46,500
4	24" SD Line	LF · -	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	2	\$2,650	\$5,300
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$79,800

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$12,000

Soft Costs Contingency (17%):

TOTAL DRAINAGE \$105,400

\$13,600

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage Phase 3 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	2995	\$50	\$149,800
2	15" SD Line	LF	1130	\$60	\$67,800
3	18" SD Line	LF	1025	\$75	\$76,900
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	18	\$4,250	\$76,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	31	\$2,650	\$82,200
17	Drainage Inlet and Retrofit Pipe	EA	13	\$5,000	\$65,000
18	Grassy Swale	EA	6	\$5,000	\$30,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	9	\$9,000	\$81,000
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	1	, ,	· · ·
21	Lake	LA	1	\$450,000	\$360,000
	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	0	4=2= 222	40
22	Oak Tree near Regional Park *			\$525,000	\$0
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
	Culvert - 30" Culvert - Oak Tree Lane and South		+	Ş 4 00,000	70
25	Ingram Slough East of No. So. Collector	EA	1	\$100,000	\$100,000
	Wetland Mitigation - Oak Tree Lane	EA	0		
26	Overcrossing **	LA	U	\$300,000	\$0
07	CLOMR and LOMR - Auburn Ravine next to	JOB	0	¢00,000	ĆO
27	Ferrari Ranch Road	ΕΛ	0	\$80,000	\$0 \$0
28	Retrofit Lake outlet and berm***	EA CY	0 17154	\$1,000,000 \$4	\$0 \$68,600
29	Grading Auburn Ravine Bank Stabilization	SF	+		
30		SF SF	0	\$1 \$0	\$0 \$0
31	Auburn Ravine Hydroseed Auburn Ravine Armoring	SF SF	0		\$0
32	Auburn Ravine Armoning Auburn Ravine Tree Planting		0	\$15 \$100	\$0 \$0
33		EA	0	\$100	
	Construction Total:				\$1,157,800

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$173,700

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$196,800

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 3 Ferrari Ranch Road 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1	-				
1	12" SD Line	LF	0	\$50	\$0
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	0	\$2,650	\$0
17	Drainage Inlet and Retrofit Pipe	EA	13	\$5,000	\$65,000
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$65,000

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

Soft Costs Contingency (17%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$85,900

\$9,800

\$11,100



Village 1 - Drainage

Phase 3 Ferrari Ranch Road 5

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1	-				
1	12" SD Line	LF	265	\$50	\$13,300
2	15" SD Line	LF	450	\$60	\$27,000
3	18" SD Line	LF	125	\$75	\$9,400
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	6	\$2,650	\$15,900
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	0	. ,	
21	Lake	EA	U	\$450,000	\$0
00	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	0	ć525.000	40
22	Oak Tree near Regional Park *	Ε.Δ	0	\$525,000	\$0 \$0
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
	Culvert - 30" Culvert - Oak Tree Lane and South		1	ψ 100,000	70
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
	Wetland Mitigation - Oak Tree Lane	EA	0		
26	Overcrossing **		, v	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0 \$0
29	Grading	CY	0	\$1,000,000	\$0 \$0
30	Auburn Ravine Bank Stabilization	SF	0	\$4 \$1	\$0 \$0
31	Auburn Ravine Bank Stabilization Auburn Ravine Hydroseed	SF	0	\$0	\$0 \$0
32	Auburn Ravine Frydroseed Auburn Ravine Armoring	SF	0	\$15	\$0 \$0
33	Auburn Ravine Amorning Auburn Ravine Tree Planting	EA	0	\$100	\$0 \$0
<i>ა</i> ა	<u> </u>	EA	1 0	\$100	
	Construction Total:				\$79,100

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$11,900

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$13,400

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$104,400



Village 1 - Drainage

Phase 3 Oak Tree Lane 3							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	rainage System						
Village 1							
1	12" SD Line	LF	1480	\$50	\$74,000		
2	15" SD Line	LF	0	\$60	\$0		
3	18" SD Line	LF	900	\$75	\$67,500		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	11	\$4,250	\$46,700		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	8	\$2,650	\$21,200		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	5	\$5,000	\$25,000		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	5	\$9,000	\$45,000		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	1	\$100,000	\$100,000		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$379,400		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$64,500

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$500,800

\$56,900



Village 1 - Drainage

Phase 3 Oak Tree Lane 7							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	rainage System						
Village 1							
1	12" SD Line	LF	0	\$50	\$0		
2	15" SD Line	LF	175	\$60	\$10,500		
3	18" SD Line	LF	0	\$75	\$0		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	4	\$2,650	\$10,600		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	0	\$5,000	\$0		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	1	\$9,000	\$9,000		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0.8	\$450,000	\$360,000		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	17154	\$4	\$68,600		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$458,700		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

Soft Costs Contingency (17%):

\$68,800 \$78,000

TOTAL DRAINAGE

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

\$605,500

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.



Village 1 - Drainage

Phase 3 Oak Tree Lane 8							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	rainage System						
Village 1							
1	12" SD Line	LF	580	\$50	\$29,000		
2	15" SD Line	LF	275	\$60	\$16,500		
3	18" SD Line	LF	0	\$75	\$0		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	9	\$2,650	\$23,900		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	0	\$5,000	\$0		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	3	\$9,000	\$27,000		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$104,900		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$17,800

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$138,400

\$15,700



Village 1 - Drainage

Phase 3 Oak Tree Lane 9							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	rainage System						
Village 1							
1	12" SD Line	LF	670	\$50	\$33,500		
2	15" SD Line	LF	230	\$60	\$13,800		
3	18" SD Line	LF	0	\$75	\$0		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	3	\$4,250	\$12,800		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	4	\$2,650	\$10,600		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	0	\$5,000	\$0		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	0	\$9,000	\$0		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$70,700		

* Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$10,600

Soft Costs Contingency (17%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

TOTAL DRAINAGE

\$12,000

\$93,300

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 4 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm D	Prainage System				
Village 1					
1	12" SD Line	LF	1700	\$50	\$85,000
2	15" SD Line	LF	300	\$60	\$18,000
3	18" SD Line	LF	1355	\$75	\$101,600
4	24" SD Line	LF	1000	\$85	\$85,000
5	30" SD Line	LF	1000	\$110	\$110,000
6	36" SD Line	LF	1000	\$125	\$125,000
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	11	\$4,250	\$46,800
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	10	\$2,650	\$26,500
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	3	\$9,000	\$27,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$629,90

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$94,500

> **Soft Costs Contingency (17%):** \$107,100

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

TOTAL DRAINAGE \$831,500

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage Phase 4 Oak Tree Lane 2

Item #	Description	Unit	Quantity	Unit Price	Amount
	rainage System				
Village 1					
1	12" SD Line	LF	950	\$50	\$47,500
2	15" SD Line	LF	300	\$60	\$18,000
3	18" SD Line	LF	870	\$75	\$65,200
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	3	\$4,250	\$12,800
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	4	\$2,650	\$10,600
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$168,100

^{*} Includes traffic control and demolition of existing culverts. Contingency Based upon Hard Costs (15%): \$25,200

Soft Costs Contingency (17%):

\$28,600

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

*** TOTAL DRAINAGE \$221,900



Village 1 - Drainage

Phase 4 Collector Loop 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm I	Drainage System				
Village 1					
1	12" SD Line	LF	750	\$50	\$37,500
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	485	\$75	\$36,400
4	24" SD Line	LF	1000	\$85	\$85,000
5	30" SD Line	LF	1000	\$110	\$110,000
6	36" SD Line	LF	1000	\$125	\$125,000
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	8	\$4,250	\$34,000
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	6	\$2,650	\$15,900
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	2	\$9,000	\$18,000
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	0		
21	Lake	LA	U	\$450,000	\$0
00	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	0	ć=2= 000	Ġ.o.
22	Oak Tree near Regional Park *	Ε.Δ		\$525,000	\$0 \$0
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
+	Culvert - 30" Culvert - Oak Tree Lane and South			ψ .00,000	Ψ.
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
	Wetland Mitigation - Oak Tree Lane	EA	0		
26	Overcrossing **		ı "	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$1,000,000	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$1 \$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Armoning Auburn Ravine Tree Planting	EA	0	\$100	\$0
JJ	Construction Total:	L∧		\$100	\$461,800

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$78,500

\$69,300

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$609,600



Village 1 - Drainage Phase 5 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
255.11	2000.1611011			J 1100	
Storm	Drainage System				
Village 1					
1 1	12" SD Line	LF	2650	\$50	¢122 F00
2	15" SD Line	LF	200	\$50 \$60	\$132,500 \$12,000
3	18" SD Line	LF	450	\$60 \$75	\$33,800
4	24" SD Line	LF	450	\$75	
5	30" SD Line	LF	0	\$110	\$0 \$0
6	36" SD Line	LF	0	\$110 \$125	\$0 \$0
7	42" SD Line	LF	0	\$125 \$150	\$0 \$0
8	48" SD Line	LF	0	\$130 \$180	\$0 \$0
9	60" SD Line	LF	0	\$180 \$190	\$0 \$0
10	Standard 48" SDMH (MH/400')	EA	5	\$190 \$4,250	
11	Trunk 60" SDMH (MH/400')	EA EA	0		\$21,300
	18" Culvert Extension	LF	0	\$8,500 \$125	\$0 \$0
12		LF LF	+	· · · · · · · · · · · · · · · · · · ·	
13	24" Culvert Extension	LF LF	0	\$150	\$0 \$0
14	36" Culvert Extension		0	\$225	
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	18	\$2,650	\$47,700
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	3	\$25,000	\$75,000
20	Outfall Culvert - 12'x5' Arch Culvert - Oak Tree near new	LS	5	\$9,000	\$45,000
21	Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	1	\$400,000	\$400,000
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$772,300

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$115,800

Soft Costs Contingency (17%): \$131,300

TOTAL DRAINAGE \$1,019,400

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Engineer's Opinion of Costs Village 1 - Drainage

Phase 5 Oak Tree Lane 1

Item #	Description	Unit	Quantity	Unit Price	Amount
ILCIII #	Description	Oiiii	wuantity j	Office Price	Amount
Storm	Drainaga System				
	Drainage System				
Village 1				ī	
1	12" SD Line	LF	1340	\$50	\$67,000
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	150	\$75	\$11,300
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	3	\$4,250	\$12,800
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	6	\$2,650	\$15,900
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	2	\$9,000	\$18,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$130,000

^{*} Includes traffic control and demolition of existing culverts. Continge

Contingency Based upon Hard Costs (15%): \$19,500

Soft Costs Contingency (17%): \$22,100

TOTAL DRAINAGE \$171,600

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 5 North South Collector 1							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	Orainage System						
Village 1							
1	12" SD Line	LF	710	\$50	\$35,500		
2	15" SD Line	LF	200	\$60	\$12,000		
3	18" SD Line	LF	300	\$75	\$22,500		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	0	\$180	\$0		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	8	\$2,650	\$21,200		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	0	\$5,000	\$0		
19	Stormwater Quality Basin	EA	3	\$25,000	\$75,000		
20	Outfall	LS	3	\$9,000	\$27,000		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	1	\$400,000	\$400,000		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$593,200		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$100,900

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$783,000

\$88,900



Village 1 - Drainage

Phase 5 Collector Loop 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm	Drainage System				
Village 1					
1	12" SD Line	LF	600	\$50	\$30,000
2	15" SD Line	LF	0	\$60	\$0
3	18" SD Line	LF	0	\$75	\$0
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	2	\$4,250	\$8,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	4	\$2,650	\$10,600
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	0	\$5,000	\$0
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	0	\$9,000	\$0
	Culvert - 12'x5' Arch Culvert - Oak Tree near new	EA	0	. ,	·
21	Lake	EA	0	\$450,000	\$0
	Culvert - 12'x5' Arch Culvert and 48" Culvert -	EA	0		4.0
22	Oak Tree near Regional Park *			\$525,000	\$0
23	NID Box Culvert Expansion Culvert - 12'x5.5' Arch Culvert - North South	EA	0	\$75,000	\$0
24	Collector near State Route 193	EA	0	\$400,000	\$0
27	Culvert - 30" Culvert - Oak Tree Lane and South			Ş 4 00,000	70
25	Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
	Wetland Mitigation - Oak Tree Lane	EA	0		
26	Overcrossing **		U	\$300,000	\$0
07	CLOMR and LOMR - Auburn Ravine next to	JOB	0	¢00,000	ćo
27	Ferrari Ranch Road	ΕΛ		\$80,000	\$0 \$0
28 29	Retrofit Lake outlet and berm***	EA CY	0	\$1,000,000	\$0 \$0
	Grading Auburn Ravine Bank Stabilization	SF		\$4	\$0 \$0
30			0	\$1 \$0	\$0 \$0
31	Auburn Ravine Hydroseed	SF	0		\$0 \$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$49,100

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$7,400 \$8,300

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE \$64,800



Village 1 - Drainage Phase 6 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm I	Drainage System				
Village 1					
1	12" SD Line	LF	2140	\$50	\$107,000
2	15" SD Line	LF	1000	\$60	\$60,000
3	18" SD Line	LF	700	\$75	\$52,500
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	100	\$180	\$18,000
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	10	\$4,250	\$42,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	16	\$2,650	\$42,400
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	2	\$5,000	\$10,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	2	\$9,000	\$18,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0 \$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
•	Construction Total:				\$350,400

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$59,600

\$52,600

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$462,600



Village 1 - Drainage

Phase 6 Virginiatown Road 1							
Item #	Description	Unit	Quantity	Unit Price	Amount		
Storm D	rainage System						
Village 1							
1	12" SD Line	LF	0	\$50	\$0		
2	15" SD Line	LF	0	\$60	\$0		
3	18" SD Line	LF	0	\$75	\$0		
4	24" SD Line	LF	0	\$85	\$0		
5	30" SD Line	LF	0	\$110	\$0		
6	36" SD Line	LF	0	\$125	\$0		
7	42" SD Line	LF	0	\$150	\$0		
8	48" SD Line	LF	100	\$180	\$18,000		
9	60" SD Line	LF	0	\$190	\$0		
10	Standard 48" SDMH (MH/400')	EA	0	\$4,250	\$0		
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0		
12	18" Culvert Extension	LF	0	\$125	\$0		
13	24" Culvert Extension	LF	0	\$150	\$0		
14	36" Culvert Extension	LF	0	\$225	\$0		
15	Headwall Retrofit	EA	0	\$12,500	\$0		
16	Drainage Inlet	EA	0	\$2,650	\$0		
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0		
18	Grassy Swale	EA	1	\$5,000	\$5,000		
19	Stormwater Quality Basin	EA	0	\$25,000	\$0		
20	Outfall	LS	1	\$9,000	\$9,000		
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0		
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0		
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0		
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0		
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0		
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0		
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0		
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0		
29	Grading	CY	0	\$4	\$0		
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0		
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0		
32	Auburn Ravine Armoring	SF	0	\$15	\$0		
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0		
	Construction Total:				\$32,000		

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

\$4,800 **Soft Costs Contingency (17%):** \$5,400

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit. **TOTAL DRAINAGE** \$42,200

^{**} Estimated costs, actual cost will be developed in conjunction with environmental consultant.



Village 1 - Drainage

Phase 6 Collector Loop 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm D	Orainage System				
Village 1					
1	12" SD Line	LF	2140	\$50	\$107,000
2	15" SD Line	LF	1000	\$60	\$60,000
3	18" SD Line	LF	700	\$75	\$52,500
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	0	\$180	\$0
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	10	\$4,250	\$42,500
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	16	\$2,650	\$42,400
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	1	\$5,000	\$5,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	1	\$9,000	\$9,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$(
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$318,400

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%):

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$47,800 \$54,200

*** Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

TOTAL DRAINAGE

\$420,400



Village 1 - Drainage Phase 7 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Storm I	Drainage System				
Village 1					
1	12" SD Line	LF	700	\$50	\$35,000
2	15" SD Line	LF	100	\$60	\$6,000
3	18" SD Line	LF	270	\$75	\$20,300
4	24" SD Line	LF	0	\$85	\$0
5	30" SD Line	LF	0	\$110	\$0
6	36" SD Line	LF	0	\$125	\$0
7	42" SD Line	LF	0	\$150	\$0
8	48" SD Line	LF	100	\$180	\$18,000
9	60" SD Line	LF	0	\$190	\$0
10	Standard 48" SDMH (MH/400')	EA	4	\$4,250	\$17,000
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0
12	18" Culvert Extension	LF	0	\$125	\$0
13	24" Culvert Extension	LF	0	\$150	\$0
14	36" Culvert Extension	LF	0	\$225	\$0
15	Headwall Retrofit	EA	0	\$12,500	\$0
16	Drainage Inlet	EA	6	\$2,650	\$15,900
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0
18	Grassy Swale	EA	2	\$5,000	\$10,000
19	Stormwater Quality Basin	EA	0	\$25,000	\$0
20	Outfall	LS	2	\$9,000	\$18,000
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0
29	Grading	CY	0	\$4	\$0
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0
32	Auburn Ravine Armoring	SF	0	\$15	\$0
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0
	Construction Total:				\$140,200

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$21,000

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%):

\$23,800

TOTAL DRAINAGE \$185,000

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.



Village 1 - Drainage

Phase 7 Oak Tree Lane 10								
Item #	Description	Unit	Quantity	Unit Price	Amount			
Storm [Drainage System							
Village 1								
1	12" SD Line	LF	700	\$50	\$35,000			
2	15" SD Line	LF	100	\$60	\$6,000			
3	18" SD Line	LF	270	\$75	\$20,300			
4	24" SD Line	LF	0	\$85	\$0			
5	30" SD Line	LF	0	\$110	\$0			
6	36" SD Line	LF	0	\$125	\$0			
7	42" SD Line	LF	0	\$150	\$0			
8	48" SD Line	LF	100	\$180	\$18,000			
9	60" SD Line	LF	0	\$190	\$0			
10	Standard 48" SDMH (MH/400')	EA	4	\$4,250	\$17,000			
11	Trunk 60" SDMH (MH/400')	EA	0	\$8,500	\$0			
12	18" Culvert Extension	LF	0	\$125	\$0			
13	24" Culvert Extension	LF	0	\$150	\$0			
14	36" Culvert Extension	LF	0	\$225	\$0			
15	Headwall Retrofit	EA	0	\$12,500	\$0			
16	Drainage Inlet	EA	6	\$2,650	\$15,900			
17	Drainage Inlet and Retrofit Pipe	EA	0	\$5,000	\$0			
18	Grassy Swale	EA	2	\$5,000	\$10,000			
19	Stormwater Quality Basin	EA	0	\$25,000	\$0			
20	Outfall	LS	2	\$9,000	\$18,000			
21	Culvert - 12'x5' Arch Culvert - Oak Tree near new Lake	EA	0	\$450,000	\$0			
22	Culvert - 12'x5' Arch Culvert and 48" Culvert - Oak Tree near Regional Park *	EA	0	\$525,000	\$0			
23	NID Box Culvert Expansion	EA	0	\$75,000	\$0			
24	Culvert - 12'x5.5' Arch Culvert - North South Collector near State Route 193	EA	0	\$400,000	\$0			
25	Culvert - 30" Culvert - Oak Tree Lane and South Ingram Slough East of No. So. Collector	EA	0	\$100,000	\$0			
26	Wetland Mitigation - Oak Tree Lane Overcrossing **	EA	0	\$300,000	\$0			
27	CLOMR and LOMR - Auburn Ravine next to Ferrari Ranch Road	JOB	0	\$80,000	\$0			
28	Retrofit Lake outlet and berm***	EA	0	\$1,000,000	\$0			
29	Grading	CY	0	\$4	\$0			
30	Auburn Ravine Bank Stabilization	SF	0	\$1	\$0			
31	Auburn Ravine Hydroseed	SF	0	\$0	\$0			
32	Auburn Ravine Armoring	SF	0	\$15	\$0			
33	Auburn Ravine Tree Planting	EA	0	\$100	\$0			
	Construction Total:				\$140,200			

^{*} Includes traffic control and demolition of existing culverts.

Contingency Based upon Hard Costs (15%): \$21,000

** Estimated costs, actual cost will be developed in conjunction with environmental consultant.

Soft Costs Contingency (17%): \$23,800

^{***} Further consultation will be required with geotechnical and environmental consultants to determine actual cost to retrofit lake outfall, berm and wetland permit.

APPENDIX 5 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Wastewater Element





Engineer's Opinion of Costs	
Village 1	
Sewer Summary by Phase	
Description	Sewer
Infrastructure Costs	
Phase 1	\$1,737,800
Phase 2	\$405,100
Phase 3	\$180,300
Phase 4	\$968,600
Phase 5	\$243,900
Phase 6	\$294,600
Phase 7	\$0
Phase 8	\$0
Subtotal	\$3,830,300



Enginee	er's Oninion of Costs				ngineer's Opinion of Costs						
	1 - Sanitary Sewer										
Summar	•										
Item #	Description	Unit	Quantity	Unit Price	Amount						
	2000 1.p	<u> </u>	<u> </u>	0111111100	74110 3.110						
Sanitar	ry Sewer System										
Village 1											
1	10" SS Backbone Line	LF	600	\$65	\$39,000						
2	12" SS Backbone Line	LF	18540	\$75	\$1,390,600						
3	15" SS Backbone Line	LF	1350	\$100	\$135,000						
4	18" SS Backbone Line	LF	2265	\$120	\$271,800						
5	24" SS Trunk Line	LF	0	\$165	\$0						
6	30" SS Trunk Line	LF	0	\$200	\$0						
7	Standard SSMH (MH/400')	EA	53	\$4,250	\$225,400						
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0						
9	Sanitary Sewer Lift Station	EA	1	\$300,000	\$300,000						
10	Connection to Existing Transmission Main	EA	4	\$22,500	\$90,000						
11	Bore and Jack (Across Auburn Ravine)	LF	500	\$900	\$450,000						
	Construction Total:				\$2,901,800						

Contingency Based upon Hard Costs (15%): \$435,300

Soft Costs Contingency (17%): \$493,200

TOTAL SANITARY SEWER \$3,830,300

\$1,316,500



	S Opinion of Costs				
Phase 1 Su	Sanitary Sewer				
Item #	Description	Unit	Quantity	Unit Price	Amount
Itom "	Description	- Oill	- Quartery	Office 1 1100	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	60	\$65	\$3,900
2	12" SS Backbone Line	LF	4780	\$75	\$358,500
3	15" SS Backbone Line	LF	700	\$100	\$70,000
4	18" SS Backbone Line	LF	2265	\$120	\$271,800
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	17	\$4,250	\$72,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	4	\$22,500	\$90,000
11	Bore and Jack (Across Auburn Ravine)	LF	500	\$900	\$450,000

Construction Total:

Contingency Based upon Hard Costs (15%): \$197,500 Soft Costs Contingency (17%): \$223,800

TOTAL SANITARY SEWER \$1,737,800

CIVIL ENGINEERING • PLANNING • SURVEYING 1540 Eureka Road, Ste. 100 – Roseville, CA 95661 Phone: 916-782-3000 Fax: 916-782-3955 www.frayjidg.com



Engineer's Opinion of Costs	ò
Village 1 - Sanitary Sewer	

Phase 1 Ferrari Ranch Road - 1

riiase i re	ilase i Ferraii Nancii Noau - I					
Item #	Description	Unit	Quantity	Unit Price	Amount	
Sanitary	Sewer System					
Village 1						
1	10" SS Backbone Line	LF	0	\$65	\$0	
2	12" SS Backbone Line	LF	2025	\$75	\$151,800	
3	15" SS Backbone Line	LF	0	\$100	\$0	
4	18" SS Backbone Line	LF	0	\$120	\$0	
5	24" SS Trunk Line	LF	0	\$165	\$0	
6	30" SS Trunk Line	LF	0	\$200	\$0	
7	Standard SSMH (MH/400')	EA	5	\$4,250	\$21,300	
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0	
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0	
10	Connection to Existing Transmission Main	EA	1	\$22,500	\$22,500	
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0	
	Construction Total:				\$195,600	

Contingency Based upon Hard Costs (15%): \$29,300

Soft Costs Contingency (17%): \$33,300

TOTAL SANITARY SEWER \$258,200



Engine	er's	Opini	on of	Costs
Village	1 - 9	Sanita	rv Sev	wer

Phase 1 Auburn Ravine Crossing 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1	-				
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	565	\$75	\$42,400
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	0	\$4,250	\$0
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	500	\$900	\$450,000
	Construction Total:		_	<u> </u>	\$492,400

Contingency Based upon Hard Costs (15%): \$73,900

Soft Costs Contingency (17%): \$83,600

TOTAL SANITARY SEWER \$649,900



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 1 Strate Route 193 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	100	\$75	\$7,500
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	0	\$4,250	\$0
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	1	\$22,500	\$22,500
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$30,000

Contingency Based upon Hard Costs (15%): \$4,500

Soft Costs Contingency (17%): \$5,100

TOTAL SANITARY SEWER \$39,600



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 1 McBean Park Drive

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	440	\$75	\$33,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	1	\$22,500	\$22,500
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:	_			\$59,800

Contingency Based upon Hard Costs (15%): \$9,000

Soft Costs Contingency (17%): \$10,200

TOTAL SANITARY SEWER \$79,000



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 1 McRean Park Drive

Item #	Description	Unit	Quantity	Unit Price	Amount
Comitom	Course Creaters				
	Sewer System	ī			
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	360	\$75	\$27,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
Construction Total: \$31					\$31,300

Contingency Based upon Hard Costs (15%): \$4,700

Soft Costs Contingency (17%): \$5,300

TOTAL SANITARY SEWER \$41,300



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 1 McRean Park Drive

Fliase I Micbeall Fair Dilve 3						
Item #	Description	Unit	Quantity	Unit Price	Amount	
Sanitary	Sewer System					
Village 1						
1	10" SS Backbone Line	LF	0	\$65	\$0	
2	12" SS Backbone Line	LF	0	\$75	\$0	
3	15" SS Backbone Line	LF	0	\$100	\$0	
4	18" SS Backbone Line	LF	570	\$120	\$68,400	
5	24" SS Trunk Line	LF	0	\$165	\$0	
6	30" SS Trunk Line	LF	0	\$200	\$0	
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300	
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0	
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0	
10	Connection to Existing Transmission Main	EA	1	\$22,500	\$22,500	
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0	
	Construction Total:			•	\$95,200	

Contingency Based upon Hard Costs (15%): \$14,300

Soft Costs Contingency (17%): \$16,200

TOTAL SANITARY SEWER \$125,700



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 1 Oak Tree Lane 6

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	60	\$65	\$3,900
2	12" SS Backbone Line	LF	1290	\$75	\$96,800
3	15" SS Backbone Line	LF	700	\$100	\$70,000
4	18" SS Backbone Line	LF	1695	\$120	\$203,400
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	9	\$4,250	\$38,100
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
_	Construction Total:				\$412,200

Contingency Based upon Hard Costs (15%): \$61,800

Soft Costs Contingency (17%): \$70,100

TOTAL SANITARY SEWER \$544,100



Engineer's Opinion of Cost
Village 1 - Sanitary Sewer

Phase 2 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	240	\$65	\$15,600
2	12" SS Backbone Line	LF	3430	\$75	\$257,300
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	8	\$4,250	\$34,000
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:		_	<u> </u>	\$306,900

Contingency Based upon Hard Costs (15%): \$46,000

Soft Costs Contingency (17%): \$52,200

TOTAL SANITARY SEWER \$405,100



Engineer's Opinion of Costs Village 1 - Sanitary Sewer

Phase 2 Ferrari Ranch Road - 2

Item #	Description	Unit	Quantity	Unit Price	Amount
0					
	Sewer System	-			
Village 1					
1	10" SS Backbone Line	LF	60	\$65	\$3,900
2	12" SS Backbone Line	LF	590	\$75	\$44,300
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$52,500

Contingency Based upon Hard Costs (15%): \$7,900

Soft Costs Contingency (17%): \$8,900

TOTAL SANITARY SEWER \$69,300

\$0 \$63,400



11

Bore and Jack (Across Auburn Ravine)

Construction Total:

Enginee	Engineer's Opinion of Costs							
	Village 1 - Sanitary Sewer							
Phase 2 Ferrari Ranch Road 3								
Item #	Description	Unit	Quantity	Unit Price	Amount			
Sanitar	ry Sewer System							
Village 1	-							
1	10" SS Backbone Line	LF	60	\$65	\$3,900			
2	12" SS Backbone Line	LF	680	\$75	\$51,000			
3	15" SS Backbone Line	LF	0	\$100	\$0			
4	18" SS Backbone Line	LF	0	\$120	\$0			
5	24" SS Trunk Line	LF	0	\$165	\$0			
6	30" SS Trunk Line	LF	0	\$200	\$0			
7	Standard SSMH (MH/400')	EA	2	\$4,250	\$8,500			
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0			
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0			
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0			

LF

Contingency Based upon Hard Costs (15%): \$9,500

Soft Costs Contingency (17%): \$10,800

TOTAL SANITARY SEWER \$83,700

\$900



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 2 Oak Tree Lane 4

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	120	\$65	\$7,800
2	12" SS Backbone Line	LF	1610	\$75	\$120,700
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	4	\$4,250	\$16,900
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:		_		\$145,400

Contingency Based upon Hard Costs (15%): \$21,800

Soft Costs Contingency (17%): \$24,700

TOTAL SANITARY SEWER \$191,900



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 2 Oak Tree Lane 5

Item #	Description	Unit	Quantity	Unit Price	Amount
<u> </u>					
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	550	\$75	\$41,300
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$45,600

Contingency Based upon Hard Costs (15%): \$6,800

Soft Costs Contingency (17%): \$7,800

TOTAL SANITARY SEWER \$60,200



Engineer's Opinion of Cost
Village 1 - Sanitary Sewer

Phase 3 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1	-				
1	10" SS Backbone Line	LF	120	\$65	\$7,800
2	12" SS Backbone Line	LF	1490	\$75	\$111,800
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	4	\$4,250	\$17,000
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$136,600

Contingency Based upon Hard Costs (15%): \$20,500

Soft Costs Contingency (17%): \$23,200

TOTAL SANITARY SEWER \$180,300



Eng	jineer's Opinion of Costs
Villa	age 1 - Sanitary Sewer
Dha	so 3 Oak Troo Lane 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	120	\$65	\$7,800
2	12" SS Backbone Line	LF	1490	\$75	\$111,800
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	4	\$4,250	\$17,000
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$136,600

Contingency Based upon Hard Costs (15%): \$20,500

Soft Costs Contingency (17%): \$23,200

TOTAL SANITARY SEWER \$180,300



Engineer's Opinion of Cost
Village 1 - Sanitary Sewer

Phase 4 Summary

riiase 4 Si	ullillary				
Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	4180	\$75	\$313,500
3	15" SS Backbone Line	LF	650	\$100	\$65,000
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	13	\$4,250	\$55,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	1	\$300,000	\$300,000
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:			•	\$733,800

Contingency Based upon Hard Costs (15%): \$110,100

Soft Costs Contingency (17%): \$124,700

TOTAL SANITARY SEWER \$968,600



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 4 Oak Tree Lane 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	1640	\$75	\$123,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	4	\$4,250	\$17,000
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$140,000

Contingency Based upon Hard Costs (15%): \$21,000

Soft Costs Contingency (17%): \$23,800

TOTAL SANITARY SEWER \$184,800



Engineer's Opinion of Cost
Village 1 - Sanitary Sewer
Phase 4 Collector Loop 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	1360	\$75	\$102,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	4	\$4,250	\$17,000
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$119,000

Contingency Based upon Hard Costs (15%): \$17,900

Soft Costs Contingency (17%): \$20,200

TOTAL SANITARY SEWER \$157,100



Engineer's Opinion of Costs	S
Village 1 - Sanitary Sewer	
Phase 4 Regional Park 1	

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	1180	\$75	\$88,500
3	15" SS Backbone Line	LF	650	\$100	\$65,000
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	5	\$4,250	\$21,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	1	\$300,000	\$300,000
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$474,800

Contingency Based upon Hard Costs (15%): \$71,200

Soft Costs Contingency (17%): \$80,700

TOTAL SANITARY SEWER \$626,700



Engineer's Opinion of Cos	osts
Village 1 - Sanitary Sewer	er

Phase 5 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1	,				
1	10" SS Backbone Line	LF	0	\$65	\$(
2	12" SS Backbone Line	LF	2180	\$75	\$163,500
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$(
6	30" SS Trunk Line	LF	0	\$200	\$(
7	Standard SSMH (MH/400')	EA	5	\$4,250	\$21,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$(
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$(
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
_	Construction Total:			<u> </u>	\$184,800

Contingency Based upon Hard Costs (15%): \$27,700

Soft Costs Contingency (17%): \$31,400

TOTAL SANITARY SEWER \$243,900



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 5 Oak Tree Lane 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	330	\$75	\$24,800
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	1	\$4,250	\$4,300
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total: \$29				

Contingency Based upon Hard Costs (15%): \$4,400

Soft Costs Contingency (17%): \$4,900

TOTAL SANITARY SEWER \$38,400



Engineer's Opinion of Costs
Village 1 - Sanitary Sewer
Phase 5 North South Collector 1

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	900	\$75	\$67,400
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	2	\$4,250	\$8,500
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$75,900

Contingency Based upon Hard Costs (15%): \$11,400

Soft Costs Contingency (17%): \$12,900

TOTAL SANITARY SEWER \$100,200



Engine	er's Opinion of Costs
Village	1 - Sanitary Sewer
Dhaco	5 Collector Loop 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	0	\$65	\$0
2	12" SS Backbone Line	LF	950	\$75	\$71,300
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	2	\$4,250	\$8,500
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:				\$79,800

Contingency Based upon Hard Costs (15%): \$11,900

Soft Costs Contingency (17%): \$13,600

TOTAL SANITARY SEWER \$105,300



Enginee	r's Opinion	of Costs
Village 1	- Sanitary	Sewer

Phase 6 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	180	\$65	\$11,700
2	12" SS Backbone Line	LF	2480	\$75	\$186,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	6	\$4,250	\$25,500
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
•	Construction Total:				\$223,200

Contingency Based upon Hard Costs (15%): \$33,500

Soft Costs Contingency (17%): \$37,900

TOTAL SANITARY SEWER \$294,600



Engineer's Opinion of Cost	S
Village 1 - Sanitary Sewer	
Phase 6 Collector Loop 3	

Item #	Description	Unit	Quantity	Unit Price	Amount
Sanitary	Sewer System				
Village 1					
1	10" SS Backbone Line	LF	180	\$65	\$11,700
2	12" SS Backbone Line	LF	2480	\$75	\$186,000
3	15" SS Backbone Line	LF	0	\$100	\$0
4	18" SS Backbone Line	LF	0	\$120	\$0
5	24" SS Trunk Line	LF	0	\$165	\$0
6	30" SS Trunk Line	LF	0	\$200	\$0
7	Standard SSMH (MH/400')	EA	6	\$4,250	\$25,500
8	Trunk SSMH (MH/400')	EA	0	\$8,500	\$0
9	Sanitary Sewer Lift Station	EA	0	\$300,000	\$0
10	Connection to Existing Transmission Main	EA	0	\$22,500	\$0
11	Bore and Jack (Across Auburn Ravine)	LF	0	\$900	\$0
	Construction Total:		_		\$223,200

Contingency Based upon Hard Costs (15%): \$33,500

Soft Costs Contingency (17%): \$37,900

TOTAL SANITARY SEWER \$294,600

APPENDIX 6 Lincoln Village 1 Specific Plan Infrastructure Finance Plan Roadway System Element





Engineer's Opinion of Costs	
Village 1	
Roadway Summary by Phase	
Description	Roadway
Infrastructure Costs	
Phase 1	\$13,648,400
Phase 2	\$3,135,500
Phase 3	\$8,439,200
Phase 4	\$6,111,500
Phase 5	\$6,324,900
Phase 6	\$2,701,600
Phase 7	\$9,026,300
Phase 8	\$0
Subtotal	\$49,387,400



	s Opinion of Costs Backbone Roadway System				
Item #	Description	Unit	Quantity	Unit Price	Amount
	·				
Backbon	e Roadway System				
1	Mobilization	JOB	26	\$50,000.00	\$1,300,000
2	Excavation	CY	77134	\$7.00	\$539,90
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	439040	\$1.80	\$790,400
4	16" AB (assumes a Traffic Index of 9)	SF	1142647	\$2.25	\$2,571,000
5	5" AC (assumes a Traffic Index of 9)	SF	1142647	\$2.70	\$3,085,20
6	18" AB (assumes a Traffic Index of 11)	SF	132845	\$2.50	\$332,10
7	7" AC (assumes a Traffic Index of 11)	SF	132845	\$4.00	\$531,40
8	Decomposed Granite Trail (4' width, 4" thick)	SF	10760	\$1.80	\$19,40
9	4" AB Shoulder (2' width)	SF	41400	\$1.20	\$49,600
10	Subgrade Street Prep (Street)	SF	1275492	\$0.25	\$318,80
11	Subgrade Prep (Curb & Gutter)	SF	498260	\$0.30	\$149,500
12	Subgrade Prep (AB Shoulder)	SF	38800	\$0.30	\$11,70
13	Subgrade Prep (DG Trail)	SF	10760	\$0.30	\$3,20
14	Signing and Striping (36' ROW)*	LF	45180	\$15.00	\$677,800
15	Traffic Signals	EA	0	\$320,000.00	\$(
16	Future Traffic Signal	EA	0	\$275,000.00	\$(
17	Signalized Intersection	EA	0	\$900,000.00	\$(
18	Sidewalk, Concrete	SF	306020	\$6.00	\$1,836,10
19	Roundabout	EA	2	\$100,000.00	\$200,000
20	Joint Trench	LF	30420	\$115.00	\$3,498,40
21	Underground Existing Utilities in Joint Trench	LF	10010	\$360.00	\$3,603,600
22	Type 5 Curb Median	LF	47585	\$12.00	\$571,100
23	Median Landscaping	SF	312885	\$4.50	\$1,408,10
24	Frontage Landscaping	SF	0	\$4.50	\$(
25	Signal Conduit and Wiring	EA	2	\$75,000.00	\$150,000
26	Curb and Gutter	LF	64020	\$27.00	\$1,728,70
27	AC Driveway (Per Approx. 12' wide)	EA	9	\$960.00	\$8,70
28	Irrigation Sleeves	LF	370	\$15.00	\$5,600
29	Street Lights (every 150 LF)	EA	356	\$6,000.00	\$2,136,000
30	Sawcut and Pavement Removal Median	LF	3855	\$20.00	\$77,10
31	Sawcut and Pavement Removal	LF	25685	\$3.00	\$77,10
32	Reconstruct Ditches	LF	19170	\$3.00	\$57,600
33	Erosion Control	LF	58205	\$25.00	\$1,455,30
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$(
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$1
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	1	\$50,000.00	\$50,000
37	Grind and Remove Pavement	SF	88630	\$3.00	\$265,90
38	Grind and Overlay	SF	514565	\$2.00	\$1,029,20
39	Retrofit Utilities	EA	4	\$3,000.00	\$12,000
40	Dewatering - Ferrari Ranch Road	EA	3	\$25,000.00	\$75,000
41	Dewatering - Oak Tree near So. Ingram Slough	EA	1	\$50,000.00	\$50,000
42	Dewatering - Oak Tree near new lake	EA	1	\$75,000.00	\$75,000
43	Golf Course Fence and Netting	LF	1400	\$133.00	\$186,30
44	Split Rail Fencing	LF	13950	\$45.00	\$627,90
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$(
46	Remediation Trench and Monitoring	JOB	1	\$1,000,000.00	\$1,000,000
47	Traffic Control	JOB	11	\$100,000.00	\$1,100,000
48	Traffic Control Oak Tree Lane	JOB	1	\$250,000.00	\$250,000
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	1	\$5,500,000.00	\$5,500,000
	Construction Total:				\$37,414,700

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$5,612,200 Soft Costs Contingency (17%): \$6,360,500

^{**} ROW Acquisition includes mapping, purchasing the land, potential wetland permitting, and potential wetland mitigation.

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs

Village 1 - Backbone Roadway System Phase 1 Summary Item # Description Unit Quantity **Unit Price Amount Backbone Roadway System** Mobilization JOB \$50,000.00 \$200,000 \$7.00 \$477,900 2 Excavation CY 68268 4" AB (Under Curb & Gutter and Sidewalk) SF 79140 \$1.80 \$142,500 4 16" AB (assumes a Traffic Index of 9) SF 194137 \$2.25 \$436,800 5" AC (assumes a Traffic Index of 9) SF 194137 \$2.70 \$524,200 5 18" AB (assumes a Traffic Index of 11) SF 69508 \$2.50 \$173,800 6 7" AC (assumes a Traffic Index of 11) SF \$4.00 7 69508 \$278,000 Decomposed Granite Trail (4' width, 4" thick) 8 SF 0 \$1.80 \$0 \$13,900 9 4" AB Shoulder (2' width) SF 11570 \$1.20 10 Subgrade Street Prep (Street) SF \$0.25 263645 \$65,900 Subgrade Prep (Curb & Gutter) SF 79140 \$0.30 \$23,700 11 Subgrade Prep (AB Shoulder) SF 11570 \$0.30 \$3,500 12 Subgrade Prep (DG Trail) \$0.30 13 SF 0 \$0 Signing and Striping (36' ROW)* LF 9328 \$15.00 \$139,900 14 15 Traffic Signals EΑ 0 \$320,000.00 \$0 16 Future Traffic Signal EΑ 0 \$275,000.00 \$0 17 Signalized Intersection EΑ 0 \$900,000.00 \$0 SF 47820 \$286,900 18 Sidewalk, Concrete \$6.00 19 Roundabout EΑ \$100,000.00 \$C 20 Joint Trench LF 5220 \$115.00 \$600,300 21 Underground Existing Utilities in Joint Trench 1 F 9080 \$360.00 \$3,268,800 LF \$125,300 10440 \$12.00 22 Type 5 Curb Median SF 65110 \$4.50 \$293,000 23 Median Landscaping 24 Frontage Landscaping SF 0 \$4.50 Signal Conduit and Wiring 25 EΑ 1 \$75,000.00 \$75,000 ΙF 26 Curb and Gutter 11940 \$27.00 \$322,400 \$2,900 27 AC Driveway (Per Approx. 12' wide) EΑ \$960.00 28 Irrigation Sleeves LF 170 \$15.00 \$2,600 EΑ \$6,000.00 29 Street Lights (every 150 LF) 76 \$456,000 30 Sawcut and Pavement Removal Median LF 500 \$20.00 \$10,000 LF Sawcut and Pavement Removal 31 6805 \$3.00 \$20,400 32 Reconstruct Ditches ΙF 5785 \$3.00 \$17,400 LF 12515 \$312,900 33 **Erosion Control** \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$0 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 \$0 ROW Acquisition (Oak Tree Lane - South) *** LS \$50,000.00 \$50,000 36 Grind and Remove Pavement SF 88630 \$3.00 \$265,900 37 Grind and Overlay SF 41045 38 \$2.00 \$82,100 39 Retrofit Utilities FA \$3,000.00 Dewatering - Ferrari Ranch Road \$25,000 40 FΑ 1 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EΑ 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EΑ 0 \$75,000.00 \$0 43 Golf Course Fence and Netting LF 0 \$133.00 \$0 Split Rail Fencing LF 3170 \$142,700 44 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$0 \$1,000,000 46 Remediation Trench and Monitoring JOB 1 \$1,000,000.00 47 JOB 2 \$100,000.00 \$200,000 Traffic Control Traffic Control Oak Tree Lane JOB 1 \$250,000 48 \$250,000.00 Bridge (at Auburn Ravine on Oak Tree Lane) 0 49 EΑ \$5,500,000.00 Construction Total: \$10,339,700

Contingency Based upon Hard Costs (15%): \$1,551,000

Soft Costs Contingency (17%): \$1,

\$1,757,700

TOTAL CIRCULATION

\$13,648,400

^{*} Cost per linear foot of roadway.

^{**} ROW Acquisition includes mapping, purchasing the land, potential wetland permitting, and potential wetland mitigation.

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 1 Ferrari Ranch Road 2

Item #	Ferrari Ranch Road 2 Description	Unit	Quantity	Unit Price	Amount
	2000.1911011	J.111		J 1100	7
Dackhar	Circulation System				
DackDone	On Culation System				
1	Mobilization	JOB	1	\$50,000.00	\$49,900
2	Excavation	CY	8119	\$7.00	\$56,800
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	29640	\$1.80	\$53,300
4	16" AB (assumes a Traffic Index of 9)	SF	95137	\$2.25	\$214,000
5	5" AC (assumes a Traffic Index of 9)	SF	95137	\$2.70	\$256,900
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	95137	\$0.25	\$23,700
11	Subgrade Prep (Curb & Gutter)	SF	29640	\$0.30	\$8,800
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	2470	\$15.00	\$36,800
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	14820	\$6.00	\$88,900
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	2470	\$115.00	\$283,900
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	ŚC
22	Type 5 Curb Median	LF	4940	\$12.00	\$59,200
23	Median Landscaping	SF	32110	\$4.50	\$144,400
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	4940	\$27.00	\$133,300
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	90	\$15.00	\$1,300
29	Street Lights (every 150 LF)	EA	16	\$6,000.00	\$96,000
30	Sawcut and Pavement Removal Median	LF	500	\$20.00	\$10,000
31	Sawcut and Pavement Removal	LF	1020	\$3.00	\$3,100
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	2470	\$25.00	\$61,800
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	1	\$25,000.00	\$25,000
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	2470	\$45.00	\$111,100
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:	<u> </u>			\$1,718,200

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$257,700 Soft Costs Contingency (17%): \$292,100

φ252

TOTAL CIRCULATION \$2,268,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Item #	Description	Unit	Quantity	Unit Price	Amount
Backbo	one Roadway System				
1	Mobilization	JOB	0.2	\$50,000.00	\$10,000
2	Excavation	CY	49	\$7.00	\$300
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	664	\$2.50	\$1,700
7	7" AC (assumes a Traffic Index of 11)	SF	664	\$4.00	\$2,700
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	700	\$1.20	\$800
10	Subgrade Street Prep (Street)	SF	664	\$0.25	\$200
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	700	\$0.30	\$200
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	350	\$15.00	\$5,300
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	350	\$360.00	\$126,000
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	360	\$27.00	\$9,700
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	2	\$6,000.00	\$12,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	350	\$3.00	\$1,100
32	Reconstruct Ditches	LF	350	\$3.00	\$1,100
33	Erosion Control	LF	350	\$25.00	\$8,800
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	1750	\$2.00	\$3,500
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.2	\$100,000.00	\$20,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:			. ,,	\$203,400

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$30,500 Soft Costs Contingency (17%): \$34,600

TOTAL CIRCULATION \$268,500

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Item #	Description	Unit	Quantity	Unit Price	Amount
Backbo	one Roadway System				
	y cyclom				
1	Mobilization	JOB	0.2	\$50,000.00	\$10,000
2	Excavation	CY	129	\$50,000.00	\$10,000
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$900
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$(
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$(
6	18" AB (assumes a Traffic Index of 11)	SF	1744	\$2.50	\$4,400
7	7" AC (assumes a Traffic Index of 11)	SF	1744	\$4.00	\$7,000
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$7,000
9	4" AB Shoulder (2' width)	SF	950	\$1.20	\$1,100
10	Subgrade Street Prep (Street)	SF	1744	\$0.25	\$400
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$400
12	Subgrade Prep (AB Shoulder)	SF	950	\$0.30	\$300
13	Subgrade Prep (AB Shoulder) Subgrade Prep (DG Trail)	SF	930	\$0.30	\$300
14	Signing and Striping (36' ROW)*	LF	238	\$15.00	\$3,600
15	Traffic Signals	EA	0	\$320,000.00	\$3,000
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$100,000.00	\$(
21	Underground Existing Utilities in Joint Trench	LF	475	\$360.00	\$171,000
22	Type 5 Curb Median	LF	0	\$12.00	\$171,000
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	30	\$15.00	\$500
29	Street Lights (every 150 LF)	EA	3	\$6,000.00	\$18,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$10,000
31	Sawcut and Pavement Removal	LF	475	\$3.00	\$1,400
32	Reconstruct Ditches	LF	475	\$3.00	\$1,400
33	Erosion Control	LF	475	\$25.00	\$11,900
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	2375	\$2.00	\$4,800
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$(
47	Traffic Control	JOB	0.2	\$100,000.00	\$20,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$(
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:		· .		\$256,700

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$38,500 Soft Costs Contingency (17%): \$43,600

TOTAL CIRCULATION \$338,800

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Item #	Description	Unit	Quantity	Unit Price	Amount
ILCIII #	Description	Offic	Qualitity	Office Price	Amount
Pocks	ana Baadway System				
Dackb	one Roadway System				
				•	
1	Mobilization	JOB	0.2	\$50,000.00	\$10,000
2	Excavation	CY	545	\$7.00	\$3,800
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	7360	\$2.50	\$18,400
7	7" AC (assumes a Traffic Index of 11)	SF	7360	\$4.00	\$29,400
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	1360	\$1.20	\$1,600
10	Subgrade Street Prep (Street)	SF	7360	\$0.25	\$1,800
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	1360	\$0.30	\$400
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	340	\$15.00	\$5,100
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	680	\$360.00	\$244,800
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	680	\$3.00	\$2,000
32	Reconstruct Ditches	LF	680	\$3.00	\$2,000
33	Erosion Control	LF	680	\$25.00	\$17,000
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	3400	\$2.00	\$6,800
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.2	\$100,000.00	\$20,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$393,100

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$59,000 Soft Costs Contingency (17%): \$66,800

TOTAL CIRCULATION \$518,900

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Item #	Description	Unit	Quantity	Unit Price	Amount
		2		371100	
Backho	ne Roadway System				
Baombo	The Reduction				
1	Mobilization	IOD	0.2	\$50,000.00	¢10.000
2	Excavation	JOB	0.2		\$10,000
3	4" AB (Under Curb & Gutter and Sidewalk)	CY SF	6	\$7.00 \$1.80	\$0 \$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$(
5	5" AC (assumes a Traffic Index of 9)	SF SF	0	\$2.25 \$2.70	\$(
6	18" AB (assumes a Traffic Index of 11)	SF	77	\$2.70	\$200
7	7" AC (assumes a Traffic Index of 11)	SF	77	\$4.00	\$300
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$300
9	4" AB Shoulder (2' width)	SF	480	\$1.80	\$600
10	Subgrade Street Prep (Street)	SF	77	\$0.25	\$000
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$(
12	Subgrade Prep (Cub & Gutter) Subgrade Prep (AB Shoulder)	SF	480	\$0.30	\$100
13	Subgrade Prep (AB Shoulder) Subgrade Prep (DG Trail)	SF	480	\$0.30	\$100
14	Signing and Striping (36' ROW)*	LF	120	\$15.00	\$1,800
15	Traffic Signals	EA	0	\$320,000.00	\$1,800
16	Future Traffic Signal	EA EA	0	\$275,000.00	\$(
17	Signalized Intersection	EA	0	\$900,000.00	\$(
18	Sidewalk, Concrete	SF	0	\$6.00	\$(
19	Roundabout	EA	0	\$100,000.00	\$(
20	Joint Trench	LF	0	\$100,000.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	240	\$360.00	\$86,400
22	Type 5 Curb Median	LF	0	\$12.00	\$60,400
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	30	\$15.00	\$500
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0,000
31	Sawcut and Pavement Removal	LF	240	\$3.00	\$700
32	Reconstruct Ditches	LF	240	\$3.00	\$700
33	Erosion Control	LF	240	\$25.00	\$6,000
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0,000
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	1200	\$2.00	\$2,400
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0		\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0		\$0
47	Traffic Control	JOB	0.2	\$100,000.00	\$20,000
48	Traffic Control Oak Tree Lane	JOB	0		\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:		-		\$159,700

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$24,000 Soft Costs Contingency (17%): \$27,100

TOTAL CIRCULATION \$210,800

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Item #	Description	Unit	Quantity	Unit Price	Amount
10111 #	Bookiption	- Oilit	Quality	OTHE T FICE	Amount
Backh	one Roadway System				
Dackb	one Roadway System				
1	Mobilization	IOD	1 0.3	ć50 000 00	Ć40.000
1	Mobilization	JOB	0.2	\$50,000.00	\$10,000
3	Excavation 4" AB (Under Curb & Gutter and Sidewalk)	CY SF	464	\$7.00 \$1.80	\$3,200 \$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	6262	\$2.50	\$15,700
7	7" AC (assumes a Traffic Index of 11)	SF	6262	\$4.00	\$25,000
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$23,000
9	4" AB Shoulder (2' width)	SF	1380	\$1.20	\$1,700
10	Subgrade Street Prep (Street)	SF	6262	\$0.25	\$1,600
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	1380	\$0.30	\$400
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	345	\$15.00	\$5,200
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	1885	\$360.00	\$678,600
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	690	\$3.00	\$2,100
32	Reconstruct Ditches	LF	690	\$3.00	\$2,100
33	Erosion Control	LF	690	\$25.00	\$17,300
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	5520	\$2.00	\$11,000
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.2	\$100,000.00	\$20,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$823,900

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$123,600 Soft Costs Contingency (17%): \$140,100

TOTAL CIRCULATION \$1,087,600

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 1 State Route 193 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Rackho	one Roadway System				
Daoribi	The Rodaway Cystem				
	Na-le War at a re	100	0.22	450,000,00	446 704
1	Mobilization	JOB	0.33	\$50,000.00	\$16,700
2	Excavation	CY	232	\$7.00	\$1,600
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$(
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$(
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$(
6 7	18" AB (assumes a Traffic Index of 11)	SF	3134	\$2.50	\$7,800
	7" AC (assumes a Traffic Index of 11)	SF	3134	\$4.00	\$12,500
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$(
9	4" AB Shoulder (2' width)	SF	2540	\$1.20	\$3,000
10	Subgrade Street Prep (Street)	SF	3134	\$0.25	\$800
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	2540	\$0.30	\$800
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	635	\$15.00	\$9,500
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF 	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	<u>LF</u>	3370	\$360.00	\$1,213,200
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$C
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	1	\$75,000.00	\$75,000
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	8	\$6,000.00	\$48,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	1270	\$3.00	\$3,800
32	Reconstruct Ditches	LF	1270	\$3.00	\$3,900
33	Erosion Control	LF	1270	\$25.00	\$31,600
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$C
38	Grind and Overlay	SF	10160	\$2.00	\$20,300
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.33	\$100,000.00	\$33,300
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$1,481,800

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$222,300 Soft Costs Contingency (17%): \$251,900

TOTAL CIRCULATION \$1,956,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 1 State Route 193 4

Mobilization	_	State Route 193 4	11. 14	1 0 11	11.11.5	A 1
1	item #	Description	Unit	Quantity	Unit Price	Amount
1	D 1 1	Des les Contract				
2	васкр	one Roadway System				
2						
3		Mobilization			\$50,000.00	\$16,700
4				2329		\$16,300
5 5' AC (assumes a Traffic Index of 9) SF 0 \$2.70 6 18' AB (assumes a Traffic Index of 11) SF 31446 \$2.50 7 7' AC (assumes a Traffic Index of 11) SF 31446 \$3.00 \$ 8 Decomposed Granite Trail (4' width, 4' thick) SF 0 \$1.80 9 4' AB Shoulder (2' width) SF 2800 \$1.20 10 Subgrade Prep (CID & Gutter) SF 0 \$0.30 11 Subgrade Prep (CID & Gutter) SF 0 \$0.30 12 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 13 Subgrade Prep (CID Trail) SF 0 \$0.30 14 Signalised Intersection EA 0 \$230,000.00 16 Future Traffic Signal EA 0 \$2275,000.00 17 Signalized Intersection EA 0 \$200,000.00 18 Sidewalk, Concrete SF 0 \$5.00 19 Roundabout EA	3	,	SF	0	\$1.80	\$0
6 18" AB (assumes a Traffic Index of 11) SF 31446 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 31446 \$4.00 \$ 8 Decomposed Granite Trail (a' width, 4' thick) SF 0 \$1.80 9 4" AB Shoulder (2' width) SF 2800 \$1.20 10 Subgrade Prep (Curb & Gutter) SF 31446 \$0.20 11 Subgrade Prep (Curb & Gutter) SF 2800 \$0.30 12 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 13 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 14 Signing and Striping (36 ROW)* LF 1400 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Fe Future Traffic Signal EA 0 \$320,000.00 17 Signalized Intersection EA 0 \$320,000.00 18 Sidewalk, Concrete SF 0 \$6.00 19 Roundabout		16" AB (assumes a Traffic Index of 9)			·	\$0
7* AC (assumes a Traffic Index of 11)	5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
8 Decomposed Granite Trail (4' width, 4' thick) SF 0 \$1.80 9 4" AB Shoulder (2' width) SF 2800 \$1.20 10 Subgrade Streel Prep (Street) SF 31446 50.25 11 Subgrade Prep (Curb & Gutter) SF 0 \$0.30 12 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 13 Subgrade Prep (BG Trail) SF 2800 \$0.30 14 Signing and Striping (36' ROW)* LF 1400 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 0 \$6.00 19 Roundabout EA 0 \$900,000.00 20 Joint Trench LF 0 \$115.00 21 Underground Existing Utilities in Joint Trench LF 1400	6	18" AB (assumes a Traffic Index of 11)	SF	31446	\$2.50	\$78,600
9 4" AB Shoulder (2" width) SF 2800 \$1.20 10 Subgrade Street Prep (Street) SF 31446 50.25 11 Subgrade Prep (Che Souther) SF 0 50.30 12 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 13 Subgrade Prep (Che Trail) SF 0 \$0.30 14 Signing and Striping (36" ROW)* LF 1400 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 16 Future Traffic Signal EA 0 \$275,000.00 18 Sidewalk, Concrete SF 0 \$56.00 19 Roundabout EA 0 \$100,000.00 18 Sidewalk, Concrete SF 0 \$66.00 19 Roundabout EA 0 \$100,000.00 11 Underground Existing Utilities in Joint Trench LF 0 \$115.00	7	,		31446	\$4.00	\$125,800
10						\$0
11 Subgrade Prep (Curb & Gutter) SF 0 \$0.30 12 Subgrade Prep (DE Shoulder) SF 2800 \$0.30 13 Subgrade Prep (DC Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 1400 \$15.00 15 Traffic Signals EA 0 \$320,000.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 0 \$6.00 19 Roundabout EA 0 \$115.00 19 Roundabout EA 0 \$115.00 20 Joint Trench LF 0 \$115.00 21 Underground Existing Utilities in Joint Trench LF 0 \$122.00 22 Type 5 Curb Median LF 0 \$122.00 23 Median Landscaping SF 0 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 0 \$75,000.00 26 Curb and Gutter LF 0 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal LF 1400 \$3.30 31 Sawcut and Pavement Removal LF 1400 \$3.30 32 Reconstruct Ditches LF 1400 \$3.30 33 Erosion Control LF 1400 \$3.00 34 ROW Acquisition (Cak Tree Lane - North)** LS 0 \$50,000.00 35 ROW Acquisition (Oak Tree Lane - North)** LS 0 \$50,000.00 36 ROW Acquisition (Oak Tree Lane - South)*** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3.00 30 Sawctering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 43 Golf Course Fence and Netting LF 0 \$45.00 44 Spilt Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$112,500		, ,		2800		\$3,500
12 Subgrade Prep (AB Shoulder) SF 2800 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 1400 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 0 \$6.00 19 Roundabout EA 0 \$100,000.00 19 Roundabout EA 0 \$115.00 20 Joint Trench LF 0 \$115.00 21 Underground Existing Utilities in Joint Trench LF 1400 \$360.00 \$5 22 Type 5 Curb Median LF 0 \$115.00 23 Median Landscaping SF 0 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 0 \$75,000.00 26 Curb and Gutter LF 0 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 1400 \$3.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$3.00 34 ROW Acquisition (Part Ranch Road) ** LS 0 \$500,000.00 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$5.00 39 Retrofit Utilities EA 0 \$55,000.00 40 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 41 Dewatering - Oak Tree near New lake EA 0 \$50,000.00 42 Dewatering - Oak Tree near New lake EA 0 \$50,000.00 43 Split Rail Fencing LF 0 \$45.00 44 Split Rail Fencing LF 0 \$133.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 47 Traffic Control JOB 0.33 \$10,000.00	10	Subgrade Street Prep (Street)	SF	31446	\$0.25	\$7,900
13	11			0	\$0.30	\$0
14	12			2800	\$0.30	\$900
15	13	Subgrade Prep (DG Trail)		0	·	\$0
16	14	Signing and Striping (36' ROW)*	LF	1400	\$15.00	\$21,000
17	15	Traffic Signals	EA	0	\$320,000.00	\$0
18	16	Future Traffic Signal	EA	0	\$275,000.00	\$0
19	17	Signalized Intersection	EA	0	\$900,000.00	\$0
20	18	Sidewalk, Concrete	SF	0	\$6.00	\$0
21	19	Roundabout	EA	0	\$100,000.00	\$0
Type 5 Curb Median	20	Joint Trench	LF	0	\$115.00	\$0
23 Median Landscaping SF	21	Underground Existing Utilities in Joint Trench	LF	1400	\$360.00	\$504,000
24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 0 \$75,000.00 26 Curb and Gutter LF 0 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$5.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$50,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF	22	Type 5 Curb Median	LF	0	\$12.00	\$0
25 Signal Conduit and Wirring EA 0 \$75,000.00 26 Curb and Gutter LF 0 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$3.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF	23	1 0	SF	0	\$4.50	\$0
26 Curb and Gutter LF 0 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0<	24	Frontage Landscaping	SF	0	\$4.50	\$0
27 AC Driveway (Per Approx. 12' wide) EA 3 \$960.00 28 Irrigation Sleeves LF 20 \$15.00 29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$3.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$500,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA<	25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
28	26	Curb and Gutter	LF	0	\$27.00	\$0
29 Street Lights (every 150 LF) EA 9 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 1400 \$3.00 32 Reconstruct Ditches LF 1400 \$3.00 33 Erosion Control LF 1400 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near new lake EA 0 \$50,000.00 42 Dewatering - Oak Tree near new l	27	AC Driveway (Per Approx. 12' wide)	EA	3	\$960.00	\$2,900
Sawcut and Pavement Removal Median	28	Irrigation Sleeves	LF	20	\$15.00	\$300
Sawcut and Pavement Removal LF	29	Street Lights (every 150 LF)	EA	9	\$6,000.00	\$54,000
Reconstruct Ditches	30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
33 Erosion Control LF 1400 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediati	31	Sawcut and Pavement Removal	LF	1400	\$3.00	\$4,200
34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0.33 \$100,000.00	32	Reconstruct Ditches	LF	1400	\$3.00	\$4,200
35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0.33 \$100,000.00	33	Erosion Control	LF	1400	\$25.00	\$35,000
36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0.33 \$100,000.00	34		LS	0	\$100,000.00	\$0
37 Grind and Remove Pavement SF 0 \$3.00 38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	35		LS	0	\$500,000.00	\$0
38 Grind and Overlay SF 11200 \$2.00 39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
39 Retrofit Utilities EA 0 \$3,000.00 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	37	Grind and Remove Pavement	SF	0	\$3.00	\$0
40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	38	Grind and Overlay	SF	11200	\$2.00	\$22,400
41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	39	Retrofit Utilities	EA	0	\$3,000.00	\$0
42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	40	Dewatering - Ferrari Ranch Road	EA	0		\$0
43 Golf Course Fence and Netting LF 0 \$133.00 44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	41	Dewatering - Oak Tree near So. Ingram Slough	EA	0		\$0
44 Split Rail Fencing LF 0 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	43	Golf Course Fence and Netting		0	\$133.00	\$0
46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 47 Traffic Control JOB 0.33 \$100,000.00	44		LF			\$0
47 Traffic Control JOB 0.33 \$100,000.00	45			0		\$0
	46		JOB	0		\$0
■ . 1 =	47	Traffic Control	JOB	0.33		\$33,300
48 Traffic Control Oak Tree Lane JOB 0 \$250,000.00	48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00	49	,	EA	0	\$5,500,000.00	\$0
Construction Total:		Construction Total:				\$931,000

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$139,700 Soft Costs Contingency (17%): \$158,300

TOTAL CIRCULATION \$1,229,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs	
Village 1 - Backbone Roadway Syster	m
Phase 1 State Route 103 5	

Item #	Description	Unit	Quantity	Unit Price	Amount
Backb	one Roadway System				
1	Mobilization	JOB	0.33	\$50,000.00	\$16,700
2	Excavation	CY	1394	\$7.00	\$9,800
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	18821	\$2.50	\$47,000
7	7" AC (assumes a Traffic Index of 11)	SF	18821	\$4.00	\$75,300
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	1360	\$1.20	\$1,600
10	Subgrade Street Prep (Street)	SF	18821	\$0.25	\$4,700
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	1360	\$0.30	\$400
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	680	\$15.00	\$10,200
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	680	\$360.00	\$244,800
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	680	\$3.00	\$2,000
32	Reconstruct Ditches	LF	680	\$3.00	\$2,000
33	Erosion Control	LF	680	\$25.00	\$17,000
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	5440	\$2.00	\$10,900
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF LF	0	\$133.00	\$0
44	Split Rail Fencing FRR Supplemental Topo + Aerial Topo		0	\$45.00	\$0 \$0
45		JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.33	\$100,000.00	\$33,400
48	Traffic Control Oak Tree Lane Bridge (at Auburn Ravine on Oak Tree Lane)	JOB EA	0	\$250,000.00 \$5,500,000.00	\$0 \$0
49					

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$75,900 Soft Costs Contingency (17%): \$86,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 1 Oak Tree Lane 6

_	Oak Tree Lane 6		<u> </u>			
Item #	Description	Unit	Quantity	Unit Price	Amount	
Backb	one Roadway System					
1	Mobilization	JOB	0.25	\$50,000.00	\$12,500	
2	Excavation	CY	18500	\$7.00	\$129,500	
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	22320	\$1.80	\$40,200	
4	16" AB (assumes a Traffic Index of 9)	SF	44640	\$2.25	\$100,400	
5	5" AC (assumes a Traffic Index of 9)	SF	44640	\$2.70	\$120,500	
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0	
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0	
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0	
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0	
10	Subgrade Street Prep (Street)	SF	44640	\$0.25	\$11,200	
11	Subgrade Prep (Curb & Gutter)	SF	22320	\$0.30	\$6,700	
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0	
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0	
14	Signing and Striping (36' ROW)*	LF	1240	\$15.00	\$18,600	
15	Traffic Signals	EA	0	\$320,000.00	\$0	
16	Future Traffic Signal	EA	0	\$275,000.00	\$0	
17	Signalized Intersection	EA	0	\$900,000.00	\$0	
18	Sidewalk, Concrete	SF	14880	\$6.00	\$89,300	
19	Roundabout	EA	0	\$100,000.00	\$0	
20	Joint Trench	LF	1240	\$115.00	\$142,600	
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0	
22	Type 5 Curb Median	LF	2480	\$12.00	\$29,800	
23	Median Landscaping	SF	14880	\$4.50	\$67,000	
24	Frontage Landscaping	SF	0	\$4.50	\$0	
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0	
26	Curb and Gutter	LF	2480	\$27.00	\$67,000	
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0	
28	Irrigation Sleeves	LF	0	\$15.00	\$0	
29	Street Lights (every 150 LF)	EA	8	\$6,000.00	\$48,000	
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0	
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0	
32	Reconstruct Ditches	LF	0	\$3.00	\$0	
33	Erosion Control	LF	1240	\$25.00	\$31,000	
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0	
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0	
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	1	\$50,000.00	\$50,000	
37	Grind and Remove Pavement	SF	0	\$3.00	\$0	
38	Grind and Overlay	SF	0	\$2.00	\$0	
39	Retrofit Utilities	EA	0	\$3,000.00	\$0	
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0	
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0	
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0	
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0	
44	Split Rail Fencing	LF	0	\$45.00	\$0	
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0	
46	Remediation Trench and Monitoring	JOB	1	\$1,000,000.00	\$1,000,000	
47	Traffic Control	JOB	0	\$100,000.00	\$0	
48	Traffic Control Oak Tree Lane	JOB	0.25	\$250,000.00	\$62,500	
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0	
	Construction Total:				\$2,026,800	
\$2,020,000						

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$303,800

Soft Costs Contingency (17%):

\$344,500

TOTAL CIRCULATION

\$2,675,100

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 1 Oak Tree Lane 7

Phase 1	Oak Tree Lane 7				
Item #	Description	Unit	Quantity	Unit Price	Amount
Backb	one Roadway System				
1	Mobilization	JOB	0.25	\$50,000.00	\$12,500
2	Excavation	CY	8800	\$7.00	\$61,600
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	10260	\$1.80	\$18,500
4	16" AB (assumes a Traffic Index of 9)	SF	20520	\$2.25	\$46,200
5	5" AC (assumes a Traffic Index of 9)	SF	20520	\$2.70	\$55,400
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	20520	\$0.25	\$5,100
11	Subgrade Prep (Curb & Gutter)	SF	10260	\$0.30	\$3,100
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	570	\$15.00	\$8,600
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	6840	\$6.00	\$41,000
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	570	\$115.00	\$65,600
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	1140	\$12.00	\$13,700
23	Median Landscaping	SF	6840	\$4.50	\$30,800
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	2280	\$27.00	\$61,600
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	4	\$6,000.00	\$24,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	1140	\$25.00	\$28,500
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	43540	\$3.00	\$130,600
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	350	\$45.00	\$15,800
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0.25	\$250,000.00	\$62,500
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$685,100

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$102,800

Soft Costs Contingency (17%): \$116,500

TOTAL CIRCULATION \$904,400

 $[\]ensuremath{^{**}}$ ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs

Village 1 - Backbone Roadway System

Phase 1 Oak Tree Lane 8

Item # Description Unit Quantity Unit Price Amount

Second S	Item #	Description	Unit	Quantity	Unit Price	Amount
1	Backh	one Roadway System				
Excavation	Dackb	one Roadway System				
Excavation	1	Mobilization	JOB	0.25	\$50,000.00	\$12,500
3				-		
16" AB (assumes a Traffic Index of 9)	_					
5 S' AC (assumes a Traffic Index of 9) SF 23400 \$2.70 \$63,206 6 18' AB (assumes a Traffic Index of 11) SF 0 \$2.50 \$3(0) 7 7' AC (assumes a Traffic Index of 11) SF 0 \$4.00 \$5 8 Decomposed Granite Index of 11) SF 0 \$1.80 \$5 9 4''AB Shoulder! (2' width, 4'' thick) SF 0 \$1.80 \$5 10 Subgrade Street Prep (Street) SF 0 \$5.20 \$5.90 11 Subgrade Prep (Curb & Gutter) SF 1700 \$0.30 \$3.50 12 Subgrade Prep (AB Shoulder) SF 1700 \$0.30 \$3.50 13 Subgrade Prep (Fish Graffill) SF 0 \$0.30 \$3.50 14 Subgrade Prep (Fish Graffill) SF 0 \$0.30 \$9.80 15 Traffic Signal EA 0 \$320,000 \$9.80 15 Traffic Signali EA 0 \$320,000 \$9.80<		,				
6		,		-		
7 / AC (assumes a Traffic Index of 11) SF 0 \$4.00 \$5 8 Decomposed Granite Trail (4' width, 4' thick) SF 0 \$1.80 \$1 9 4' AB Shoulder (2' width) SF 0 \$1.20 \$1 10 Subgrade Street Prep (Street) SF 23400 \$0.35 \$5,500 11 Subgrade Prep (Cufb & Gutter) SF 11700 \$0.30 \$3,500 12 Subgrade Prep (AB Shoulder) SF 11700 \$0.30 \$3,500 13 Subgrade Prep (AB Shoulder) SF 0 \$0.30 \$5 14 Signing and Striping (36 ROW)* LF 6550 \$15.00 \$9,801 15 Traffic Signals EA 0 \$320,000.00 \$5 16 Future Traffic Signal EA 0 \$320,000.00 \$5 17 Signalized Intersection EA 0 \$320,000.00 \$5 18 Sidewalk, Concrete SF 7800 \$6.00 \$46,500 19 Roundabout EA 0 \$100,000.00 \$6 20 Joint Tench LF		,				
8		,				\$0
9		,				
10		1 , , ,				\$0
11		,		+		
12		0 1 ()				
13				-		
14						
15		• • • • • • • • • • • • • • • • • • • •				
16					-	
17				-		
18		9		-		
19		Ÿ				
20 Joint Trench LF 650 \$115.00 \$74,800						
21				+		
22 Type 5 Curb Median LF 1300 \$12.00 \$15,600 23 Median Landscaping SF 7800 \$4.50 \$35,100 24 Frontage Landscaping SF 0 \$4.50 \$55,000 25 Signal Conduit and Wiring EA 0 \$75,000.00 \$56 26 Curb and Gutter LF 1300 \$27.00 \$35,100 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$56 28 Irrigation Sleeves LF 0 \$15.00 \$50 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$3.00 \$50 31 Sawcut and Pavement Removal LF 0 \$3.00 \$60 32 Reconstruct Ditches LF 0 \$3.00 \$50 33 Erosion Control LF 0 \$3.00 \$50 34 ROW Acqui				-		
23 Median Landscaping SF 7800 \$4.50 \$35,100 24 Frontage Landscaping SF 0 \$4.50 \$5 25 Signal Conduit and Wiring EA 0 \$75,000.00 \$35 26 Curb and Gutter LF 1300 \$27.00 \$35,100 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$5 28 Irrigation Sleeves LF 0 \$15.00 \$6 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$0 31 Sawcut and Pavement Removal LF 0 \$3.00 \$5 32 Reconstruct Ditches LF 0 \$3.00 \$6 33 Erosion Control LF 1300 \$25.00 \$32,50 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$6 35				+		
24 Frontage Landscaping SF 0 \$4.50 \$(25) 25 Signal Conduit and Wiring EA 0 \$75,000.00 \$(26) 26 Curb and Gutter LF 1300 \$27.00 \$35,100 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$(27) 28 Irrigation Sleeves LF 0 \$15.00 \$(27) 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$(27) 31 Sawcut and Pavement Removal LF 0 \$3.00 \$(27) 32 Reconstruct Ditches LF 0 \$3.00 \$(27) 33 Erosion Control LF 1300 \$25.00 \$3.20 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00 \$(27) 35 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$(27) </td <td></td> <td>,,</td> <td></td> <td></td> <td></td> <td></td>		,,				
25 Signal Conduit and Wiring EA 0 \$75,000.00 \$5 26 Curb and Gutter LF 1300 \$27.00 \$35,100 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$5 28 Irrigation Sleeves LF 0 \$15.00 \$6 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$6 31 Sawcut and Pavement Removal LF 0 \$3.00 \$5 32 Reconstruct Ditches LF 0 \$3.00 \$6 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road)** LS 0 \$100,000.00 \$6 35 ROW Acquisition (Oak Tree Lane - North)** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South)*** LS 0 \$50,000.00 \$6 <td></td> <td>. 0</td> <td></td> <td></td> <td></td> <td></td>		. 0				
26 Curb and Gutter LF 1300 \$27.00 \$35,100 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$(2) 28 Irrigation Sleeves LF 0 \$315.00 \$(2) 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$24,000 31 Sawcut and Pavement Removal LF 0 \$3.00 \$(2) 32 Reconstruct Ditches LF 0 \$3.00 \$(2) 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$(2) 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 \$(2) 36 ROW Acquisition (Oak Tree Lane - South) **** LS 0 \$50,000.00 \$(2) 37 Grind and Remove Pavement SF 45090 \$3.0						
27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 \$5 28 Irrigation Sleeves LF 0 \$15.00 \$6 29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$6 31 Sawcut and Pavement Removal LF 0 \$3.00 \$6 32 Reconstruct Ditches LF 0 \$3.00 \$6 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$6 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$6 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 </td <td></td> <td></td> <td></td> <td></td> <td></td> <td></td>						
Street Lights (every 150 LF)						
29 Street Lights (every 150 LF) EA 4 \$6,000.00 \$24,000 30 Sawcut and Pavement Removal Median LF 0 \$20.00 \$6 31 Sawcut and Pavement Removal LF 0 \$3.00 \$6 32 Reconstruct Ditches LF 0 \$3.00 \$6 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road)** LS 0 \$100,000.00 \$6 35 ROW Acquisition (Oak Tree Lane - North)*** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South)**** LS 0 \$50,000.00 \$6 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,000 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6						-
Sawcut and Pavement Removal Median LF 0 \$20.00 \$3.00 \$3.10 \$3.00 \$3.11 \$3.00 \$3.00 \$4.00 \$3.00		-				
31 Sawcut and Pavement Removal LF 0 \$3.00 \$5 32 Reconstruct Ditches LF 0 \$3.00 \$6 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$6 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$6 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75						
32 Reconstruct Ditches LF 0 \$3.00 \$5 33 Erosion Control LF 1300 \$25.00 \$32,500 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00 \$6 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$6 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000.00 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 350						
Section Control LF 1300 \$25.00 \$32,500 \$32,500 \$32,500 \$34,500 \$34,500 \$34,500 \$34,500 \$34,500 \$34,500 \$34,500 \$35,500,000,00 \$35,500,000 \$35,500,000,00 \$35,						
34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00 \$1 35 ROW Acquisition (Oak Tree Lane - North) *** LS 0 \$500,000.00 \$1 36 ROW Acquisition (Oak Tree Lane - South) **** LS 0 \$50,000.00 \$1 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 0 \$133.00 \$6 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB						
35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 \$6 36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$6 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 0 \$133.00 \$6 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 \$6 46 Remediation Trench and Monitoring JOB 0						
36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00 \$1 37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 0 \$133.00 \$6 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 \$6 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$6 47 Traffic Control JOB 0.25 \$25				-		
37 Grind and Remove Pavement SF 45090 \$3.00 \$135,300 38 Grind and Overlay SF 0 \$2.00 \$6 39 Retrofit Utilities EA 0 \$3,000.00 \$6 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$6 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 0 \$133.00 \$6 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$1,000,000.00 \$6 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$6 47 Traffic Control JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 <t< td=""><td></td><td></td><td></td><td></td><td></td><td></td></t<>						
38 Grind and Overlay SF 0 \$2.00 \$3 39 Retrofit Utilities EA 0 \$3,000.00 \$1 40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$1 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$6 43 Golf Course Fence and Netting LF 0 \$133.00 \$6 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$6 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$6 47 Traffic Control JOB 0 \$100,000.00 \$6 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$6 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,50					· · ·	
39 Retrofit Utilities EA 0 \$3,000.00 \$(25,000.00) \$(25,000.00						
40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00 \$(4) 41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$(5) 43 Golf Course Fence and Netting LF 0 \$133.00 \$(6) 44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$(6) 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$(7) 47 Traffic Control JOB 0 \$100,000.00 \$(7) 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$(62,500) 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$(62,500)						
41 Dewatering - Oak Tree near So. Ingram Slough EA 1 \$50,000.00 \$50,000 42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$(43 Golf Course Fence and Netting LF 0 \$133.00 \$(44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$(46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$(47 Traffic Control JOB 0 \$100,000.00 \$(48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$(\$0
42 Dewatering - Oak Tree near new lake EA 0 \$75,000.00 \$(43 Golf Course Fence and Netting LF 0 \$133.00 \$(44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$(46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$(47 Traffic Control JOB 0 \$100,000.00 \$(48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$(
43 Golf Course Fence and Netting LF 0 \$133.00 \$(44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$(46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$(47 Traffic Control JOB 0 \$100,000.00 \$(48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$(· · ·				
44 Split Rail Fencing LF 350 \$45.00 \$15,800 45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$0 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$0 47 Traffic Control JOB 0 \$100,000.00 \$0 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0				-		\$0
45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00 \$0 46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$0 47 Traffic Control JOB 0 \$100,000.00 \$0 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0						
46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00 \$0 47 Traffic Control JOB 0 \$100,000.00 \$0 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0		·				
47 Traffic Control JOB 0 \$100,000.00 \$0 48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0						\$0
48 Traffic Control Oak Tree Lane JOB 0.25 \$250,000.00 \$62,500 49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0		-				
49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00 \$0						
				-		
		Construction Total:		<u>, </u>	Ç3,330,000.00	\$762,400

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$114,400 Soft Costs Contingency (17%): \$129,600

TOTAL CIRCULATION \$1,006,400

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 1 Oak Tree Lane 0

Item #	Description	Unit	Quantity	Unit Price	Amount
Decli	and Decaluses Coate				
васко	one Roadway System				
1	Mobilization	JOB	0.25	\$50,000.00	¢12 E00
2	Excavation	CY CY	18250	\$50,000.00	\$12,500 \$127,900
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	5220	\$1.80	\$127,900
4	16" AB (assumes a Traffic Index of 9)	SF	10440	\$2.25	\$23,500
5	5" AC (assumes a Traffic Index of 9)	SF	10440	\$2.70	\$23,300
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$20,200
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$(
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	10440	\$0.25	\$2,600
11	Subgrade Prep (Curb & Gutter)	SF	5220	\$0.30	\$1,600
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$1,000
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	290	\$15.00	\$4,400
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	3480	\$6.00	\$20,900
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	290	\$115.00	\$33,400
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	580	\$12.00	\$7,000
23	Median Landscaping	SF	3480	\$4.50	\$15,700
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	580	\$27.00	\$15,700
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	2	\$6,000.00	\$12,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	580	\$25.00	\$14,500
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0.25	\$250,000.00	\$62,500
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$391,800

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$58,800 Soft Costs Contingency (17%): \$66,600

TOTAL CIRCULATION \$517,200

^{**} ROW Acquisition includes mapping, purchasing the land,



Engineer's Opinion of Costs

Village 1 - Backbone Roadway System Phase 2 Summary Amount Item # Description Unit Quantity **Unit Price Backbone Roadway System** Mobilization JOB \$50,000.00 \$100,000 1 \$7.00 \$24,500 2 Excavation CY 3500 4" AB (Under Curb & Gutter and Sidewalk) 3 SF 55620 \$1.80 \$100,100 4 16" AB (assumes a Traffic Index of 9) SF 126720 \$2.25 \$285,100 126720 5 5" AC (assumes a Traffic Index of 9) SF \$2.70 \$342,100 6 18" AB (assumes a Traffic Index of 11) SF \$2.50 \$0 7 7" AC (assumes a Traffic Index of 11) SF \$4.00 \$0 Decomposed Granite Trail (4' width, 4" thick) 8 SF 0 \$1.80 \$0 4" AB Shoulder (2' width) SF \$1.20 \$0 9 0 10 Subgrade Street Prep (Street) SF 126720 \$31,700 \$0.25 Subgrade Prep (Curb & Gutter) 11 SF 55620 \$0.30 \$16,700 12 Subgrade Prep (AB Shoulder) SF \$0.30 \$0 Subgrade Prep (DG Trail) 0 \$0.30 13 SF \$0 Signing and Striping (36' ROW)* LF 3520 \$52.800 14 \$15.00 15 Traffic Signals EΑ \$320,000.00 \$0 16 Future Traffic Signal EΑ 0 \$275,000.00 \$0 \$0 17 Signalized Intersection EΑ 0 \$900,000.00 SF 34500 \$207,000 18 Sidewalk, Concrete \$6.00 Roundabout 19 EΑ \$100,000.00 \$C LF \$404,800 20 Joint Trench 3520 \$115.00 21 Underground Existing Utilities in Joint Trench LF \$360.00 \$0 LF 7040 \$12.00 \$84,500 22 Type 5 Curb Median 23 SF 43530 \$4.50 \$195,900 Median Landscaping 24 Frontage Landscaping SF \$4.50 \$0 25 Signal Conduit and Wiring EΑ 0 \$75,000.00 \$0 LF 7040 \$190,100 26 Curb and Gutter \$27.00 EΑ 27 AC Driveway (Per Approx. 12' wide) 0 \$960.00 \$0 28 Irrigation Sleeves LF 0 \$15.00 \$0 EΑ \$6,000.00 \$144,000 29 Street Lights (every 150 LF) 24 Sawcut and Pavement Removal Median 30 LF 0 \$20.00 \$0 LF 31 0 \$0 Sawcut and Pavement Removal \$3.00 32 Reconstruct Ditches LF 0 \$3.00 \$0 LF \$88,000 33 **Erosion Control** 3520 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS \$100,000.00 \$0 0 35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500,000.00 \$0 ROW Acquisition (Oak Tree Lane - South) *** LS \$0 36 0 \$50,000.00 \$0 37 Grind and Remove Pavement SF 0 \$3.00 38 SF 0 \$0 Grind and Overlay \$2.00 FΑ 0 \$0 39 Retrofit Utilities \$3,000.00 \$50,000 40 Dewatering - Ferrari Ranch Road FΑ \$25,000.00 41 Dewatering - Oak Tree near So. Ingram Slough EΑ 0 \$50,000.00 \$0 42 Dewatering - Oak Tree near new lake EΑ \$75,000.00 \$0 LF 43 Golf Course Fence and Netting \$133.00 \$0 44 Split Rail Fencing LF 1290 \$58,100 \$45.00 45 FRR Supplemental Topo + Aerial Topo JOB \$12,500.00 \$0 0 JOB \$0 46 Remediation Trench and Monitoring 0 \$1,000,000.00 47 Traffic Control JOB 0 \$100,000.00 \$0 \$0 Traffic Control Oak Tree Lane JOB 48 0 \$250,000.00 Bridge (at Auburn Ravine on Oak Tree Lane) \$0 49 EΑ O \$5,500,000.00

Contingency Based upon Hard Costs (15%): \$356,300 Soft Costs Contingency (17%): \$403,800

TOTAL CIRCULATION \$3,135,500

\$2,375,400

Construction Total:

^{*} Cost per linear foot of roadway.

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 2 Ferrari Ranch Road 3

Item #	Description	Unit	Quantity	Unit Price	Amount
Backbe	one Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000
2	Excavation	CY	1600	\$7.00	\$11,200
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	7080	\$1.80	\$12,700
4	16" AB (assumes a Traffic Index of 9)	SF	21240	\$2.25	\$47,800
5	5" AC (assumes a Traffic Index of 9)	SF	21240	\$2.70	\$57,300
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	21240	\$0.25	\$5,300
11	Subgrade Prep (Curb & Gutter)	SF	7080	\$0.30	\$2,100
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	590	\$15.00	\$8,900
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	3540	\$6.00	\$21,200
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	590	\$115.00	\$67,900
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	1180	\$12.00	\$14,200
23	Median Landscaping	SF	7670	\$4.50	\$34,500
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	1180	\$27.00	\$31,900
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	4	\$6,000.00	\$24,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	590	\$25.00	\$14,800
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	1.0	\$25,000.00	\$25,000
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	590	\$45.00	\$26,600
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$430,400

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$64,600 ** ROW Acquisition includes mapping, purchasing the land, Soft Costs Contingency (17%): \$73,200

TOTAL CIRCULATION \$568,200

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 2 Ferrari Ranch Road 4

Item #	Description	Unit	Quantity	Unit Price	Amount
Backbor	ne Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,00
2	Excavation	CY	1900	\$7.00	\$13,30
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	8400	\$1.80	\$15,10
4	16" AB (assumes a Traffic Index of 9)	SF	25200	\$2.25	\$56,70
5	5" AC (assumes a Traffic Index of 9)	SF	25200	\$2.70	\$68,000
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$1
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$1
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$1
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$(
10	Subgrade Street Prep (Street)	SF	25200	\$0.25	\$6,300
11	Subgrade Prep (Curb & Gutter)	SF	8400	\$0.30	\$2,500
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$(
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$(
14	Signing and Striping (36' ROW)*	LF	700	\$15.00	\$10,500
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	4200	\$6.00	\$25,200
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	700	\$115.00	\$80,500
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	1400	\$12.00	\$16,800
23	Median Landscaping	SF	9100	\$4.50	\$41,000
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	1400	\$27.00	\$37,800
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	700	\$25.00	\$17,500
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$(
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$(
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$(
38	Grind and Overlay	SF	0	\$2.00	\$(
39	Retrofit Utilities	EA	0	\$3,000.00	\$(
40	Dewatering - Ferrari Ranch Road	EA	1	\$25,000.00	\$25,000
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$(
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$(
43	Golf Course Fence and Netting	LF	0	\$133.00	\$(
44	Split Rail Fencing	LF	700	\$45.00	\$31,50
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$1
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$
47	Traffic Control	JOB	0.0	\$100,000.00	\$
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$
	Construction Total:				\$502,70

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$75,400 Soft Costs Contingency (17%): \$85,500

TOTAL CIRCULATION \$663,600

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 2 Oak Tree Lane 4

Item #	Description	Unit	Quantity	Unit Price	Amount
Backbo	ne Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000
2	Excavation	CY	0	\$7.00	\$(
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	28980	\$1.80	\$52,200
4	16" AB (assumes a Traffic Index of 9)	SF	57960	\$2.25	\$130,400
5	5" AC (assumes a Traffic Index of 9)	SF	57960	\$2.70	\$156,500
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$(
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$(
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$(
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$(
10	Subgrade Street Prep (Street)	SF	57960	\$0.25	\$14,500
11	Subgrade Prep (Curb & Gutter)	SF	28980	\$0.30	\$8,800
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	1610	\$15.00	\$24,100
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	19320	\$6.00	\$116,000
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	1610	\$115.00	\$185,100
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	3220	\$12.00	\$38,600
23	Median Landscaping	SF	19320	\$4.50	\$86,900
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	3220	\$27.00	\$86,900
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	11	\$6,000.00	\$66,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	1610	\$25.00	\$40,200
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:		\$0.00		\$1,031,200

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$154,600 Soft Costs Contingency (17%): \$175,200

TOTAL CIRCULATION \$1,361,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 2 Oak Tree Lane 5

Item #	Description	Unit	Quantity	Unit Price	Amount
Backh	one Roadway System				
Dackb	one Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000
2	Excavation	CY	0	\$7.00	\$0
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	11160	\$1.80	\$20,100
4	16" AB (assumes a Traffic Index of 9)	SF	22320	\$2.25	\$50,200
5	5" AC (assumes a Traffic Index of 9)	SF	22320	\$2.70	\$60,300
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	22320	\$0.25	\$5,600
11	Subgrade Prep (Curb & Gutter)	SF	11160	\$0.30	\$3,300
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	620	\$15.00	\$9,300
15	Traffic Signals	EA	0	\$320,000.00	\$0,500
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	7440	\$6.00	\$44,600
19	Roundabout	EA	0	\$100,000.00	\$44,000
20	Joint Trench	LF	620	\$115.00	\$71,300
21	Underground Existing Utilities in Joint Trench	LF	020	\$360.00	\$71,300
22	Type 5 Curb Median	LF	1240	\$12.00	\$14,900
23	Median Landscaping	SF	7440	\$4.50	\$33,500
24	Frontage Landscaping	SF	7440	\$4.50	
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0 \$0
26	Curb and Gutter	LF	1240	\$73,000.00	\$33,500
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	
28		LF	0	\$15.00	\$0 \$0
29	Irrigation Sleeves	EA	4	\$6,000.00	\$24,000
30	Street Lights (every 150 LF) Sawcut and Pavement Removal Median	LF	0	\$20.00	\$24,000
		LF	0		\$0
31 32	Sawcut and Pavement Removal Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	620	\$3.00 \$25.00	\$15,500
		LS	 		
34 35	ROW Acquisition (Ferrari Ranch Road) ** ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$100,000.00 \$500,000.00	\$0 \$0
	ROW Acquisition (Oak Tree Lane - North) ***	LS	0	\$50,000.00	\$0
36 37	Grind and Remove Pavement	SF	0		\$0
38	Grind and Kemove Pavement Grind and Overlay	SF	0	\$3.00 \$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Perfait Ranch Road Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	
41	Dewatering - Oak Tree near 30, Ingram Slough	EA	0	\$75,000.00	\$0 \$0
	Š	LF	1		
43 44	Golf Course Fence and Netting	LF	0	\$133.00 \$45.00	\$0 \$0
	Split Rail Fencing FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	
45	Remediation Trench and Monitoring		ł		\$0 \$0
46	Š	JOB	0	\$1,000,000.00	
47	Traffic Control	JOB	0.0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$411,100

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$61,700 Soft Costs Contingency (17%): \$69,900

TOTAL CIRCULATION \$542,700

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 3 Summary

Backbone Roadway System	\$350,000 \$14,700 \$108,400 \$565,600 \$678,800 \$70,600
1 Mobilization JOB 7 \$50,000.00 2 Excavation CY 2106 \$7.00 3 4"AB (Under Curb & Gutter and Sidewalk) SF 60210 \$1.80 4 16"AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5"AC (assumes a Traffic Index of 11) SF 28258 \$2.50 6 18"AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7"AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Grante Trail (Index of 11) SF 28258 \$4.00 9 4"AB Shoulder (2" width) SF 1590 \$1.80 9 4"AB Shoulder (2" width) SF 1579648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Carb & Gutter) SF 119430 \$0.30 13 Subgrade Prep (DG Trail)	\$14,700 \$108,400 \$565,600 \$678,800
1 Mobilization JOB 7 \$50,000.00 2 Excavation CY 2106 \$7.00 3 4"AB (Under Curb & Gutter and Sidewalk) SF 60210 \$1.80 4 16"AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5"AC (assumes a Traffic Index of 11) SF 28258 \$2.50 6 18"AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7"AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (vidth, 4" thick) SF 0 \$1.80 9 4"AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 1579648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Carb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Carb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Carb &	\$14,700 \$108,400 \$565,600 \$678,800
2 Excavation CY 2106 \$7.00 3 4" AB (Under Curb & Gutter and Sidewalk) SF 60210 \$1.80 4 16" AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5" AC (assumes a Traffic Index of 9) SF 251390 \$2.70 6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (DG Trail) SF 119430 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffi	\$14,700 \$108,400 \$565,600 \$678,800
2 Excavation CY 2106 \$7.00 3 4" AB (Under Curb & Gutter and Sidewalk) SF 60210 \$1.80 4 16" AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5" AC (assumes a Traffic Index of 9) SF 251390 \$2.70 6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (DG Trail) SF 119430 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffi	\$14,700 \$108,400 \$565,600 \$678,800
3 4" AB (Under Curb & Gutter and Sidewalk) SF 60210 \$1.80 4 16" AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5" AC (assumes a Traffic Index of 9) SF 251390 \$2.70 6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.33 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signal EA 0 \$275,000.00 16	\$108,400 \$565,600 \$678,800
4 16" AB (assumes a Traffic Index of 9) SF 251390 \$2.25 5 5" AC (assumes a Traffic Index of 9) SF 251390 \$2.70 6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 "AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4' width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2' width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (Carb & Gutter) SF 119430 \$0.30 13 Subgrade Prep (DG Trail) SF 14270 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signal EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized	\$565,600 \$678,800
5 5" AC (assumes a Traffic Index of 9) SF 251390 \$2.70 6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Prep (Clor & Gutter) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 119430 \$0.30 13 Subgrade Prep (BG Trail) SF 14270 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signal EA 0 \$2275,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized	\$678,800
6 18" AB (assumes a Traffic Index of 11) SF 28258 \$2.50 7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete	
7 7" AC (assumes a Traffic Index of 11) SF 28258 \$4.00 8 Decomposed Granite Trail (4" width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2" width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36" ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$990,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 <t< td=""><td>\$70,600</td></t<>	\$70,600
8 Decomposed Granite Trail (4' width, 4" thick) SF 0 \$1.80 9 4" AB Shoulder (2' width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 11270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930	
9 4" AB Shoulder (2' width) SF 15790 \$1.20 10 Subgrade Street Prep (Street) SF 279648 \$0.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 5495 \$115.00 22 Type 5 Curb Median LF 14410 \$12.00<	\$113,000
10 Subgrade Street Prep (Street) SF 279648 50.25 11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50	\$0
11 Subgrade Prep (Curb & Gutter) SF 119430 \$0.30 12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$290,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 <t< td=""><td>\$18,900</td></t<>	\$18,900
12 Subgrade Prep (AB Shoulder) SF 14270 \$0.30 13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50	\$69,900
13 Subgrade Prep (DG Trail) SF 0 \$0.30 14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 79260 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 <td>\$35,800</td>	\$35,800
14 Signing and Striping (36' ROW)* LF 11153 \$15.00 15 Traffic Signals EA 0 \$320,000.00 16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 79260 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 <	\$4,300
15	\$0
16 Future Traffic Signal EA 0 \$275,000.00 17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00	\$167,300
17 Signalized Intersection EA 0 \$900,000.00 18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 7895 \$3.00	\$0
18 Sidewalk, Concrete SF 71520 \$6.00 19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00	\$0
19 Roundabout EA 0 \$100,000.00 20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00	\$0
20 Joint Trench LF 5495 \$115.00 21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00	\$429,100
21 Underground Existing Utilities in Joint Trench LF 930 \$360.00 22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road)** LS 0 <td< td=""><td>\$0</td></td<>	\$0
22 Type 5 Curb Median LF 14410 \$12.00 23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road)*** LS 0 \$100,000.00	\$631,900
23 Median Landscaping SF 79260 \$4.50 24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00	\$334,800
24 Frontage Landscaping SF 0 \$4.50 25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00	\$172,900
25 Signal Conduit and Wiring EA 1 \$75,000.00 26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00	\$356,700
26 Curb and Gutter LF 14410 \$27.00 27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$0
27 AC Driveway (Per Approx. 12' wide) EA 0 \$960.00 28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00	\$75,000
28 Irrigation Sleeves LF 200 \$15.00 29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road)*** LS 0 \$100,000.00	\$389,100
29 Street Lights (every 150 LF) EA 87 \$6,000.00 30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) *** LS 0 \$100,000.00	\$0
30 Sawcut and Pavement Removal Median LF 0 \$20.00 31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$3,000
31 Sawcut and Pavement Removal LF 7895 \$3.00 32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$522,000
32 Reconstruct Ditches LF 7895 \$3.00 33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$0
33 Erosion Control LF 15100 \$25.00 34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$23,700
34 ROW Acquisition (Ferrari Ranch Road) ** LS 0 \$100,000.00	\$23,700
	\$377,500
35 ROW Acquisition (Oak Tree Lane - North) ** LS 0 \$500.000.00	\$0
1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	\$0
36 ROW Acquisition (Oak Tree Lane - South) *** LS 0 \$50,000.00	\$0
37 Grind and Remove Pavement SF 0 \$3.00	\$0
38 Grind and Overlay SF 63160 \$2.00	\$126,300
39 Retrofit Utilities EA 0 \$3,000.00	\$0
40 Dewatering - Ferrari Ranch Road EA 0 \$25,000.00	\$0
41 Dewatering - Oak Tree near So. Ingram Slough EA 0 \$50,000.00	\$0
42 Dewatering - Oak Tree near new lake EA 1 \$75,000.00	\$75,000
43 Golf Course Fence and Netting LF 850 \$133.00	\$113,100
44 Split Rail Fencing LF 3160 \$45.00	\$142,200
45 FRR Supplemental Topo + Aerial Topo JOB 0 \$12,500.00	\$0
46 Remediation Trench and Monitoring JOB 0 \$1,000,000.00	\$0
47 Traffic Control JOB 4 \$100,000.00	\$400,000
48 Traffic Control Oak Tree Lane JOB 0 \$250,000.00	\$0
49 Bridge (at Auburn Ravine on Oak Tree Lane) EA 0 \$5,500,000.00	\$0
Construction Total:	\$6,393,300

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$959,000 Soft Costs Contingency (17%): \$1,086,900

TOTAL CIRCULATION \$8,439,200

 $[\]ensuremath{^{**}}$ ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 Ferrari Ranch Road 5

Item #	Description	Unit	Quantity	Unit Price	Amount
Backbo	ne Roadway System				
1	Mobilization	JOB	1	\$50,000.00	\$50,000
2	Excavation	CY	0	\$7.00	\$(
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	20520	\$1.80	\$36,900
4	16" AB (assumes a Traffic Index of 9)	SF	61560	\$2.25	\$138,500
5	5" AC (assumes a Traffic Index of 9)	SF	61560	\$2.70	\$166,200
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0
10	Subgrade Street Prep (Street)	SF	61560	\$0.25	\$15,400
11	Subgrade Prep (Curb & Gutter)	SF	20520	\$0.30	\$6,200
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	1710	\$15.00	\$25,700
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	10260	\$6.00	\$61,600
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	3420	\$12.00	\$41,000
23	Median Landscaping	SF	20520	\$4.50	\$92,300
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	3420	\$27.00	\$92,300
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	11	\$6,000.00	\$66,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	1710	\$25.00	\$42,800
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	0	\$2.00	\$0
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$C
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	1690	\$45.00	\$76,000
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0	\$100,000.00	\$0
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
- 1	Construction Total:		<u> </u>	, -,- 3-,	\$910,900

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$136,600 Soft Costs Contingency (17%): \$154,900

TOTAL CIRCULATION \$1,202,400

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 McBean Park Drive 6

Item #	Description	Unit	Quantity	Unit Price	Amount
Backhor	ne Roadway System				
Dackboi	ie Roadway System				
1	Mobilization	JOB	1	\$50,000.00	\$50,000
2	Excavation	CY	0	\$7.00	\$0
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	2390	\$1.20	\$2,900
10	Subgrade Street Prep (Street)	SF	0	\$0.25	\$0
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	2390	\$0.30	\$700
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	598	\$15.00	\$9,000
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	45	\$15.00	\$700
29	Street Lights (every 150 LF)	EA	8	\$6,000.00	\$48,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	1195	\$3.00	\$3,600
32	Reconstruct Ditches	LF	1195	\$3.00	\$3,600
33	Erosion Control	LF	1195	\$25.00	\$29,900
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	9560	\$2.00	\$19,100
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	1	\$100,000.00	\$100,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$100,000
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
.5	Construction Total:		<u>'</u>	Ç5,530,000.00	\$267,500

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$40,100 Soft Costs Contingency (17%): \$45,500

TOTAL CIRCULATION \$353,100

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 McBean Park Drive 7

Item #	Description	Unit	Quantity	Unit Price	Amount
				371100	
Backh	one Roadway System				
	one notice of the state of the				
1	Mobilization	JOB	1	\$50,000.00	\$50,000
2	Excavation	CY	0	\$30,000.00	\$50,000
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$(
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$(
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$(
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$(
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	7340	\$1.20	\$8,800
10	Subgrade Street Prep (Street)	SF	0	\$0.25	\$0
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	7340	\$0.30	\$2,200
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	1835	\$15.00	\$27,500
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	12	\$6,000.00	\$72,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	3670	\$3.00	\$11,000
32	Reconstruct Ditches	LF	3670	\$3.00	\$11,000
33	Erosion Control	LF	3670	\$25.00	\$91,800
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	29360	\$2.00	\$58,700
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$(\$(
46	Remediation Trench and Monitoring	JOB JOB	0	\$1,000,000.00	\$100,000
47	Traffic Control		0	\$100,000.00	· · · · ·
48	Traffic Control Oak Tree Lane Bridge (at Auburn Ravine on Oak Tree Lane)	JOB EA		\$250,000.00	\$(\$(
49	,	EA	0	\$5,500,000.00	\$433,000
	Construction Total:				\$433,000

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$65,000 Soft Costs Contingency (17%): \$73,600

TOTAL CIRCULATION \$571,600

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 State Route 193 1

Item #	Description	Unit	Quantity	Unit Price	Amount
_					
Backb	one Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000
2	Excavation	CY	80	\$7.00	\$600
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	1083	\$2.50	\$2,700
7	7" AC (assumes a Traffic Index of 11)	SF	1083	\$4.00	\$4,300
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	1520	\$1.20	\$1,800
10	Subgrade Street Prep (Street)	SF	1083	\$0.25	\$300
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	380	\$15.00	\$5,700
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	75	\$15.00	\$1,100
29	Street Lights (every 150 LF)	EA	5	\$6,000.00	\$30,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	760	\$3.00	\$2,300
32	Reconstruct Ditches	LF	760	\$3.00	\$2,300
33	Erosion Control	LF	760	\$25.00	\$19,000
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	6080	\$2.00	\$12,200
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.5	\$100,000.00	\$50,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$157,300

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$23,600 Soft Costs Contingency (17%): \$26,700

TOTAL CIRCULATION \$207,600

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 State Route 193 2

Item #	Description	Unit	Quantity	Unit Price	Amount
Backb	one Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000
2	Excavation	CY	625	\$7.00	\$4,400
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	8444	\$2.50	\$21,100
7	7" AC (assumes a Traffic Index of 11)	SF	8444	\$4.00	\$33,800
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	2680	\$1.20	\$3,200
10	Subgrade Street Prep (Street)	SF	8444	\$0.25	\$2,100
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	2680	\$0.30	\$800
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	670	\$15.00	\$10,100
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	20	\$15.00	\$300
29	Street Lights (every 150 LF)	EA	9	\$6,000.00	\$54,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	1340	\$3.00	\$4,000
32	Reconstruct Ditches	LF	1340	\$3.00	\$4,000
33	Erosion Control	LF	1340	\$25.00	\$33,500
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	10720	\$2.00	\$21,400
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	0.5	\$100,000.00	\$50,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	. \$0
	Construction Total:				\$267,700

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$40,200 Soft Costs Contingency (17%): \$45,500

TOTAL CIRCULATION \$353,400

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 3 State Route 193 6

1 2	ne Roadway System				
1 2	ne Roadway System				
2					
2			,		
-	Mobilization	JOB	1	\$50,000.00	\$50,000
	Excavation	CY	1400	\$7.00	\$9,700
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0
4	16" AB (assumes a Traffic Index of 9)	SF	0	\$2.25	\$0
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	18731	\$2.50	\$46,800
7	7" AC (assumes a Traffic Index of 11)	SF	18731	\$4.00	\$74,900
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	1860	\$1.20	\$2,200
10	Subgrade Street Prep (Street)	SF	18731	\$0.25	\$4,700
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	1860	\$0.30	\$600
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	465	\$15.00	\$7,000
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	930	\$360.00	\$334,800
22	Type 5 Curb Median	LF	0	\$12.00	\$0
23	Median Landscaping	SF	0	\$4.50	\$0
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	60	\$15.00	\$900
29	Street Lights (every 150 LF)	EA	6	\$6,000.00	\$36,000
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0
31	Sawcut and Pavement Removal	LF	930	\$3.00	\$2,800
32	Reconstruct Ditches	LF	930	\$3.00	\$2,800
33	Erosion Control	LF	930	\$25.00	\$23,300
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	7440	\$2.00	\$14,900
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	1	\$100,000.00	\$100,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$100,000
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
40	Construction Total:	LA	1 0	,5,500,000.00	\$711,400

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$100

\$106,700 \$120,900

Soft Costs Contingency (17%):

TOTAL CIRCULATION \$939,000

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 Oak Tree Lane 3

Item #	Description	Unit	Quantity	Unit Price	Amount	
Backbone Roadway System						
1	Mobilization	JOB	1	\$50,000.00	\$50,000	
2	Excavation	CY	0	\$7.00	\$0,000	
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	22320	\$1.80	\$40,200	
4	16" AB (assumes a Traffic Index of 9)	SF	54000	\$2.25	\$121,500	
5	5" AC (assumes a Traffic Index of 9)	SF	54000	\$2.70	\$145,800	
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0	
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0	
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0	
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0	
10	Subgrade Street Prep (Street)	SF	54000	\$0.25	\$13,500	
11	Subgrade Prep (Curb & Gutter)	SF	27000	\$0.30	\$8,100	
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0	
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0	
14	Signing and Striping (36' ROW)*	LF	1500	\$15.00	\$22,500	
15	Traffic Signals	EA	0	\$320,000.00	\$0	
16	Future Traffic Signal	EA	0	\$275,000.00	\$0	
17	Signalized Intersection	EA	0	\$900,000.00	\$0	
18	Sidewalk, Concrete	SF	13320	\$6.00	\$79,900	
19	Roundabout	EA	0	\$100,000.00	\$0	
20	Joint Trench	LF	1500	\$115.00	\$172,500	
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0	
22	Type 5 Curb Median	LF	3000	\$12.00	\$36,000	
23	Median Landscaping	SF	18000	\$4.50	\$81,000	
24	Frontage Landscaping	SF	0	\$4.50	\$0	
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0	
26	Curb and Gutter	LF	3000	\$27.00	\$81,000	
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0	
28	Irrigation Sleeves	LF	0	\$15.00	\$0	
29	Street Lights (every 150 LF)	EA	10	\$6,000.00	\$60,000	
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$0	
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0	
32	Reconstruct Ditches	LF	0	\$3.00	\$0	
33	Erosion Control	LF	1500	\$25.00	\$37,500	
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0	
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0	
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0	
37	Grind and Remove Pavement	SF	0	\$3.00	\$0	
38	Grind and Overlay	SF	0	\$2.00	\$0	
39	Retrofit Utilities	EA	0	\$3,000.00	\$0	
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0	
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0	
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0	
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0	
44	Split Rail Fencing	LF	0	\$45.00	\$0	
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0	
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0	
47	Traffic Control	JOB	0	\$100,000.00	\$0	
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0	
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0	
	Construction Total:				\$949,500	

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$142,400

Soft Costs Contingency (17%): \$161,400

TOTAL CIRCULATION \$1,253,300

 $[\]ensuremath{^{**}}$ ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 Oak Tree Lane 10

Item #	Description	Unit	Quantity	Unit Price	Amount	
Backbone Roadway System						
1	Mobilization	JOB	0.5	\$50,000.00	\$25,000	
2	Excavation	CY	0.5	\$7.00	\$23,000	
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$1.80	\$0	
4	16" AB (assumes a Traffic Index of 9)	SF	103020	\$2.25	\$231,800	
5	5" AC (assumes a Traffic Index of 9)	SF	103020	\$2.70	\$278,200	
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$0	
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0	
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0	
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$0	
10	Subgrade Street Prep (Street)	SF	103020	\$0.25	\$25,700	
11	Subgrade Prep (Curb & Gutter)	SF	54540	\$0.30	\$16,300	
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$10,300	
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0	
14	Signing and Striping (36' ROW)*	LF	3030	\$15.00	\$45,300	
15	Traffic Signals	EA	0	\$320,000.00	\$43,300 \$0	
16	Future Traffic Signal	EA	0	\$275,000.00	\$0 \$0	
17	Signalized Intersection	EA	0	\$900,000.00	\$0 \$0	
18	Sidewalk, Concrete	SF	36360	\$900,000.00	\$218,100	
19	Roundabout	EA	0	\$100,000.00	\$218,100	
20	Joint Trench	LF	3030	\$100,000.00	\$348,400	
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	3348,400 \$0	
22	Type 5 Curb Median	LF	6060	\$12.00	\$72,700	
23	Median Landscaping	SF	29160	\$4.50	\$131,300	
24	Frontage Landscaping	SF	29160	\$4.50	\$131,300 \$0	
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0 \$0	
26	Curb and Gutter	LF	6060	\$73,000.00	\$163,700	
27	AC Driveway (Per Approx. 12' wide)	EA	0000	\$960.00	\$103,700	
28	Irrigation Sleeves	LF	0	\$15.00	\$0	
29	Street Lights (every 150 LF)	EA	20	\$6,000.00	\$120,000	
30	Sawcut and Pavement Removal Median	LF	0	\$20.00	\$120,000	
31	Sawcut and Pavement Removal	LF	0	\$3.00	\$0 \$0	
32	Reconstruct Ditches	LF	0	\$3.00	\$0 \$0	
33	Erosion Control	LF	3030	\$25.00	\$75,600	
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$73,000	
35	ROW Acquisition (Perfait Ranch Road) ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0 \$0	
	ROW Acquisition (Oak Tree Lane - North) ***	LS	0		\$0 \$0	
36 37	Grind and Remove Pavement	SF	0	\$50,000.00 \$3.00	\$0 \$0	
38	Grind and Remove Pavement Grind and Overlay	SF	0	\$3.00	\$0 \$0	
39	Retrofit Utilities	EA	0	\$3,000.00	\$0 \$0	
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0 \$0	
41	Dewatering - Perfait Ranch Road Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$25,000.00	\$0 \$0	
41	Dewatering - Oak Tree near So. Ingram Slough Dewatering - Oak Tree near new lake	EA	1	\$75,000.00	\$75,000	
42	Golf Course Fence and Netting	LF	0	\$75,000.00	\$75,000 \$0	
44	Split Rail Fencing	LF	1470	\$45.00	\$66,200	
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$45.00		
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0 \$0	
	Traffic Control	JOB	0	\$1,000,000.00	\$0	
47			+	· · · · ·		
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0	
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0	
	Construction Total:				\$1,893,300	

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$284,000

Soft Costs Contingency (17%): \$321,900

TOTAL CIRCULATION \$2,499,200

 $[\]ensuremath{^{**}}$ ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 3 Oak Tree Lane 11

Item #	Description	Unit	Quantity	Unit Price	Amount
Backboi	ne Roadway System				
1	Mobilization	JOB	0.5	\$50,000.00	\$25,00
2	Excavation	CY	0	\$7.00	\$
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	17370	\$1.80	\$31,30
4	16" AB (assumes a Traffic Index of 9)	SF	32810	\$2.25	\$73,80
5	5" AC (assumes a Traffic Index of 9)	SF	32810	\$2.70	\$88,60
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.50	\$
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$
9	4" AB Shoulder (2' width)	SF	0	\$1.20	\$
10	Subgrade Street Prep (Street)	SF	32810	\$0.25	\$8,20
11	Subgrade Prep (Curb & Gutter)	SF	17370	\$0.30	\$5,20
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$1
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$1
14	Signing and Striping (36' ROW)*	LF	965	\$15.00	\$14,500
15	Traffic Signals	EA	0	\$320,000.00	\$(
16	Future Traffic Signal	EA	0	\$275,000.00	\$(
17	Signalized Intersection	EA	0	\$900,000.00	\$(
18	Sidewalk, Concrete	SF	11580	\$6.00	\$69,500
19	Roundabout	EA	0	\$100,000.00	\$(
20	Joint Trench	LF	965	\$115.00	\$111,000
21	Underground Existing Utilities in Joint Trench	LF.	0	\$360.00	. \$(
22	Type 5 Curb Median	LF	1930	\$12.00	\$23,200
23	Median Landscaping	SF	11580	\$4.50	\$52,100
24	Frontage Landscaping	SF	0	\$4.50	\$(
25	Signal Conduit and Wiring	EA	1	\$75,000.00	\$75,000
26	Curb and Gutter	LF .	1930	\$27.00	\$52,100
27	AC Driveway (Per Approx. 12' wide)	EA LF	0	\$960.00	\$(
28	Irrigation Sleeves	EA	0	\$15.00	\$1
29	Street Lights (every 150 LF)	LF	6	\$6,000.00	\$36,000
30 31	Sawcut and Pavement Removal Median Sawcut and Pavement Removal	LF LF	0	\$20.00 \$3.00	\$(\$(
32	Reconstruct Ditches	LF	0	\$3.00	\$(
33	Erosion Control	LF	965	\$25.00	\$24,100
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$24,100
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$(
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$1
37	Grind and Remove Pavement	SF	0	\$3.00	\$(
38	Grind and Overlay	SF	0	\$2.00	\$(
39	Retrofit Utilities	EA	0	\$3,000.00	\$(
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$(
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$(
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$(
43	Golf Course Fence and Netting	LF	850	\$133.00	\$113,10
44	Split Rail Fencing	LF	0	\$45.00	\$1
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$
47	Traffic Control	JOB	0	\$100,000.00	\$
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$
	Construction Total:				\$802,70

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$120,400 Soft Costs Contingency (17%): \$136,500

TOTAL CIRCULATION \$1,059,600

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs
Village 1 - Backbone Roadway System
Phase 4 Summary

Item #	Description	Unit	Quantity	Unit Price	Amount
Daalda	no Dooduses Cretere				
Васкро	ne Roadway System				
1	Mobilization	JOB	6	\$50,000.00	\$300,000
2	Excavation	CY	1100	\$50,000.00	\$300,000
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	83560	\$1.80	\$150,400
4	16" AB (assumes a Traffic Index of 9)	SF	213000	\$2.25	\$479,300
5	5" AC (assumes a Traffic Index of 9)	SF	213000	\$2.70	\$575,100
6	18" AB (assumes a Traffic Index of 11)	SF	5916	\$2.50	\$14,800
7	7" AC (assumes a Traffic Index of 11)	SF	5916	\$4.00	\$23,700
8	Decomposed Granite Trail (4' width, 4" thick)	SF	10760	\$1.80	\$19,400
9	4" AB Shoulder (2' width)	SF	1520	\$1.20	\$1,800
10	Subgrade Street Prep (Street)	SF	218916	\$0.25	\$54,700
11	Subgrade Prep (Curb & Gutter)	SF	83560	\$0.30	\$25,100
12	Subgrade Prep (AB Shoulder)	SF	1520	\$0.30	\$500
13	Subgrade Prep (DG Trail)	SF	10760	\$0.30	\$3,200
14	Signing and Striping (36' ROW)*	LF	5780	\$15.00	\$86,700
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	53440	\$6.00	\$320,600
19	Roundabout	EA	1	\$100,000.00	\$100,000
20	Joint Trench	LF	6365	\$115.00	\$732,000
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	7615	\$12.00	\$91,400
23	Median Landscaping	SF	58535	\$4.50	\$263,400
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	10040	\$27.00	\$271,100
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	48	\$6,000.00	\$288,000
30	Sawcut and Pavement Removal Median	LF	3355	\$20.00	\$67,100
31	Sawcut and Pavement Removal	LF	2595	\$3.00	\$7,800
32	Reconstruct Ditches	LF	760	\$3.00	\$2,300
33	Erosion Control	LF	8960	\$25.00	\$224,000
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	109880	\$2.00	\$219,800
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	\$25,000.00	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	\$45.00	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0	\$12,500.00	\$0
46	Remediation Trench and Monitoring	JOB	0	\$1,000,000.00	\$0
47	Traffic Control	JOB	3	\$100,000.00	\$300,000
48	Traffic Control Oak Tree Lane	JOB	0	\$250,000.00	\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$4,629,900

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$694,500 Soft Costs Contingency (17%): \$787,100

TOTAL CIRCULATION \$6,111,500

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.



Engineer's Opinion of Costs Village 1 - Backbone Roadway System Phase 4 McBean Park Drive 8

Item #	Description	Unit	Quantity	Unit Price	Amount
	2 document	J.III		311111100	
Backh	one Roadway System				
1	Mobilization	JOB	1	¢50,000,00	¢50.000
2	Excavation	CA	0	\$50,000.00 \$7.00	\$50,000 \$0
3	4" AB (Under Curb & Gutter and Sidewalk)	SF	0	\$7.00 \$1.80	\$0 \$0
4	16" AB (assumes a Traffic Index of 9)	SF SF	0	\$1.80	\$C \$C
5	5" AC (assumes a Traffic Index of 9)	SF	0	\$2.70	\$0
6	18" AB (assumes a Traffic Index of 11)	SF	0	\$2.70	\$0
7	7" AC (assumes a Traffic Index of 11)	SF	0	\$4.00	\$0
8	Decomposed Granite Trail (4' width, 4" thick)	SF	0	\$1.80	\$0
9	4" AB Shoulder (2' width)	SF	0	\$1.80	\$0
10	Subgrade Street Prep (Street)	SF	0	\$0.25	\$0
11	Subgrade Prep (Curb & Gutter)	SF	0	\$0.30	\$0
12	Subgrade Prep (AB Shoulder)	SF	0	\$0.30	\$0
13	Subgrade Prep (DG Trail)	SF	0	\$0.30	\$0
14	Signing and Striping (36' ROW)*	LF	0	\$15.00	\$0
15	Traffic Signals	EA	0	\$320,000.00	\$0
16	Future Traffic Signal	EA	0	\$275,000.00	\$0
17	Signalized Intersection	EA	0	\$900,000.00	\$0
18	Sidewalk, Concrete	SF	0	\$6.00	\$0
19	Roundabout	EA	0	\$100,000.00	\$0
20	Joint Trench	LF	0	\$115.00	\$0
21	Underground Existing Utilities in Joint Trench	LF	0	\$360.00	\$0
22	Type 5 Curb Median	LF	1835	\$12.00	\$22,000
23	Median Landscaping	SF	23855	\$4.50	\$107,300
24	Frontage Landscaping	SF	0	\$4.50	\$0
25	Signal Conduit and Wiring	EA	0	\$75,000.00	\$0
26	Curb and Gutter	LF	0	\$27.00	\$0
27	AC Driveway (Per Approx. 12' wide)	EA	0	\$960.00	\$0
28	Irrigation Sleeves	LF	0	\$15.00	\$0
29	Street Lights (every 150 LF)	EA	0	\$6,000.00	\$0
30	Sawcut and Pavement Removal Median	LF	1835	\$20.00	\$36,700
31	Sawcut and Pavement Removal	LF	1835	\$3.00	\$5,500
32	Reconstruct Ditches	LF	0	\$3.00	\$0
33	Erosion Control	LF	1835	\$25.00	\$45,900
34	ROW Acquisition (Ferrari Ranch Road) **	LS	0	\$100,000.00	\$0
35	ROW Acquisition (Oak Tree Lane - North) **	LS	0	\$500,000.00	\$0
36	ROW Acquisition (Oak Tree Lane - South) ***	LS	0	\$50,000.00	\$0
37	Grind and Remove Pavement	SF	0	\$3.00	\$0
38	Grind and Overlay	SF	73400	\$2.00	\$146,800
39	Retrofit Utilities	EA	0	\$3,000.00	\$0
40	Dewatering - Ferrari Ranch Road	EA	0	1 -,	\$0
41	Dewatering - Oak Tree near So. Ingram Slough	EA	0	\$50,000.00	\$0
42	Dewatering - Oak Tree near new lake	EA	0	\$75,000.00	\$0
43	Golf Course Fence and Netting	LF	0	\$133.00	\$0
44	Split Rail Fencing	LF	0	·	\$0
45	FRR Supplemental Topo + Aerial Topo	JOB	0		\$0
46	Remediation Trench and Monitoring	JOB	0		\$0
47	Traffic Control	JOB	1	\$100,000.00	\$100,000
48	Traffic Control Oak Tree Lane	JOB	0		\$0
49	Bridge (at Auburn Ravine on Oak Tree Lane)	EA	0	\$5,500,000.00	\$0
	Construction Total:				\$514,200

^{*} Cost per linear foot of roadway.

Contingency Based upon Hard Costs (15%): \$77,100 Soft Costs Contingency (17%): \$87,400

TOTAL CIRCULATION \$678,700

^{**} ROW Acquisition includes mapping, purchasing the land,

^{***} ROW Acquisition includes mapping.