



Capital Improvement Project Status

Airport

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
383	Roland Neufeld	Brandley Engineering	Airport Layout Plan Update	Airport	Notice Of Completion	\$150,000
Status Update				Project Phase		Date
Project is being reviewed by PCTPA for compliance with the Airport Land Use Compatibility Plan (ALUCP).						12/9/2020
The FAA approved ALP was submitted to PCTPA in July for an Airport Land Use consistency review.						11/5/2020
Project is being reviewed by PCTPA for compliance with the Airport Land Use Compatibility Plan (ALUCP).						11/5/2020
230	Roland Neufeld		Runway 15-33 is nearing the end of its service life and requires complete reconstruction. The pavement is weathering and cracks have developed, due to thermal expansion and contraction. The pavement maintenance analysis conducted in 2008 and updated in 2015 indicated that the pavements on the runway have a remaining life of 2 to 3 years with forecast traffic.	Lincoln Regional Airport	Approved	\$110,000
Status Update				Project Phase		Date
The Environmental Assessment (EA) process is underway.						12/9/2020
Wallace Environmental Services, Inc. has begun preparing the Environmental Assessment (EA) for the Runway Reconstruction Project.						11/5/2020

Drainage

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
181	Roland Neufeld		Lakeview Farms Vol. Storage Phase 1 - bring into operation	Waltz Road between N Dowd and Wheatland Road	Approved	\$2,325,000
Status Update				Project Phase		Date
Work on project environmental compliance is underway.						12/9/2020
428	Araceli Cazarez		Markham Ravine Tributary Maintenance	Drainage ditch south of Joiner Park from pedestrian bridge to northern limits	Approved	\$150,000
Status Update				Project Phase		Date
The project is nearing completion with the contractor continuing to clear the ravine and minimize the blockages. The project is anticipated to be completed by the end of the calendar year.				Construction		12/8/2020

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
353	Araceli Cazarez	Quincy Engineering	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase		Date

Streets

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
353	Araceli Cazarez	Quincy Engineering	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase	Date	
A contract amendment is being requested for the additional studies and revisions that are being requested by Caltrans for the environmental clearance to be obtained.				Environmental	12/8/2020	
354 & 418	Araceli Cazarez		Lincoln Blvd Improvements Phase III	At grade railroad crossings Ferrari Ranch Road, 1st, 3rd, 5th, 6th, and 7th Streets	Approved	\$265,000
Status Update				Project Phase	Date	
Right-of-way documents have been submitted to Caltrans for approval. Once that is received the Request For Authorization for construction will be submitted and the project can then be put out to bid.				Right-of-Way	12/8/2020	
298	Araceli Cazarez		The project consists of various types of rehabilitation of the existing roadway surface, including crack seal, areas of base repair, segments of slurry seal, and segments of overlay. The project limits are on Joiner Parkway, from Moore Road to Nicolaus Rd. Various ADA improvements will be constructed throughout the project limits.	Joiner Parkway	Approved	\$300,000
Status Update				Project Phase	Date	
Caltrans responded required revisions including the need to obtain an easement for curb ramp improvements. Staff is working with the consultant to obtain the easements.				Right-of-Way	12/8/2020	
329	Araceli Cazarez		Joiner Parkway needs to be expanded from two lanes to four lanes in order to meet future traffic demands. A bicycle lane and sidewalk will be installed on the west side of Joiner Parkway. A traffic signal will be installed at the Westview Drive intersection and a roundabout will be installed at the Fieldstone Drive intersection. The existing two lanes of Joiner Parkway will receive a 2" overlay. Additionally, the missing sidewalk on Fieldstone Drive will be constructed as part of this project.	East Joiner Parkway	Approved	\$650,000
Status Update				Project Phase	Date	
Staff is still waiting for a response to the 401 Permit. The Water Quality Control Board anticipated having a formal response by early December.				Environmental	12/8/2020	
124	Roland Neufeld		The project will rehabilitate the pavement on the streets east of Lincoln High School. ADA curb ramps will also be installed.		Pending Funding	\$0
Status Update				Project Phase	Date	
The construction plans and specifications have been finalized. Construction funding has not yet been budgeted for this project.					12/9/2020	
The construction plans and specifications have been finalized. Construction funding has not yet been budgeted for this project.					11/5/2020	
471	Roland Neufeld	N/A	The city receives approximately \$45,000 per year in Local Transportation Funds (LTF) to be used for bicycle and pedestrian projects. This money will be put towards improving the City of Lincoln's bicycle network as outlined in the current Bicycle Transportation Plan update. In FY 2020/21, it is anticipated that the project will install bicycle lanes on 7th Street between East Avenue and J Street.	7th Street	Approved	\$43,274
Status Update				Project Phase	Date	
Design has not yet begun.					12/9/2020	

Wastewater

CIP #	Project Manager	Consultant	CIP Description	Location Description	Project Status	FY Total
411	Roland Neufeld	Stantec	WWTRF Expansion Phase 1 - expand capacity by 1.2 mgd with addition of Oxidation Ditch and related components	WWTRF	Approved	\$1,540,000
Status Update			Project Phase		Date	
			The bidding process for construction has been suspended due to the coronavirus. An assessment of when to resume the bidding process will be made in early 2021.		12/9/2020	
			The bidding process for construction has been suspended due to the coronavirus. An assessment of when to resume the bidding process will be made in the Fall.		11/5/2020	
436	Roland Neufeld		This project will consist of the rehabilitation/replacement of sewer main, service laterals, and sewer manholes in the area east of the Lincoln High School. These improvements will precede the roadway repaving and reconstruction that is anticipated to take place in summer 2019. This project will replace approximately 4,000 linear feet of sewer mains, 11 manholes and 100 service connections.	H, I and J Streets between 9th Street and 6th Street and 7th, 8th and 9th Streets between H and J Streets	Postponed	\$1,750,000
Status Update			Project Phase		Date	
			The construction documents are complete however the project was not budgeted for FY 19/20 and will therefore be shelved until funding is approved for construction.		12/9/2020	
			The construction documents are complete however the project was not budgeted for FY 19/20 and will therefore be shelved until funding is approved for construction.		11/5/2020	