

Airport

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
619	Roland Neufeld	Airport Pavement Management Plan	Lincoln Regional Airport last conducted a Pavement Management Plan (PMP) in 2009. A PMP quantifies information and provides specific recommendations for actions required to maintain a pavement network at an acceptable level of service while minimizing the cost of maintenance and rehabilitation. A PMP not only evaluates the present condition of a pavement, but also predicts its future condition through the use of pavement condition indicators. FAA Airport Improvement Program (AIP) grants require airports to develop and maintain an effective airport pavement maintenance-management program. In order to design and construct future pavement rehabilitation projects the City must update its PMP.	Lincoln Regional Airport	Approved	\$120,000
Status Update				Project Phase		Date
Nothing new to report since the last update. An annual report was recently sent to the FAA outlining project progress to date. A draft of the Pavement Management Plan is anticipated to be submitted to the City for review in early 2025.						5/8/2025
Nothing new to report since the last update. An annual report was recently sent to the FAA outlining project progress to date. A draft of the Pavement Management Plan is anticipated to be submitted to the City for review in early 2025.						4/7/2025

Drainage

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
181	Roland Neufeld	Lakeview Farms Vol. Storage Phase 1	Phase 1 will bring the retention basin into operation by armoring an overflow weir, regrading the bottom of the basin, creating a maintenance access road, and installing storm drain lines that will connect the basin to a channel that runs to Racoon Creek.	Waltz Road between N Dowd and Wheatland Road	Approved	\$2,325,000
Status Update				Project Phase		Date
No change since last update. City staff have submitted a Final Notice of Intent to comply with the terms of Section 401 of the Clean Water Act to the Regional State Water Quality Control Board. Environmental permitting from the Water Board and US Army Corps is anticipated soon, although an exact timeframe is still unknown.						5/8/2025
City staff have submitted a Final Notice of Intent to comply with the terms of Section 401 of the Clean Water Act to the Regional State Water Quality Control Board. Environmental permitting from the Water Board and US Army Corps is anticipated soon, although an exact timeframe is still unknown.						4/7/2025
685	Jacob Groeser	11th Street Storm Drain Repair	Replacement of deteriorated storm drain along 11th Street between East Avenue and Harrison Avenue.	11th Street	In Construction	\$1,200,000
Status Update				Project Phase		Date
Construction is underway. The trenching is substantially complete. The week of 5/5/2025 will consist of grinding and repaving the roadway in the project area. Clean-up work and installation of the pipe liner across East Avenue will take place in the following weeks.				Construction		5/2/2025
Contract has been awarded. Preliminary investigations are complete and construction is scheduled to begin on April 14th.				Construction		4/4/2025

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
-------	-----------------	-----------	-----------------	----------------------	----------------	----------

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
463	Jacob Groeser	12 Bridges Backstop Repair	Raise backstop at South ball field to reduce foul balls into neighboring residential property. Currently Little League hit foul balls that exceed the height of the current netting and backstop which land into neighboring properties potentially causing property damage and/or personal injury. New netting would also cut down on staff time needed to repair the existing netting.	Twelve Bridges Park 2574 EASTRIDGE DR	Approved	\$56,700
Status Update				Project Phase	Date	
Prospective bidder has yet to respond. Bid process will restart if no quotes are received.				Bidding / Award of Contract	5/2/2025	
Contractors have been solicited for quotes. Construction will begin soon after quotes are received.				Bidding / Award of Contract	4/4/2025	
464	Travis Williams	Aldo Pineschi Jr. Park	The neighborhood park will be adjacent to the Lincoln Crossing Elementary School. The park site was originally referred to as Brentford Circle Park, then renamed Henry Rood Park, and has been officially named Aldo Pineschi Jr. Park.	Intersection of Brentford Circle and Caledon Circle	In Construction	\$3,680,000
Status Update				Project Phase	Date	
This project has been under winter suspension since December 4th due to saturated soil and environmental permit restrictions. With the dry weather, the project is anticipated to resume on May 26th. The first construction activities will include grading and utility installation. With approximately 7 months of construction, the project is tentatively scheduled for completion near the end of 2025, depending on weather. However, the sod establishment period will likely be in spring of 2026 due to winter dormancy.				Construction	5/12/2025	
No changes since last update. Construction team is continuing to monitor weather and site conditions.				Construction	4/7/2025	
497	Araceli Cazarez	Bella Breeze Park Master Plan - Phase 1 Implementation	The purpose of this project is to complete an assessment and master plan the park for the surrounding community. The first phase of construction would begin in fiscal year 2022/23.	Bella Breeze Loop - Twelve Bridges	Approved	\$425,000
Status Update				Project Phase	Date	
Staff continues to work internally to prepare for the next steps for the project. The construction contract award is scheduled to go to City Council on May 27th.				Bidding / Award of Contract	5/7/2025	
Bids were received from six contractors on April 3rd. Staff is reviewing the bid documents and verifying the apparent low bidder's submission. Staff will be working internally to prepare for the next steps for the project.				Bidding / Award of Contract	4/4/2025	
637	Araceli Cazarez	Community Center Park Phase 1	A park concept plan (Attachment A) was developed in 2021 for the Community Center Park on the five-acre site of undeveloped land adjacent to the Lincoln Community Center. The concept plan includes several amenities that staff would like to revisit and validate in a formal Community Center Park Master Plan document. The master plan will also serve as a guide for phasing implementation. Currently, the Phase 1 improvements are anticipated to include the skate park, a picnic/barbeque area, shade shelter, restroom, parking lot, walking pathways, lighting and landscaping.	2010 1st Street	Approved	\$550,000
Status Update				Project Phase	Date	
Bid documents are being prepared for staff review prior to going to Council for PS&E approval. We anticipate going to Council in June for PS&E approval, with the project going out to bid in July. The draft Initial Study Mitigated Negative Declaration is being reviewed by staff.				Design	5/7/2025	
There are no changes since the last update. The consultant is working on the 90% design drawings and will be submitted for staff review on April 11th. The draft environmental document will be available for review by staff on April 30th.				Design	4/2/2025	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
-------	-----------------	-----------	-----------------	----------------------	----------------	----------

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
613	Roland Neufeld	Moore Road Class 1 Trail	Construct Class 1 Trail under SR65 Bypass bridge at Auburn Ravine for use by bicycles and pedestrians. In order for bicyclists and pedestrians to travel between the Hawks Landing (3D South) and Sorrento neighborhood areas and the Community Center / Lincoln High School, they need to utilize the Class 1 Trail from Sorrento to Jimenez Park. The trail will be approximately 1,000 linear feet long and will require permitting by Caltrans, Fish & Wildlife Service, and Army Corps of Engineers. To walk or bicycle from the intersection of Sorrento Pkwy / Moore Road to the Community Center at Joiner Pkwy / First Street, using the existing roadway and trail system, is approximately 2.1 miles. By connecting the historic alignment with a Class 1 Trail it will shorten that travel distance by approximately 0.75 miles, and reduce the amount traveled on Joiner Pkwy by approximately 0.6 miles.	Class 1 Trail linking Moore Road cul-de-sac on the west side of SR65 to the Moore Road stub street on the east side of SR65.	Approved	\$1,215,000
Status Update				Project Phase	Date	
Staff have submitted comments back to Caltrans on an agreement with Caltrans for trail maintenance that would go into effect once the project has been constructed. The City's floodplain consultant is working to help the City comply with Caltrans requirements regarding FEMA and Central Valley Flood Protection Board permitting.				Environmental	5/8/2025	
The City has hired a floodplain consultant to help the City comply with Caltrans requirements regarding FEMA and Central Valley Flood Protection Board permitting. Additionally, staff are reviewing an agreement with Caltrans for trail maintenance that would go into effect once the project has been constructed.					4/7/2025	
622	Araceli Cazarez	PD IT Room Expansion	Convert existing evidence area to new IT room and additional office space. The existing evidence area will be moved to a newly constructed location within the warehouse allowing use of existing evidence area as additional office/IT room area for additional 7 employees added in FY 21/22.	Police Department	Approved	\$840,000
Status Update				Project Phase	Date	
The contractor and sub-contractors continue to complete remaining work items. As of the 2nd of May the remaining items include the electrical panel, the lockers, one door, equipment cabinets, and lighting for one area.				Construction	5/7/2025	
The contractor continues to finish project components not related to the electrical panel. They anticipate being completed by early May and will need to come back for the final installation once the panel is delivered.				Construction	4/2/2025	
632	Roland Neufeld	City Hall Reorganization Project	Professional architectural services to prepare plans and specifications for the renovation and remodel of certain portions of City Hall. The design consists of a general remodel of current offices to a new City Council Chambers including an elevated Council dais, a staff stations area, a public podium, a public fixed seating area, a storage room for audio, video and broadcasting equipment. The project also includes: ADA compliant accessibility improvements for the City Council Chamber, including but not limiting to the Council dais, the City staff seating area, the public podium, public fixed seating areas, Lobby, restrooms, etc. The design also consists of additional offices to house those staff members being relocated to other areas within City Hall to make room for the Council Chambers. The design shall coordinate with City Hall existing carpet, paint and other design elements which shall be incorporated into the detailed plans and specifications.	City Hall 600 Sixth Street	Postponed	\$225,000
Status Update				Project Phase	Date	
The project has been placed on hold, likely through the end of 2026.					4/7/2025	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
237 & 238	Jacob Groeser	Senior Center Meal & Outdoor Eating Project	In October 2021, the City of Lincoln received Award Notification Letters from the State of California Housing and Community Development for the Senior Center Meal Pickup and Outdoor Eating Areas Projects. The goal of this project is to improve the Senior Center by providing a drive-up meal service facility along with a covered picnic area. These facilities will help the City with distribution of meals and provide outdoor seating opportunities year-round. In October 2023, the City began the design process and construction is expected to start in early 2024.	391 H Street	Approved	\$773,681
Status Update				Project Phase	Date	
Pre-fabricated meal pick-up structure has been delivered and installed. Shade structure is still being manufactured with a ship date of early June.				Construction	5/2/2025	
Manufacturers of pre-fabricated structures have provided an estimated shipping date near the end of April.				Construction	4/4/2025	
672	Jacob Groeser	Mechanic Shop Heaters	The installation of new heaters in the mechanic bay areas in the City Corp yard building.	City Corporation Yard	Approved	\$100,000
Status Update				Project Phase	Date	
Staff is currently looking for a new manufacturer of heaters as the previously selected ones are unavailable for purchase.				Design	5/2/2025	
No updates to project.				Bidding / Award of Contract	4/4/2025	
678	Jacob Groeser	Parking Lot Reconstruction	Reconstruction of the parking lots at McBean Park and the Art Building.	McBean Park Stadium (61 McBean Park Drive), and Art Building (580 6th street)	Approved	\$725,000
Status Update				Project Phase	Date	
No updates to this project.				Design	5/2/2025	
No updates to this project.				Design	4/4/2025	

Solid Waste

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
618	Jacob Groeser	Library Cardboard Recycling Facility	This project will create a paved facility north of the 12 Bridges Library to store and manage up to 12 cardboard recycling dumpsters. The facility will include lighting, fencing, minor landscaping, as well as a sandbag filling station.	12 Bridges Library	In Construction	\$1,000,000
Status Update				Project Phase	Date	
Remaining items of work include sod placement and striping which are scheduled for the week of 5/5/2025. Tentative NOC (Notice of Completion) date of May 27th.				Construction	5/2/2025	
Final adjustments to landscaping are being made. Final walk will be scheduled in the next few weeks.				Construction	4/4/2025	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
-------	-----------------	-----------	-----------------	----------------------	----------------	----------

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
353	Vin Cay	Auburn Ravine Bridge Replacement @ McBean Park Dr	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase	Date	
After a series of meetings with Caltrans, the project team received unexpected good news from the state on April 30th that the project has completed all requirements for the environmental phase, including compliance with the Federal National Environmental Policy Act (NEPA). This is an important milestone toward construction in late 2026. The design consultant is coordinating with Caltrans and preparing the next phase of project scope to address right-of-way and final design needs for a contract amendment. Staff anticipates returning to Council in June to amend the contract.				Environmental	5/12/2025	
Staff is preparing a consultant contract amendment for the second Council meeting in April to finish the environmental phase. This is required by Caltrans prior to authorizing any additional Highway Bridge Program grant funding for the project. The environmental phase is scheduled to be completed by the end of 2025.				Environmental	4/9/2025	
681	Roland Neufeld	Brentford Circle Trail Crossings Project	The existing pedestrian and bicycle trails that course through the Lincoln Crossing neighborhood dead end at Brentford Circle, requiring peds and cyclists to traverse along the sidewalk a significant distance to safely cross at the nearest stop controlled intersection. This project would install safe pedestrian crossings at the two locations on Brentford Circle. The project would extend the existing asphalt trails out to Brentford Circle, install ADA ramps, crosswalks, rectangular rapid flashing beacons (or similar), and post and cable fencing.	Brentford Circle intersection with open space trail (2 locations)	Approved	\$0
Status Update				Project Phase	Date	
The design team are currently working to update the project plans to incorporate comments provided by the construction management team. Once the plans have been updated, staff will bring the final project plans to City Council for approval to go out to bid, currently anticipated to occur in June/July.					5/8/2025	
A constructability review has been completed and the comments have been passed on to the design consultant to incorporate into the construction documents. Once the plans have been updated, staff will bring the final project plans to City Council for approval to go out to bid, currently anticipated to occur in May/June.					4/7/2025	
645	Roland Neufeld	NEV & Golf Cart Improvements	The 2023 update to the NEV & Golf Cart Master Plan has identified several key projects to improve the NEV and golf cart networks. Currently the Lincoln Crossing/Sorrento neighborhood is disconnected from downtown because the existing speed limit on Ferrari Ranch Road does not legally allow for NEVs to use the travel lanes. Therefore, widening the existing bicycle lanes on Ferrari Ranch Road to accommodate NEV use is required.	Various Locations	Approved	\$0
Status Update				Project Phase	Date	
Construction is anticipated to begin in May.					5/8/2025	
No change since last update. Project design is complete. Staff has hired a contractor to conduct the work and is waiting for a prolonged period of acceptable weather.					4/7/2025	
662	Andrew Kellen	6th Street Storm Drain Repair	Replace 220 linear feet of 12-inch VCP; clean-outs need to be install to provide future access for maintenance	6th Street	Approved	\$218,750
Status Update				Project Phase	Date	
Staff met with Public Works and will be finalizing the construction documents as time allows with other priorities.				Design	5/12/2025	
The meeting with Public Works has been rescheduled for the week of April 14th due to a health related absence with staff.				Design	4/7/2025	
646	Jacob Groeser	Annual Sidewalk-Driveway Repair	Remove and replace curb, gutter, sidewalk and driveways at various locations throughout the City to remedy tripping hazards, damage and other issues.	Various	Approved	\$100,000
Status Update				Project Phase	Date	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
646	Jacob Groeser	Annual Sidewalk-Driveway Repair	Remove and replace curb, gutter, sidewalk and driveways at various locations throughout the City to remedy tripping hazards, damage and other issues.	Various	Approved	\$100,000
Status Update				Project Phase	Date	
Construction has started and is mostly complete. Remaining items of work include bus stop improvements on 3rd street, and clean-up work / landscape remediation at all locations.				Construction	5/2/2025	
Pre construction meeting is scheduled for the week of April 7th.				Construction	4/4/2025	
644	Roland Neufeld	Ferrari Ranch Road Intersection Improvements Project	Install roundabouts at the intersection of Ferrari Ranch Road with Sun City Boulevard and at the intersection of Ferrari Ranch Road with Ingram Slough. Additionally the project will widen Ferrari Ranch Road from two to four lanes between Ingram Slough and the bridge that is located approximately 1,200 feet east of Lincoln Boulevard.	The intersections of Ferrari Ranch Road/Ingram Slough and Ferrari Ranch Road/Sun City Boulevard	Approved	\$10,000,000
Status Update				Project Phase	Date	
Staff have reviewed and blessed the final horizontal alignment for the roundabouts. The design team are now working on the vertical alignments for the roundabouts. This project is being designed in conjunction with the E. Joiner Parkway and Del Webb Blvd (north) intersection improvements project.					5/8/2025	
Staff have reviewed the final horizontal alignment for the roundabouts and provided feedback to the engineering design team to implement. A revised horizontal alignment is anticipated in April/May. This project is being designed in conjunction with the E. Joiner Parkway and Del Webb Blvd (north) intersection improvements project.					4/7/2025	
682	Roland Neufeld	E. Joiner Parkway and Del Webb Blvd (north) Intersection Improvements	Install a roundabout at the intersection of E. Joiner Parkway and Del Webb Boulevard (north).	E. Joiner Parkway & Del Webb Boulevard (north)	Approved	\$6,374,085
Status Update				Project Phase	Date	
Staff have reviewed and blessed the final horizontal alignment for the roundabouts. The design team are now working on the vertical alignments for the roundabouts. This project is being designed in conjunction with the Ferrari Ranch Road Intersection Improvements project.					5/8/2025	
Staff and the design team met with the Lincoln Community Church in early March to discuss the project and impacts to the church. The design engineers are now working to set the final horizontal alignment for the roundabout which is currently anticipated to be submitted in April/May. This project is being designed in conjunction with the Ferrari Ranch Road Intersection Improvements project.					4/7/2025	
652	Jacob Groeser	Industrial Avenue Repairs	Repaving a portion of Industrial avenue and correcting rutting in the vicinity of the 12 Bridges Drive intersection. Second half of the Pavement Preservation FY 24/25 project.	Industrial Avenue	Approved	\$650,000
Status Update				Project Phase	Date	
Bids have been opened and the construction contract will be awarded on May 13th. Construction is scheduled to begin by mid-June.				Bidding / Award of Contract	5/2/2025	
Bid period will begin on April 9th.				Bidding / Award of Contract	4/4/2025	

Wastewater

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
477	Araceli Cazarez	UPRR Sewer Rehabilitation Project	Sewer rehabilitation within the Union Pacific Railroad (UPRR) right-of-way (ROW). This project will begin the UPRR Utility Encroachment process for the replacement of 7 manholes/cleanouts and approximately 1,000 LF of sewer main/lateral. Construction is anticipated to be delayed until fiscal year 2021/22 as we work through the UPRR process.	Various locations: From 5th Street south to 3rd between Lincoln Blvd and H Street	Approved	\$320,000
Status Update				Project Phase	Date	

Wastewater						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
477	Araceli Cazarez	UPRR Sewer Rehabilitation Project	Sewer rehabilitation within the Union Pacific Railroad (UPRR) right-of-way (ROW). This project will begin the UPRR Utility Encroachment process for the replacement of 7 manholes/cleanouts and approximately 1,000 LF of sewer main/lateral. Construction is anticipated to be delayed until fiscal year 2021/22 as we work through the UPRR process.	Various locations: From 5th Street south to 3rd between Lincoln Blvd and H Street	Approved	\$320,000
Status Update				Project Phase	Date	
Field survey within the UPRR right-of-way was scheduled for May 5-7th. Upon completion, preliminary design can finally begin. Preliminary concepts are anticipated by the end of the month.				Design	5/7/2025	
Currently waiting for an agreement from the selected third-party UPRR approved flagging service to proceed with scheduling the field work.				Design	4/2/2025	
478	Araceli Cazarez	East Joiner Parkway Pump Station Improvements	The East Joiner Parkway lift station discharge manifold features a 10-inch segment of pipe that combines discharge flow from each pump. This 10-inch segment is a bottle neck in the system, reducing the potential capacity of the lift station and adding friction and pumping inefficiency. Also, the Wastewater Collection System Master Plan identified that the peak flow into the existing lift station is nearing its reliable pumping capacity. Adding an additional discharge manifold to the pump station will increase its reliable pumping capacity to meet master plan service needs. This project proposes to add approximately 10 LF of 10-inch DIP, new 10-inch tees, flow meter, and expansion fitting.	East Joiner Parkway Lift Station near the intersection of East Joiner Parkway and Fieldstone Drive.	Approved	\$1,775,000
Status Update				Project Phase	Date	
The contractor continues to work on-site with installation of the pipe modifications completed and beginning the excavation for the davit crane foundation. We are coordinating with Tesco for the pump cross over programming and ultimate controls.				Construction	5/7/2025	
The contractor has mobilized to the site and started with concrete cutting for the new conduits. The weather continues to impact progress but the contractor is working through it.				Construction	4/2/2025	
Water						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
476	Andrew Kellen	Verdera North Pressure Reducing Station	The existing 16-inch pressure reducing valve vault needs to be re-configured to include by-pass for maintenance work and a double hatch lid. Estimate is based on 2019 costs for similar work. Work includes site prep, minor grading, 8'x14' vault with double hatch lid, blow-off, vault drainage and sump pump, electrical and SCADA connections to the Tank #3 sampling building.	Tank #3 Verdera North Site	In Construction	\$260,000
Status Update				Project Phase	Date	
Discussions are ongoing with the contractor to resolve the remaining change order requests and staff is hopeful they will be resolved before the end of May. Notice of Completion will be scheduled following the resolution of all change orders.				Construction	5/12/2025	
Discussions are ongoing with the contractor to resolve the remaining change order requests. Notice of Completion will be scheduled following the resolution of all change orders.				Construction	4/7/2025	
485	Andrew Kellen	Water Distribution Rehab FY 20/21 West - H, I, J Streets	Replace old and deteriorated water pipelines and fire hydrants that provide inadequate fire flow and water pressure. Repair or replace various sized water valves. Replace water laterals that have a history of leaking. The project includes replacement of approximately 12,304 linear feet of water main, 14 fire hydrants and 173 water services. Given the deteriorated pavement condition on I Street and J Street, the utility work will necessitate the rehabilitation of the roadway between First Street and Sixth Street, including ADA improvements at each of the intersections.	Along H, I and J Streets from 1st to 6th Streets; 5th and 6th Streets from H to J Streets; 4th Street from H to O Streets	In Construction	\$8,500,682
Status Update				Project Phase	Date	

Water

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
485	Andrew Kellen	Water Distribution Rehab FY 20/21 West - H, I , J Streets	Replace old and deteriorated water pipelines and fire hydrants that provide inadequate fire flow and water pressure. Repair or replace various sized water valves. Replace water laterals that have a history of leaking. The project includes replacement of approximately 12,304 linear feet of water main, 14 fire hydrants and 173 water services. Given the deteriorated pavement condition on I Street and J Street, the utility work will necessitate the rehabilitation of the roadway between First Street and Sixth Street, including ADA improvements at each of the intersections.	Along H, I and J Streets from 1st to 6th Streets; 5th and 6th Streets from H to J Streets; 4th Street from H to O Streets	In Construction	\$8,500,682
Status Update				Project Phase	Date	
The contractor is progressing with the water main connections and water service connections. The four remaining water main connections are anticipated to be complete in the next two weeks, along with the remaining water service connections. Permanent asphalt trench restoration will resume Tuesday 5/13.				Construction	5/12/2025	
The initial connections for the new water main have been completed and the new water services are being placed into service. Connections for new water main will continue as the remainder of the system is disinfected. Permanent asphalt restoration is anticipated for the week of April 7th. Construction is anticipated to continue for the next two to three months.				Construction	4/7/2025	
488	Jacob Groeser	Large Water Meter Replacement FY21/22	This project would include the preparation of bid documents and construction for the replacement five existing large water meters and associated appurtenances as they have reached their service life and are in need of replacement.	Three 8-inch meters at Gladding McBean; one 8-inch meter on 1st Street and one 8-inch meter at the wastewater treatment and reclamation facility.	Approved	\$210,000
Status Update				Project Phase	Date	
Quotes have been received and a construction contract will be awarded. No start date yet.				Bidding / Award of Contract	5/2/2025	
Revisions have been made to reflect field changes. Contractors will be solicited for quotes.				Bidding / Award of Contract	4/4/2025	