

Airport

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
619	Roland Neufeld	Airport Pavement Management Plan	Lincoln Regional Airport last conducted a Pavement Management Plan (PMP) in 2009. A PMP quantifies information and provides specific recommendations for actions required to maintain a pavement network at an acceptable level of service while minimizing the cost of maintenance and rehabilitation. A PMP not only evaluates the present condition of a pavement, but also predicts its future condition through the use of pavement condition indicators. FAA Airport Improvement Program (AIP) grants require airports to develop and maintain an effective airport pavement maintenance-management program. In order to design and construct future pavement rehabilitation projects the City must update its PMP.	Lincoln Regional Airport	Approved	\$120,000
Status Update				Project Phase		Date

A final draft plan is anticipated to be ready for review in January 2026.

12/5/2025

No change since last update.

11/10/2025

Drainage

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
181	Roland Neufeld	Lakeview Farms Vol. Storage Phase 1	Phase 1 will bring the retention basin into operation by armoring an overflow weir, regrading the bottom of the basin, creating a maintenance access road, and installing storm drain lines that will connect the basin to a channel that runs to Racoon Creek.	Waltz Road between N Dowd and Wheatland Road	Approved	\$2,325,000
Status Update				Project Phase		Date

No change since last update.

12/5/2025

City staff are working to hire a new design engineer as the engineer that was working on the project plans has retired.

11/10/2025

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
463	Jacob Groeser	12 Bridges Backstop Repair	Raise backstop at South ball field to reduce foul balls into neighboring residential property. Currently Little League hit foul balls that exceed the height of the current netting and backstop which land into neighboring properties potentially causing property damage and/or personal injury. New netting would also cut down on staff time needed to repair the existing netting.	Twelve Bridges Park 2574 EASTRIDGE DR	Approved	\$56,700
Status Update				Project Phase		Date

Construction is in progress. Project should be complete by the end of the year.

Construction

12/4/2025

Materials have been ordered and project is pending their arrival. Fence posts are planned to be set within a few weeks.

Construction

11/5/2025

Park

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
464	Travis Williams	Aldo Pineschi Jr. Park	The neighborhood park will be adjacent to the Lincoln Crossing Elementary School. The park site was originally referred to as Brentford Circle Park, then renamed Henry Rood Park, and has been officially named Aldo Pineschi Jr. Park.	Intersection of Brentford Circle and Caledon Circle	In Construction	\$3,680,000
Status Update				Project Phase	Date	
Contractor continues playground equipment and shade shelter installation. Parking lot paving and concrete work, including the basketball court, will be completed in December.				Construction	12/1/2025	
Contractor has started playground equipment and shade shelter installation, along with irrigation laterals and preparation of sports court for concrete pour.				Construction	11/4/2025	
497	Araceli Cazarez	Bella Breeze Park Master Plan - Phase 1 Implementation	The purpose of this project is to complete an assessment and master plan the park for the surrounding community. The first phase of construction would begin in fiscal year 2022/23.	Bella Breeze Loop - Twelve Bridges	Approved	\$425,000
Status Update				Project Phase	Date	
Trenching for storm drain utilities continues. Sidewalk grading and form work will begin in December, weather permitting.				Construction	12/1/2025	
Site grading continues along with trenching for storm drain utility. Concrete sidewalk work will begin mid-November weather permitting.				Construction	11/4/2025	
637	Travis Williams	Community Center Park Phase 1	A park concept plan (Attachment A) was developed in 2021 for the Community Center Park on the five-acre site of undeveloped land adjacent to the Lincoln Community Center. The concept plan includes several amenities that staff would like to revisit and validate in a formal Community Center Park Master Plan document. The master plan will also serve as a guide for phasing implementation. Currently, the Phase 1 improvements are anticipated to include the skate park, a picnic/barbeque area, shade shelter, restroom, parking lot, walking pathways, lighting and landscaping.	2010 1st Street	Approved	\$550,000
Status Update				Project Phase	Date	
No changes from last update.				Construction	12/2/2025	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
613	Roland Neufeld	Moore Road Class 1 Trail	Construct Class 1 Trail under SR65 Bypass bridge at Auburn Ravine for use by bicycles and pedestrians. In order for bicyclists and pedestrians to travel between the Hawks Landing (3D South) and Sorrento neighborhood areas and the Community Center / Lincoln High School, they need to utilize the Class 1 Trail from Sorrento to Jimenez Park. The trail will be approximately 1,000 linear feet long and will require permitting by Caltrans, Fish & Wildlife Service, and Army Corps of Engineers. To walk or bicycle from the intersection of Sorrento Pkwy / Moore Road to the Community Center at Joiner Pkwy / First Street, using the existing roadway and trail system, is approximately 2.1 miles. By connecting the historic alignment with a Class 1 Trail it will shorten that travel distance by approximately 0.75 miles, and reduce the amount traveled on Joiner Pkwy by approximately 0.6 miles.	Class 1 Trail linking Moore Road cul-de-sac on the west side of SR65 to the Moore Road stub street on the east side of SR65.	Approved	\$1,215,000
Status Update				Project Phase	Date	
No change since last update.					12/5/2025	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
613	Roland Neufeld	Moore Road Class 1 Trail	Construct Class 1 Trail under SR65 Bypass bridge at Auburn Ravine for use by bicycles and pedestrians. In order for bicyclists and pedestrians to travel between the Hawks Landing (3D South) and Sorrento neighborhood areas and the Community Center / Lincoln High School, they need to utilize the Class 1 Trail from Sorrento to Jimenez Park. The trail will be approximately 1,000 linear feet long and will require permitting by Caltrans, Fish & Wildlife Service, and Army Corps of Engineers. To walk or bicycle from the intersection of Sorrento Pkwy / Moore Road to the Community Center at Joiner Pkwy / First Street, using the existing roadway and trail system, is approximately 2.1 miles. By connecting the historic alignment with a Class 1 Trail it will shorten that travel distance by approximately 0.75 miles, and reduce the amount traveled on Joiner Pkwy by approximately 0.6 miles.	Class 1 Trail linking Moore Road cul-de-sac on the west side of SR65 to the Moore Road stub street on the east side of SR65.	Approved	\$1,215,000
Status Update				Project Phase	Date	
The City's floodplain consultant is working to create an accurate FEMA flood model in order to be able to allow the project to proceed with the required permitting.					11/10/2025	
622	Araceli Cazarez	PD IT Room Expansion	Convert existing evidence area to new IT room and additional office space. The existing evidence area will be moved to a newly constructed location within the warehouse allowing use of existing evidence area as additional office/IT room area for additional 7 employees added in FY 21/22.	Police Department	Approved	\$840,000
Status Update				Project Phase	Date	
Switchgear has been installed, and meter connections have been made and passed by PG&E inspection. The building is back on permanent power. Contractor has a few punch list items remaining before we can proceed with the formal notice of completion for the project.				Construction	12/1/2025	
The new switchgear has been installed and passed initial PG&E inspection. We are waiting for the meter inspection to be scheduled so the final connections to the transformer can be made under PG&E oversight and coordination.				Construction	11/4/2025	
672	Jacob Groeser	Mechanic Shop Heaters	The installation of new heaters in the mechanic bay areas in the City Corp yard building.	City Corporation Yard	Approved	\$100,000
Status Update				Project Phase	Date	
No updates to this project.				No Action Taken	12/4/2025	
No updates to this project.				Design	11/5/2025	
678	Jacob Groeser	Parking Lot Reconstruction	Reconstruction of the parking lots at McBean Park and the Art Building.	McBean Park Stadium (61 McBean Park Drive), and Art Building (580 6th street)	Approved	\$725,000
Status Update				Project Phase	Date	
Specifications for slurry seal applications are being prepared. Project will be bid with several other parking lot projects next spring.				Design	12/4/2025	
No updated to this project.				Design	11/5/2025	
703	Jonnelyn Espartero	McBean Pool Resurfacing	Pool replastering, replacement pool drains, waterline tiles, LED pool lights, and repair of the autofill system.	61 McBean Park Drive	Approved	\$247,000
Status Update				Project Phase	Date	
Demolition has been completed. Contractor is installing pool bricks, coping and tiles.				Construction	12/2/2025	

Public Facilities

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
703	Jonnelyn Espartero	McBean Pool Resurfacing	Pool replastering, replacement pool drains, waterline tiles, LED pool lights, and repair of the autofill system.	61 McBean Park Drive	Approved	\$247,000
Status Update				Project Phase	Date	
Construction contract awarded. NTP has been issued on 10/28. Demolition is scheduled to start on 11/10.				Construction	11/3/2025	
626	Jonnelyn Espartero	PD Parking Lot Expansion	Existing parking lot of the Lincoln Police Department will be expanded. The project will include additional parking spaces, new site lighting, gate, fencing, and construction of public sidewalk, curb and gutter.	North of the existing Police Department Parking Lot	Approved	\$755,000
Status Update				Project Phase	Date	
Construction submittals are being reviewed. Contractor has started mobilization week of 11/24.				Construction	12/2/2025	
Construction contract awarded. Precon meeting scheduled on 11/6. Anticipated construction start date is first week of December 2025.				Construction	11/5/2025	
706	Jacob Groeser	Corp Yard Roof	Replace existing roof of the Corp Yard Building with a new singly ply PVC roofing system.	2100 Flightline Drive	Approved	\$537,000
Status Update				Project Phase	Date	
Bid package is complete. Bid period will begin in late December or early January.				Bidding / Award of Contract	12/4/2025	
Specification package is prepared. Waiting for vendor to supply specification for fall protection system, then the bidding period can begin.				Design	11/5/2025	

Solid Waste

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
722	Jacob Groeser	Beermann Plaza Trash Enclosure	This project will create a dedicated trash enclosure to manage the waste generated by the businesses adjacent to the Beermann Plaza.	Beermann Plaza 554 F Street	Approved	\$500,000
Status Update				Project Phase	Date	
CIP was approved and budgeted during the November City Council Meeting. Topographic survey of the plaza will take place next week, and the conceptual exhibit will be used to create a 30% set of draft plans.				Design	12/4/2025	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
353	Vin Cay	Auburn Ravine Bridge Replacement @ McBean Park Dr	Auburn Ravine Bridge Replacement @ McBean Park Drive	Auburn Ravine Bridge at McBean Park Dr.	Approved	\$500,000
Status Update				Project Phase	Date	
The engineering consultant has continued with the technical work required by the state. Last month, staff received additional technical comments from Caltrans regarding the request for authorization to start right-of-way and fund design submitted in July. The project team will be scheduling a meeting with Caltrans in January to address the comments.				Right-of-Way	12/3/2025	
City Council approved the contract amendment for professional services with Consor on October 14th. With the approval, the project engineering consultant can continue with the technical work required by the state. Last week, staff received additional technical comments from Caltrans regarding the request for authorization to start right-of-way and fund design submitted in July. The project team will be scheduling a meeting with Caltrans in January to address the comments.				Right-of-Way	11/10/2025	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
681	Roland Neufeld	Brentford Circle Trail Crossings Project	The existing pedestrian and bicycle trails that course through the Lincoln Crossing neighborhood dead end at Brentford Circle, requiring peds and cyclists to traverse along the sidewalk a significant distance to safely cross at the nearest stop controlled intersection. This project would install safe pedestrian crossings at the two locations on Brentford Circle. The project would extend the existing asphalt trails out to Brentford Circle, install ADA ramps, crosswalks, rectangular rapid flashing beacons (or similar), and post and cable fencing.	Brentford Circle intersection with open space trail (2 locations)	Approved	\$0
Status Update				Project Phase	Date	
A contract amendment is going to City Council for approval on December 9th to hire a landscape architect sub-contractor to improve the aesthetics of the project. Project construction is on hold pending the additional design work.					12/5/2025	
A construction contract was awarded to Frontline General Engineering Construction at the October 28th City Council meeting. Per direction from City Council, staff is working to hire a landscape architect to improve the aesthetics of the project. It is unknown at this time if this will impact the start of construction.					11/10/2025	
645	Roland Neufeld	NEV & Golf Cart Improvements	The 2023 update to the NEV & Golf Cart Master Plan has identified several key projects to improve the NEV and golf cart networks. Currently the Lincoln Crossing/Sorrento neighborhood is disconnected from downtown because the existing speed limit on Ferrari Ranch Road does not legally allow for NEVs to use the travel lanes. Therefore, widening the existing bicycle lanes on Ferrari Ranch Road to accommodate NEV use is required.	Various Locations	Approved	\$0
Status Update				Project Phase	Date	
Contractor is waiting on the delivery of project signs. Construction is anticipated to begin in early 2026, pending good weather.					12/5/2025	
Construction is anticipated in November, pending contractor availability.					11/10/2025	
662	Jacob Groeser	6th Street Storm Drain Repair	Replace 220 linear feet of 12-inch VCP; clean-outs need to be install to provide future access for maintenance	6th Street	Approved	\$218,750
Status Update				Project Phase	Date	
Project specifications and exhibits are being finalized.				Design	12/4/2025	
Alignment of new storm drain is in design. Construction should take place during a non-rainy season.				Design	11/5/2025	
644	Roland Neufeld	Ferrari Ranch Road Intersection Improvements Project	Install roundabouts at the intersection of Ferrari Ranch Road with Sun City Boulevard and at the intersection of Ferrari Ranch Road with Ingram Slough. Additionally the project will widen Ferrari Ranch Road from two to four lanes between Ingram Slough and the bridge that is located approximately 1,200 feet east of Lincoln Boulevard.	The intersections of Ferrari Ranch Road/Ingram Slough and Ferrari Ranch Road/Sun City Boulevard	Approved	\$10,000,000
Status Update				Project Phase	Date	
65% Plans are anticipated in January 2026.					12/5/2025	
No change since last update.					11/10/2025	
682	Roland Neufeld	E. Joiner Parkway and Del Webb Blvd (north) Intersection Improvements	Install a roundabout at the intersection of E. Joiner Parkway and Del Webb Boulevard (north).	E. Joiner Parkway & Del Webb Boulevard (north)	Approved	\$6,374,085
Status Update				Project Phase	Date	

Streets

CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
682	Roland Neufeld	E. Joiner Parkway and Del Webb Blvd (north) Intersection Improvements	Install a roundabout at the intersection of E. Joiner Parkway and Del Webb Boulevard (north).	E. Joiner Parkway & Del Webb Boulevard (north)	Approved	\$6,374,085
Status Update				Project Phase	Date	
65% Plans are anticipated in January 2026.					12/5/2025	
No change since last update.					11/10/2025	
601	Araceli Cazarez	I Street Rehabilitation	The project will include reconstruction of pavement, curb and gutter, sidewalk, driveway conforms, curb ramps and pavement striping on I Street between 1st Street to 4th Street.	I Street from 1st to 6th	Approved	\$2,100,000
Status Update				Project Phase	Date	
Reconstruction of curb ramps is close to completion. Other concrete work anticipated to start week of 12/8 and paving to start third week of December.				Construction	12/2/2025	
Contractor has begun reconstruction the week of 11/3. Paving work is anticipated to start third week of November.				Construction	11/5/2025	
692	Roland Neufeld	Traffic Signal Analysis & Implementation	<p>As new development occurs within the City, new infrastructure and community facilities will be required to meet the demands of future development. New transportation facilities will be needed as new residential and non-residential development will generate residents and employees who will generate additional trips on the City’s roads and increase the impact on existing facilities.</p> <p>The Public Facilities Element has identified the several intersections as City projects to be improved to signalized intersections in order to serve and keep the transportation system at an acceptable level of service. The initial FY25/26 will be performing the traffic analysis not only for traffic signal but also roundabout feasibility of the listed intersections (total of 8) and providing an order of priority for construction implementation and rolling into design and construction of at least two intersections for the subsequent fiscal years.</p>	East Avenue at: 7th, 10th & 12th, 12th at McCourtney, Ferrari Ranch Road at Caledon Circle Westand Sorrento Parkway, Nicolaus Road at Lakeside Drive, McBean Park Drive at D Street.	Approved	\$800,000
Status Update				Project Phase	Date	
A contract amendment will go before City Council in January to include a signal analysis for the Nicolaus Road and Nelson Lane intersection.					12/5/2025	
Traffic counts were conducted in September and aerial drone footage to assess traffic behavior at the various intersections was conducted in late October/early November. The consultant is now beginning to analyze the data.					11/10/2025	
699	Jacob Groeser	Pothole Repair Project	Pothole repairs will be made on various streets throughout the City that are not on a near term cycle for street resurfacing or utility replacement. Full pavement removal and replacement (dig-outs) will be utilized to ensure that the repairs will maximize life of repair, meeting or exceeding the life of the adjacent street pavement.	Fiddymment Road	Approved	\$250,000
Status Update				Project Phase	Date	
Quotes for pothole repairs have been solicited. Specification package for cape seal is being prepared.				Design	12/4/2025	
Dig out locations along Fiddymment Rd. are being identified to be repaired this winter. A cape seal will be applied next spring.				Design	11/5/2025	

Wastewater						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
477	Araceli Cazarez	UPRR Sewer Rehabilitation Project	Sewer rehabilitation within the Union Pacific Railroad (UPRR) right-of-way (ROW). This project will begin the UPRR Utility Encroachment process for the replacement of 7 manholes/cleanouts and approximately 1,000 LF of sewer main/lateral. Construction is anticipated to be delayed until fiscal year 2021/22 as we work through the UPRR process.	Various locations: From 5th Street south to 3rd between Lincoln Blvd and H Street	Approved	\$320,000
Status Update				Project Phase	Date	
No new update. Permit coordination with UPRR still continues and 90% design plans are still in review.				Design	12/2/2025	
Permit coordination has begun with UPRR and city staff are reviewing 90% design documents.				Design	11/4/2025	
657	Araceli Cazarez	Q St Lift Station Rehab	The project includes construction of an enclosure for the control panel and replacement of appurtenances that are now heavily corroded and deteriorated.	Q Street near 8th Street	In Construction	\$1,300,000
Status Update				Project Phase	Date	
No significant update. Construction submittals are in review.					12/2/2025	
Project is currently in winter suspension. Tentative construction start date is August 2026 once electrical equipment is onsite. In the interim, construction submittals will be submitted for review and approval.				Construction	11/5/2025	
658	Araceli Cazarez	Sewer Hot Spots Repair	Replacement of sewer pipes, manholes or other wastewater appurtenances that are problematic and create a higher potential sanitary sewer overflow, and/or installation of equipment to facilitate maintenance of the system.	Various locations	Approved	\$1,105,000
Status Update				Project Phase	Date	
Designer is reviewing field investigation reports and preparing the 65% design documents.				Design	12/2/2025	
No changes since last update. Preliminary field investigation still continues.				Design	11/10/2025	

Water						
CIP #	Project Manager	CIP Title	CIP Description	Location Description	Project Status	FY Total
654	Jacob Groeser	Water Distribution Rehab FY 23/24	This project consists of the installation of approximately 8,000 feet of new water lines, water services, and fire hydrants within the project limits.	4th street between O street and J street. M, L and K streets between 3rd street and 5th street. Stephanie court. 3rd street between L and K street.	Approved	\$5,500,000
Status Update				Project Phase	Date	
90% Design package is anticipated this week. Final modifications will be made this month and bidding will begin in January.				Design	12/4/2025	
90% design will be received for City review within a few weeks.				Design	11/5/2025	